

Apartment Status as of February 14, 2003

	Quad A	Quad B	Quad C	Quad D
# Done this Wk	71	29	30	7
# Plan Next Wk	?	40	41	11
# Plan Fol Wk	?	7	16	1

Common Space Completion Status as of February 14, 2003

	Quad A	Quad B	Quad C	Quad D
Com Spa Done	30	6	16	2
Com Spa To Be Done	39	22	32	18
Total	69	28	48	20

69
 28
 48
 20
 165
 18
 183

14

Agenda for 2/21/03 Meeting with NYC and FEMA

1. Report on whole buildings
 - #s of letters went out
 - response so far
 - HVAC evaluation, completion status
2. Tracking
 - #s done this week, planned for next week and week after
 - problems with data system, plan for correcting
 - overall completions to date
 - discussion of encouraging contractors to schedule more work
3. Confirmation Cleaning Study report update
 - comments due by 2/21
4. Update from FEMA on extension IAGs and reallocation of funds into