

Applicant:

Premises Location: 7 World Trade Center

Room or Floor: _____ Boro: Man. Zip: _____

GEN. FILE NO.

182527.01
ACCOUNT NO.

NYC-WTC_000166097

FP-83 (11/83) 13-131-1264

**FIRE DEPARTMENT • CITY OF NEW YORK
BUREAU OF FIRE PREVENTION
STANDPIPE FLOW TEST**

Folder No. TBC

Batt. E010

Premises Address 7 WORLD TRADE CENTER Boro. MAN Zip 10048

Owner's Name and Address SILVERSTEIN PROPERTIES
7 WORLD TRADE CENTER, NEW YORK, NY 10048

Classification COMMERCIAL Nature of Occupancy OFFICES

Number of Stories 47+0 Area, Ft. 250' x 150' Construction FR

Number of Siamese Connections: Standpipe 3 Sprinkler Ø 856-99-01

Type of System: ☒ Wet ☐ Dry ☐ Auto-Dry 857-99-02 \$80030
TIME: 540 mins

Test: Performed by RELIABLE MECHANICAL CORP Company/Owner

Witnessed by MR FRANK BIONDI of Owner

C. of F. Holder MR ANTHONY RUBINO Number 60680659 Exps. 10/01

The test was begun at 9:00 AM and finished at 6:30 PM. The test consisted of:

1. Closing stop valve under tank and draining standpipe riser.
Result SATISFACTORY
2. Removing flap of lower check valve at each siamese connection.
Result SATISFACTORY
3. Opening stop valve under tank and washing through each siamese connection until water ran clear.
Result SATISFACTORY
4. A test of 50 lbs. in excess of the pressure due to the water in the standpipe, testing upper check and siamese connections.
Result SATISFACTORY
5. Flap on each lower check valve was replaced and did not leak. E10617

The standpipe system consists of 3 risers 5 cross connections 2 tanks 3 siamese
12 checks 23 gate valves 2F pumps 156 outlets 1 1/2" hose on outlet YES pr. red. valves
High and low water alarm, YES fill pump automatic, YES reserve 15,000 gal electric inspection N/A
non-automatic N/A

I noted the condition of hose, checks, drips, siamese, hangers, foreign matter washed out, high and low water alarm, pumps, obstructions (if any) to outlets, tank overflow, Q.E. valve, heating, frost proofing, fire-proofing, and roof outlet. I inquired if elevator is kept in readiness at all times, if operator is certified, if required inspections are being made, records kept and employees instructed.

Recommendations: TEST WAS SATISFACTORY
ISSUED E10617 TO RESTORE SYSTEM.

TEST ENTERED	
By <u>L. Ulas</u>	
Date <u>12/6/99</u>	

Inspector (PRINT) UKWU OKOROJI
Inspector (SIGN) Ukamu Okoroji
Date of Test 12/02/99
Tested in Compliance with Dept. Order No Nov #106765304