

01/01/1995 04:21 2129499762

AMBASSADOR CONSTR

PAGE 10

01/03/1995 06:59 2129499762

AMBASSADOR CONSTR

PAGE 08

01/01/1995 08:09 2129499762

AMBASSADOR CONSTR

PAGE 10

NYC Office Of Emergency Management
Work completion required for Motorola to start Installation
23 Floor:

- Electrical Riser to Equipment room 11/10/98
- Air-conditioning 11/10/98
- Raised Floor 11/13/98
- Painting 11/13/98
- Room construction 11/13/98

Roof Shelter and Antenna Mounting:

- Approve mounting details for 31 antennas 9/1/98
- Complete I - Beam mounting for antennas 10/15/98 - 10/21
- Grounding for roof area antennas/Shelter 10/15/98 10/20
- Electrical riser to shelter 10/15/98 10/20
- Complete radio room construction 10/15/98 10/20
- Complete Air conditioning 10/30/98 11/15
- Complete Painting 11/1/98 11/15
- Complete Riser for the radio cables to 23 fl 11/1/98 OIC

2 LaFayette - Radio Room & Roof Antenna Mounting:

- Approve mounting details for 19 antennas 10/15/98
- Grounding for roof area antennas 11/15/98
- Grounding for Radio Room 11/15/98
- Electrical riser to shelter 11/15/98
- Complete radio room construction 11/15/98
- Complete Air conditioning 11/15/98
- Complete Painting 11/1/98

Robert B. Hudson 9/28/98

JUL 22 1998 09:49

2129499762

PAGE 10

JUL 25 1998 17:21

2129499762

PAGE 08

OCT 19 1998 13:56

2129499762

PAGE 10

10/c

Page 1 of 3

NYC-WTC 000173667

- Structure {
- ① doors
 - ② MEA Vickers
 - ③ detail for oil drum
 - ④ clarification
 - ⑤ wt of oil drum
 - ⑥ 75 psi
 - ⑦ - libran 46 lbs
- 8
-