

AMBASSADOR CONSTRUCTION CO., INC.



Mayor's Office of Emergency Management
7 World Trade Center
1, 7 & 23rd Floors
Amb. Job # S57-5175

As of October 26, 1998

C.O.#	Date	Scope of Work	Price	Status
001	7/28	Sheetrock wall offset	\$7,000.00	Approved
002	7/31	Baltimore Air Coil circuit cooling	\$9,818.00	Void
003R	8/26	F&I plug mold outlet...	\$3,704.00	Approved
004R	9/11	Delete concrete and reinforcing	\$294,338.00	Approved
005	9/4	City of NY attached letter	\$117,684.00	Approved
006	9/8	Additional cost for furnish door 01A	\$406.00	Approved
007R	9/23	Audio Visual Work and Equipment	<\$289,803.00>	Approved
008	9/10	Change door 01B from a full lite	\$11,688.00	Approved
009	9/14	As per marked-up wood door	\$11,707.00	Approved
010	9/15	F&I (1) special class package	\$2,666.00	Approved
011	10/1	Change door 05 from hollow metal	\$2,898.00	Approved
012	10/5	As per FSK-E5 to provide volmeter	\$7,766.00	Pending
013	10/5	As per FSK-E5-25 additional framing	\$985.00	Pending
014	10/7	As per attached letter from Cosentini	<\$5,216.00>	Pending
015	10/8	As per SHC sketch for new sleeve	\$21,234.00	Pending
016	10/15	On Drwg E1-23 dated 9/25/98	\$37,862.00	Pending
017R	10/22	P&I add'l floor boxes under raised	\$5,042.00	Pending ✓
018	10/19	The Sharp XG-E3000 U	\$16,761.00	Pending X
019	10/21	Replace 42"x30" decoustic panels	\$4,636.00	Pending ✓
020	10/21	In response to the RFI #33	\$12,866.00	Pending → 11,000
021	10/22	As per Cantor Seinuk sketches	\$20,342.00	Pending → 18,500

c:\wpdocs\oem[oemcos.wpd]