

[illegible]

NYC-WTC_000166710

01/01/1995 05:46 2129499762

AMBASSADOR CONSTR

PAGE 10

01/01/1995 04:21 2129499762

AMBASSADOR CONSTR

PAGE 08

01/03/1995 05:59 2129499762

AMBASSADOR CONSTR

PAGE 06

01/01/1995 08:00 2129499762

AMBASSADOR CONSTR

PAGE 05

PROJECT NAME OFFICE OF EMERGENCY MANAGEMENT

SWANKE HAYDEN CORRELL ARCHITECTS

Address
7 World Trade Center
New York, NY 10017

Date Updated:

9/21/98

Project No. 9574A

Architectural Sketch Log

SKETCH NO.	DESCRIPTION	DATE	BY	SCALE
FSK-1	EOC WALL OFFSET	7/22/98	JG	NOTED 8 1/2 X 11
FSK-2	ELEC. OUTLET LOCATIONS RM. 23-14, 23	8/4/98	JO	1/8"=12" 8 1/2 X 11
FSK-3	P & T DIMENSIONS RM. 23-13 & 23-15	8/5/98	JO	1/8"=12" 8 1/2 X 11
FSK-3A	ROOM 23-15 MILLWORK AND OUTLET LOC	8/5/98	JO	1/8"=12" 8 1/2 X 11
FSK-4	ROOM 23-02 CEILING DIMENSIONS	8/8/98	JO	1/8"=12" 8 1/2 X 11
FSK-5	ROOM 23-21 PTFE CLARIFICATION	8/12/98	JG	1/8"=12" 8 1/2 X 11
FSK-6	PROTECTIVE WALL DAMPER CONNECTION	8/13/98	JO	1/8"=12" 8 1/2 X 11
FSK-81	23RD. FLOOR PART PLANS	8/13/98	CA	1/8"=12" 8 1/2 X 11
FSK-82	ROOF PART PLAN	8/13/98	CA	1/8"=12" 8 1/2 X 11
FSK-83	LIGHTING PANEL SCHEDULE	8/13/98	CA	1/8"=12" 8 1/2 X 11
FSK-7	P & T LOCATIONS RM. 23-43 & 23-02	8/17/98	JG	1/8"=12" 8 1/2 X 11
FSK-8	P & T LOCATIONS RM. 23-04, 23-53	8/17/98	JO	1/8"=12" 8 1/2 X 11
FSK-8	RM. 23-10, PTFE CLARIFICATION	8/17/98	JO	1/8"=12" 8 1/2 X 11
FSK-81	TYP. ANTENNA SUPPORT @ ROOF	8/20/98	AB	NTS 8 1/2 X 11
FSK-10	RM. 7-01 SWITCHGEAR LOCATION	8/28/98	JG	1/8"=12" 8 1/2 X 11
FSK-11	STEEL FRAME & OVERLY FRAME DETAIL	8/28/98	JO	NTS 8 1/2 X 11
FSK-12	RM. 23-07 OUTLET LOCATION FOR PLASH	9/2/98	JO	1/8"=12" 8 1/2 X 11
FSK-33	DELETION OF FBM DAMPERS AROUND LAN	8/2/98	VL	NTS 8 1/2 X 11
FSK-84	LIGHTING PANEL SCHEDULE	9/3/98	BO	NTS 8 1/2 X 11
FSK-13	RM. 23-02 DAMPER & ACCESS PANEL LOC	8/10/98	JG	NTS 11 X 17
FSK-14	ROOM 23-53, FLOOR BOXES	8/16/98	SK	NTS 8 1/2 X 11
FSK-15	ROOM 23-23, LAN / HEAD END PTFE	8/18/98	JG	NTS 8 1/2 X 11
FSK-16	RM. 23-01, 23-40, FINISH CLARIFICATION	8/21/98	JO	NTS 11 X 17
FSK-17	PLAN DETAIL @ ENTRANCE DOOR	8/21/98	JO	1 1/2"=11 X 17
FSK-18	ELEV. @ ENTRY OR VIEW CLARIFYING FIN	8/21/98	JG	NTS 11 X 17
FSK-19	RM. 23-40, 23-07, MARLITE CLARIFICATION	8/21/98	JO	1/8"=12" 11 X 17

W:\PROJECTS\9574A\9574A.DWG

Printed 9/21/98 6:28 PM

Page 1 of 3

JUL 22 1998 09:48

2129499762

PAGE 08

JUL 25 1998 17:20

2129499762

PAGE 06

OCT 19 1998 13:55

2129499762

PAGE 08

01/01/1995 05:46 2129499762

AMBASSADOR CONSTR

PAGE 11

01/01/1995 04:21 2129499762

AMBASSADOR CONSTR

PAGE 09

01/03/1995 06:59 2129499762

AMBASSADOR CONSTR

PAGE 07

01/01/1995 08:00 2129499762

AMBASSADOR CONSTR

PAGE 09

PROJECT NAME OFFICE OF EMERGENCY MANAGEMENT

SWANKE HAYDEN CONNELL ARCHITECTS

Address 7 World Trade Center
New York, NY 10019

Date Updated:

7/21/98

Project No. 00166712

Architectural Sketch Log

Sketch No.	Description	Date	By	NTS	Scale
S-7.1	7TH FL NEW STEEL SUPP. FOR WATER TANK	8/2/98	AB	NTS	8 1/2 x 11
S-7.2	7TH FL CONC. PAD @ SWITCHGEAR	8/2/98	AB	NTS	8 1/2 x 11

W:\00166712\Arch\Sketch Log\00166712.dwg

Plot Date: 8/25/98 0:00 PM

Page 2 of 2

JUL 22 1998 09:49

2129499762

PAGE 05

JUL 25 1998 17:20

2129499762

PAGE 07

OCT 19 1998 13:55

2129499762

PAGE 09

01/01/1995 05:46 2129499762

AMBASSADOR CONSTR

PAGE 12

01/01/1995 04:21 2129499762

AMBASSADOR CONSTR

PAGE 10

01/03/1995 06:59 2129499762

AMBASSADOR CONSTR

PAGE 08

01/01/1995 00:00 2129499762

AMBASSADOR CONSTR

PAGE 10

NYC Office Of Emergency Management
Work completion required for Motorola to start Installation
23 Floor:

- Electrical Riser to Equipment room 11/10/98
- Air-conditioning 11/10/98
- Raised Floor 11/13/98
- Painting 11/13/98
- Room construction 11/13/98

Roof Shelter and Antenna Mounting:

- Approve mounting details for 31 antennas 9/1/98
- Complete I - Beam mounting for antennas 10/15/98 - 10/21
- Grounding for roof area antennas/Shelter 10/15/98 10/20
- Electrical riser to shelter 10/15/98 10/20
- Complete radio room construction 10/15/98 10/20
- Complete Air conditioning 10/30/98 11/1
- Complete Painting 11/1/98 11/1
- Complete Riser for the radio cables to 23 fl 11/1/98 OIC

2 LaFayette - Radio Room & Roof Antenna Mounting:

- Approve mounting details for 19 antennas 10/15/98
- Grounding for roof area antennas 11/15/98
- Grounding for Radio Room 11/15/98
- Electrical riser to shelter 11/15/98
- Complete radio room construction 11/15/98
- Complete Air conditioning 11/15/98
- Complete Painting 11/1/98

Robert B. Hudson 9/28/98

JUL 22 1998 09:49

2129499762

PAGE 10

JUL 25 1998 17:21

2129499762

PAGE 08

OCT 19 1998 13:56

2129499762

PAGE 10

2129499762

PAGE 12

01/01/1995 05:46 2129499762

AMBASSADOR CONSTR

PAGE 13

01/01/1995 04:21 2129499762

AMBASSADOR CONSTR

PAGE 11

01/03/1995 06:59 2129499762


AMBASSADOR CONSTR

PAGE 09

01/01/1995 00:00 2129499762

AMBASSADOR CONSTR

PAGE 11



OCT 19 1998 13:56

2129499762

PAGE 11

01/01/1995 05:46 2129499762

AMBASSADOR CONSTR

PAGE 14

• 01/01/1995 04:21 2129499762

AMBASSADOR CONSTR

PAGE 12

• 01/03/1995 06:59 2129499762

AMBASSADOR CONSTR

PAGE 10

PROJECT NAME OFFICE OF EMERGENCY MANAGEMENT

SWANKE HAYDEN CONNELL ARCHITECTS

Address 7 World Trade Center
Address New York, NY 10017
Project No. 3576A

Date Updated:

10/6
2000**Architectural Sketch Log**

Sketch No.	Description	Date	Rev.	Rev. Desc.	By	Scale	Sheet Size	Comments
FSK-1	EOC WALL OFFSET	7/22/98			JG	AS NOTED	8 1/2 x 11	
FSK-2	ELEC. OUTLET LOCATIONS RM. # 23-14, 23-15	8/4/98			JG	1/8"=12'	8 1/2 x 11	
FSK-3	P & T DIMENSIONS RM. # 23-13 & 23-15	8/5/98			JG	1/8"=12'	8 1/2 x 11	
FSK-3A	ROOM 23-15 MILLWORK AND OUTLET LOC.	8/5/98			JG	1/8"=12'	8 1/2 x 11	
FSK-4	ROOM 23-02 CEILING DIMENSIONS	8/8/98			JG	1/8"=12'	8 1/2 x 11	
FSK-5	ROOM 23-21 PTYE CLARIFICATION	8/12/98			JG	1/8"=12'	8 1/2 x 11	
FSK-6	PROTECTIVE WALL DAMPER CONNECTION	8/13/98			JG	1/8"=12'	8 1/2 x 11	
FSK-E1	23RD. FLOOR PART PLANS	8/13/98			CA	1/8"=12'	8 1/2 x 11	
FSK-E2	ROOF PART PLAN	8/13/98			CA	1/8"=12'	8 1/2 x 11	
FSK-E3	LIGHTING PANEL SCHEDULE	8/13/98			CA	1/8"=12'	8 1/2 x 11	
FSK-7	P & T LOCATIONS RM. # 23-49 & 23-02	8/17/98			JG	1/8"=12'	8 1/2 x 11	
FSK-8	P & T LOCATIONS RM. # 23-04, 23-53	8/17/98			JG	1/8"=12'	8 1/2 x 11	
FSK-9	RM. 23-10, PTE CLARIFICATION	8/17/98			JO	1/8"=12'	8 1/2 x 11	
FSK-81	TYP. ANTENNA SUPPORT @ ROOF	8/20/98			AB	NTS	8 1/2 x 11	
FSK-10	RM. 7-01 SWITCHGEAR LOCATION	8/20/98			JG	1/8"=12'	8 1/2 x 11	
FSK-11	STEEL FRAME & OVERLY FRAME DETAIL	8/26/98			JG	NTS	8 1/2 x 11	
FSK-12	RM #23-07 OUTLET LOCATION FOR PLASMA	8/2/98			JG	1/8"=12'	8 1/2 x 11	
FSK-13	DELETION OF FSM DAMPERS AROUND LAN	9/2/98			VL	NTS	8 1/2 x 11	
FSK-14	LIGHTING PANEL SCHEDULE	9/3/98			SG	NTS	8 1/2 x 11	
FSK-15	RM # 23-02 DAMPER & ACCESS PANEL LOC.	9/10/98			JG	NTS	11 X 17	
FSK-16	ROOM 23-53, FLOOR BOXES	9/16/98			SK	NTS	8 1/2 x 11	
FSK-16	ROOM 23-23, LAN / HEAD END PTE	9/16/98			JG	NTS	8 1/2 x 11	
FSK-16	RM. # 23-01, 23-40, FINISH CLARIFICATION	9/21/98			JG	NTS	11X17	
FSK-17	PLAN DETAIL @ ENTRANCE DOOR	9/21/98			JG	1 1/2"=11'	11X17	
FSK-18	ELEV. @ ENTRY DR. VIEW CLARIFYING FIN	9/21/98			JG	NTS	11X17	
FSK-18	RM. # 23-40, 23-07, MARLITE CLARIFICATION	9/21/98			JG	1/4"=12'	11X17	

W:\000000\Drawings\Arch Log\SKETCH LOG 0641.xls

Printed 10/06/00 2:54 PM

Page 1 of 3

JUL 25 1998 17:22

2129499762

PAGE 10

OCT 19 1998 13:57

2129499762

PAGE 12

