

Date: November 14, 1997; Updated 12/12/97



SWANKE NAYDEN CONNELL ARCHITECTS

Mayor's Office of Emergency Management
7 World Trade Center

Date: November 14, 1997

Proposed Project Schedule

		Nov 97						Dec 97						Jan 98						Feb 98						Mar 98						Apr 98		May 98	
Week Number		1407	1410	1413	1417	1420	1423	1426	1429	1432	1435	1438	1441	1444	1447	1450	1453	1456	1459	1462	1465	1468	1471	1474	1477	1480	1483	1486	1489	1492					
Prop'n Verification & Review by OESB/CAS																																			
Submit Working Diagrams to OESB/CAS 11/06/97																																			
Review and Approval of Working Plans by OESB/CAS 11/06/97																																			
Incorporation of Comments																																			
Building Condition Survey & Redesigns																																			
Program Schematic Design Drawing/Outline Spec																																			
Submit Schematic Plan/Outline Specs to OESB/CAS 11/24/97																																			
Review and Approval of Drawings by OESB/CAS 12/04/97																																			
Incorporation of Comments (Part of D.B.)																																			
Project Budget Development Drawing/PRE Translation																																			
Submit to OESB/CAS 12/11/97																																			
Review and Approval of Drawings by OESB/CAS 12/24/97																																			
Incorporation of Comments (Part of C.B.)																																			
Program Construction Documents																																			
Submit to OESB/CAS 01/23/98																																			
Review and Approval by OESB/CAS 01/27/98																																			
Incorporation of Comments																																			
PRE Documents for Building Permits																																			
Submit to OESB/CAS/Owner for Final Sign - OF 01/29/98																																			
Building																																			
Contract Administration																																			

13716 STELLA VON GOTTSCHE LOWE/STEFAN VON GOTTSCHE LOWE | 11-14-97