

08/04/99 08:10 FAX 212 2190256
08/03/99 16:01 FAX 212 615 3700

SWANKE HAYDEN CONNELL
COSENTINI

002 004
002/004

Two Pennsylvania Plaza
New York, NY 10121

Telephone
212 615 3600

Fax
212 615 3700

Internet Address
<http://www.cosentini.com>

Cosentini

ASSOCIATES LLP

August 2, 1999

Mr. Joe Aliotta
Swanke Hayden Connell
295 Lafayette Street
New York, NY 10012

Re: Mayor's Office of Emergency Management
(Generator Test)
Our Job No. 1854

Cosentini Associates LLP
Consulting Engineers

Partners
M. A. Moss, PE
D. Mazur, PE
R. P. Leber, PE
D.C. Moss, PL
J. Michael, PE
S.A. Quatt, PE
M. W. Maybourn, PE

E. Barbieri, PE
I. Bienstock, PE
R. Leber, PE
J. Oskwarek, PE
M. A. Schloss, PE

Dear Mr. Aliotta:

The following are the results of the Emergency Generator test for the noted project on 7/31/99.

List of Attendees:

Juan Mejia	-	Swanke Hayden Connell
Mazen Batarsem	-	Ambassador
Tom Papsonero	-	DCAS
Richard Jarde	-	R.B. Samuels
Tony Coyle	-	R.B. Samuels
Manny Georgioudavis	-	R.B. Samuels
Brian Reynolds	-	Russel Electric
Frank Trimarco	-	H.O. Penn
Glen Neville	-	APT
Charles Magee	-	SPT

1. The generator full load test started approximately 6:00A.M., engines 1, 2, and 3 ran at full load for 2½ hours. During this run H.O. Penn monitored and recorded all vital characteristics on the generators (~~enclosed please find a copy of H.O. Penn's test report~~).
refer to
2. The transient voltage load step test was performed for each of the 3 generators for each of and total system. During the test "APT" with recording instrumentation recorded each step. The record charts will be examined by Cosentini for proper voltage deviation.

08 04 99 08 11 FAX 2122190256
08/03/99 16:02 FAX 212 815 3700

SWANKE HAYDEN CONNELL
COSENTINI

003/004
003/004

Mr. Joe Aliotta
Swanke Hayden Connell
Page Two

Cosentini Associates LLP
Consulting Engineers

3. A simulated power outage was performed on automatic transfer switches (A.T.S.) numbers 2 thru 9. During loss of normal power all "A.T.S.'s" transferred to the alternate power source with no difficulties. Time set points were set on all switches.
4. A simulated power outage was performed on A.T.S. #1. During loss of normal power A.T.S.#1 started the generators and was on line in approximately 7 seconds. All other switches transferred to alternate power source.
5. A total power outage was performed by opening all transfer switches alternate power disconnect switches. Loss of normal power to A.T.S. #1 started the generators. All other transfer switches remained at primary power source position until generators were on line (approximately 7 seconds) and served each of the transfer switch loads.

The following items were noted to be addressed and completed:

1. Russel Electric to modify their software to perform priority load shedding sequence.
Remark: At this point of the system it does not affect the operation to deliver emergency power, but must be incorporated and tested.
2. Correct the fuel oil pump system not operating for this test.
Remark: The system is connected to a building fuel pump for temporary use. Operation of system is not affected.
3. Electrical contractor to label all buss duct and local disconnect switches.
Remark: R.B. Samuels to complete
4. Correct on all 3 generator's cracks in muffler insulation.
Remark: Ambassador to address.

08/04/99 08:11 FAX 2122190258
08/03/99 18:02 FAX 212 615 3700

SWANKE HAYDEN CONNELL
COSENTINI

004/004
004/004

Mr. Joe Aliotta
Swanke Hayden Connell
Page Three

Cosentini Associates LLP
Consulting Engineers

5. Install emergency break glass stop button per contract drawing.
Remark: R.B. Samuels to install.
6. Correct load bank on generator #2. Remove jumper and install new components.
Remark: Ambassador to address.
7. Investigate why on initial generator start-up generator #3 stopped running due to air in the fuel line.
Remark: Was this an isolated or re-occurring problem? H.O. Penn to investigate.
Conclusion: The emergency generator system was left in the automatic position and is ready to deliver emergency power at demand. The items noted above should be addressed as soon as possible for proper design operation.

If more information is required, please contact me at (212) 615-2665.

Very truly yours,

COSENTINI ASSOCIATES



Robert LeDonne

cc:	Juan Mejia	-	Swanke Hayden Connell
	Val Lemeshev	-	CA
	Michael Maybaum	-	CA
	Ed Martinez	-	CA

X:\WP\FILES\1154.99\RLAR0803.L01

Cambridge

Chicago

New York

Orlando

Washington, DC