

JAN-14-1999 15:58

NOVA-LINK SYSTEMPAC

905 858 7633 P.02/02



NOVALINK LIMITED
6685 Century Avenue
Mississauga, Ontario L5N 7K2
Canada

Telephone: (905) 858-3500
Fax: (905) 858-7633
E-Mail: CDR@NLnovalink.com

January 14, 1999

Martin Schneider
Ambassador Construction Co. Inc.
817 Madison Ave.
New York, N.Y.

Ref: EOC Project

Dear Mr. Schneider:

Please be advised that a severe snow storm today, has caused the Canada/U.S. border crossings to be closed until at least Friday, Jan. 15, 1999. The net result to the EOC project is that our next delivery will not arrive to site on Friday Jan. 15, 1999 for the usual evening hoist. We expect that the weather will allow for a Saturday, Jan. 16, 1999 delivery and we have made arrangements accordingly.


Please reserve elevator time for 4:00 P.M. Jan. 16, 1999.

The Martin Luther King Jr. holiday should not greatly reduce the installation crew for Monday, Jan. 18, 1999.

We do not foresee this delivery delay as having a major impact on our targeted substantial completion date of January 22, 1999.

If you have any questions, please call

Sincerely,



Tony Vander Park
PRESIDENT

TVP/mgc

cc: William Diamond
Glen Fymeto