

ATC Associates

104 East 25 Street, New York, NY 10010

Phone: (212) 353-8280

Fax: (212) 353-8306



Attn: Mr. Fabio Pedone

Warren & Panzer Engineers, P.C.

228 E. 45th Street

New York

NY 10017

Fax: (212) 922-0630

Phone: (212) 922-0077

Received: 6/19/02

9:00:00 PM

ATC Group #: 8183

Analysis Date: 6/20/02

Project: NYC-DEP W & P File #: 1079.01.02

116 Nassau Street, New York, NY

**Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed
by EPA 40 CFR Part 763 Final Rule (AHERA)**

Sample	Volume	Area Analyzed	Non Asb	Asbestos Type(s)	# Structures 0.5µ-5 µ	Analytical Sensitivity (S/cc)	Asbestos Concentration (S/mm ²)	(S/cc)	Notes
03 8183 -1	1800.00	0.0450	0	CHRYSTILE	1	0	0.0048	22.24	0.0048
04 8183 -2	1800.00	0.1349	0	CHRYSTILE	1	2	0.0048	66.73	0.0143
05 8183 -3	1800.00	0.0899	0	CHRYSTILE	2	0	0.0048	44.48	0.0095
06 8183 -4	1800.00	0.0450	0	None Detected	0	0	0.0048	<22.24	<0.0048
07 8183 -5	1800.00	0.0450	0	CHRYSTILE	1	0	0.0048	22.24	0.0048

ROMAN PEYSAKHOV

Analyzed by:

MICHAEL A. GORYCKI, Ph.D.

Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/mm². This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This reports relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis accuracy and precision) is available upon request.

Accredited for NVLAP PLM4TEM #101187-0, NY State ELAP #10879

WARREN & PANZER ENGINEERS, P.C.

AIR MONITORING LOG SHEET/CHAIN-OF-CUSTODY FORM

PAGE 1 OF 1

P.O.

24 hr⁺/a 12 hr⁺/a 6 hr⁺/a 3 hr⁺/a Immediate ⁺/a

CLIENT: N.Y.C. D.E.P.

PROJECT: 116 Nassau St. New York

LOCATION: East wing + west wing, covered roof

W&P FILE #: 1079-01-02

LABORATORY: ATC Corp.

ANALYSIS METHOD: PCM

circle one

TECHNICIAN: Lawrence Boer

CONTACT: ALICE NOLAN

LLW#:

SCA JOB#:

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	SAMPLE TYPE	PUMP #	FLOWRATE START	FLOWRATE STOP	TIME ON	TIME OFF	TOTAL TIME	VOLUME (liters)	CONCENTR. (fib./cc.)
-01	Floor Blank	1	—	—	—	0805	—	—	—	—
-02	Floor Blank	1	—	—	—	0806	—	—	—	—
-03	Ceiling Fan (PENAL)	3	06	2.0	3.0	0809	1809	600	1800	—
-04	MID ROOF ANT-COVERED SOUTH	3	11	3.0	3.0	0812	1812	600	1800	—
-05	MID ROOF ANT-COVERED NORTH	3	14	3.0	3.0	0814	1814	600	1800	—
-06	INSIDE 3RD FL. ANT-COVERED ROOF	3	21	3.0	3.0	0815	1815	600	1800	—
-07	INSIDE 3RD FL. ANT-MID ROOF	3	08	3.0	3.0	0817	1817	600	1800	—
-08	CAPPED BLANK	1	—	—	—	—	—	—	—	—

COMMENTS:

#8/83

SAMPLE BY: Lawrence Boer	DATE: 6/19/02
SIGNATURE: Lawrence Boer	WEDNESDAY
RELEASED BY: Lawrence Boer	DATE:
SIGNATURE: Lawrence Boer	
RECEIVED BY: ATC Lab / G. Kogan	DATE: 06/19/02
SIGNATURE: G. Kogan	

SAMPLE TYPE CODES

1 - Blank	5 - Final Clearance (inside)
2 - Pre-Abatement	6 - Final Clearance (outside)
3 - During Abatement	7 - Personal
4 - During Glove Bag Removal	8 - Background

SEE REVERSE SIDE FOR ANALYSIS INFORMATION