

WTC Visual Survey Form

1001041

Premise Address: <u>114 Liberty St.</u>		
Block: <u>52</u>	Residential ☐ Commercial ☐	Name of Building:
Lot: <u>7502</u>	Mix Use ☐ Other ☐	
# of Stories:	AKA's:	
Building Owner/Management:		Telephone Number: ()
Name:		FAX: ()
Address:		
On Site Contact:		
Name:		Telephone Number: ()
Building Owner Management Activities		
Interior Survey Performed ☐ Yes ☐ No		
Exterior Survey Performed ☐ Yes ☐ No		
General Clean Up ☐ Yes ☐ No Locations: _____		
ACM Clean Up ☐ Yes ☐ No Locations: _____		
Air Monitoring ☐ Yes ☐ No Locations: _____		
Copies of All Reports and Data Requested ☐ Yes		

Visual Inspection Results:

Facade:			
North ☐ N/A	Inspected ☐ Yes ☐ No	Debris ☐ No Visible/Fine Layer	☒ ½ to 1" ☐ > 1"
South ☐ N/A	☐ Yes ☐ No	☐ No Visible/Fine Layer	☒ ½ to 1" ☐ > 1"
East ☐ N/A	☐ Yes ☐ No	☐ No Visible/Fine Layer	☒ ½ to 1" ☐ > 1"
West ☐ N/A	☐ Yes ☐ No	☐ No Visible/Fine Layer	☒ ½ to 1" ☐ > 1"
Facade Description: _____ _____			
Roof			
Debris: ☐ No Visible /Fine Layer ☒ ½ to 1" ☐ > 1"			
Description: _____ _____			
Setbacks N/A ☐			
Floor: _____	Debris: ☐ No Visible/Fine Layer	☐ ½ to 1"	☐ > 1"
Floor: _____	Debris: ☐ No Visible/Fine Layer	☐ ½ to 1"	☐ > 1"
Floor: _____	Debris: ☐ No Visible/Fine Layer	☐ ½ to 1"	☐ > 1"
Floor: _____	Debris: ☐ No Visible/Fine Layer	☐ ½ to 1"	☐ > 1"
Floor: _____	Debris: ☐ No Visible/Fine Layer	☐ ½ to 1"	☐ > 1"
Comments _____ _____ _____ _____			

Date: 1/25/2002Inspection by: Name: C.L.Agency: _____
Agency: _____

Asbestos Inspection Report

Premise No. 114 LIBERTY STREET					Inspection Date: 12/3/02	
Floor ALL	Zip 10006	Borough 1	Block 52	Lot 7502	Squad # N/A	Badge # A019
Inspector PENNY THEODOREWS		Building Type 1		Basis of Inspection WTC		Photos Taken NO
Contractor's Name N/A				Sample Number N/A		
Address				City		
State				Zip		
Phone				Sample Number N/A		
Laboratory Name N/A				Owner's Name 114 Liberty Condominium		
Address				City		
State				Zip		
Phone				Sample Number N/A		
Contact Person David Stanke-				Time of Inspection from: 11 ⁰⁰ AM - 1 ³⁰ PM		
A site visit was performed based on a request from Mr. David Stanke for a walk-through. At the site, I met Mr. David Stanke who was a representative of the building and an owner of the unit on the 7th Floor. Mr. Chris Warnick an architect hired by the building and Mr. Jack Springston of Ambient Group who was also hired by the owner. Mr. Carlsteen Hutchmedial (NYC DEP A058) joined us while we were on the 7th Floor. Floors 4 & 10 were nearly identical. Floors 8, 9, 10, 11 have a fireplace. The top apartment is a duplex; there are kitchens on both floors. The top apartment has terraces. Built in cabinetry throughout on floors. Recessed lighting Textured and fabric wall paper Fiberglass on duct system Spray-on (non-acu according to info) on beams - overspray also present and extensive. Delamination present HVAC - ceiling mounted and individual units, filters coated with heavy dust. Full recirculation Base of elevator shaft has visible debris Suspended ceiling tiles only at commercial spaces Plenum is dropped ceiling - sheet rock only. Building unoccupied has structural damage at lower floors North Side (2nd & 3rd floors bent beams).						

