

ATC Associates

104 East 25 Street, New York, NY 10010

Phone: (212) 353-8280

Fax: (212) 353-8306



Attn: Mr. Fabio Pedone

Warren & Panzer Engineers, P.C.

228 E. 45th Street

New York

NY 10017

Fax: (212) 922-0630

Phone: (212) 922-0077

Project: NYC-DEP W & P File #: 1079.01.02

30 W Broadway BMCC

Received: 6/28/02

5:00:00 PM

ATC Group #: 8323

Analysis Date: 6/29/02

**Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed
by EPA 40 CFR Part 763 Final Rule (AHERA)**

Sample	Volume	Area Analyzed	Non Asb	Asbestos Type(s)	# Structures 0.5µ-5 µ	Analytical Sensitivity (S/cc)	Asbestos Concentration (S/mm ²) (S/cc)	Notes
01 8323 -1	1680.00	0.0562	0	None Detected	0	0	0.0041 <17.79 <0.0041	
02 8323 -2	1680.00	0.0562	0	None Detected	0	0	0.0041 <17.79 <0.0041	
03 8323 -3	1680.00	0.0562	0	None Detected	0	0	0.0041 <17.79 <0.0041	
04 8323 -4	1680.00	0.0562	0	None Detected	0	0	0.0041 <17.79 <0.0041	
05 8323 -5	1680.00	0.0562	0	None Detected	0	0	0.0041 <17.79 <0.0041	

MARK PEYSAKHOV

Analyzed by:

MICHAEL A. GORYCKI, Ph.D.

Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/mm². This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This report relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis accuracy and precision) is available upon request.

Accredited for NVLAP PLM/TEM #101187-2, NY State ELAP #: 0879

23

228 East 45th Street
New York, NY 10017
(212) 922-0077
Fax (212) 922-0630

8323

WARREN & PANZER ENGINEERS, P. C.

AIR MONITORING LOG SHEET/CHAIN-OF-CUSTODY FORM

24 hr⁺/a 12 hr⁺/a 6 hr⁺/a 3 hr⁺/a Immediate ⁺/a P.O.

PAGE 1 OF

CLIENT: NYC DEP

PROJECT: 30 W BROWNY DMCC

LOCATION: ROOF # 2 15th FLR

W&P FILE #: 1079-01-02

LABORATORY: ATC

ANALYSIS METHOD: PCM TEM

circle one 7400

TECHNICIAN: R. FERNANDEZ

AHEBA EPA LEVEL II

CONTACT:

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	SAMPLE TYPE	PUMP #	FLOWRATE START	FLOWRATE STOP	ON	TIME OFF	TOTAL TIME	VOLUME (liters)	CONCENTR (lb/lcc)
01	DECON (PERSONAL)	3		7.0	7.0	0650	1050	240	1680	
02	ENTRANCE TO ROOF (SOUTH SIDE)	3		7.0	7.0	0652	1052			
03	STAIRWELL / ROOF DECK	3		7.0	7.0	0654	1054			
04	TRAP EAST	3		7.0	7.0	0656	1056			
05	TRAP WEST	3		7.0	7.0	0658	1058	240	1680	
06	FB	1								
07	FB	1								

COMMENTS:

SAMPLE BY: R. FERNANDEZ DATE: 06/28/07

SIGNATURE: 

RELEASED BY: DATE:

SIGNATURE:

RECEIVED BY: H. Green DATE: 06/28/07

SIGNATURE:

SAMPLE TYPE CODES			
1 - Blank	2 - Pre-Abatement	3 - During Abatement	4 - During Glove Bag Removal
5 - Final Clearance (inside)	6 - Final Clearance (outside)	7 - Personal	8 - Background

SEE REVERSE SIDE FOR ANALYSIS INFORMATION



ATC Associates Inc.

104 East 25 Street

New York, NY 10010

TEL: (212) 353-8280 FAX: (212) 353-8306

FACSIMILE TELECOPY TRANSMISSION

To: Mr. Fabio Pedone
Warren & Panzer Engineers, P.C.

From: MARK PEYSAKHOV

Fax #: (212) 922-0630

ATC Group #: 8323

Date: Saturday, June 29, 2002

Client Project: NYC-DEP W & P File #: 1079.01.02
30 W Broadway BMCC

Time: 12:52:47 PM

Comments:

Number of Pages: 3
(including cover page)

22