

FIBER CONTROL, INC.
 3010 BURNS AVENUE
 WANTAGH, NY 11793
 (516) 781-3000
 FAX (516) 781-3085

INVOICE

Date: **09/25/02** Inv. No.: **F1168**
 Due Date: **1** Page No.:

**BILL TO: New York City Dept of
 Environmental Protection
 Asbestos Control Program
 59-17 Junction Blvd
 Flushing, NY 11373-5108
 Att: Alphonso Plumptre
 Deputy Lab Director Supervising I.H.**


JOB SITE: job sites listed below

REFERENCE	TERMS	YOUR #	OUR #	SALES REP
TEL: 718-595-3671	Upon Completion	CONTRACT ROF-REM1	F1168	PG

DESCRIPTION		UNIT MEASURE		QUANTITY		UNIT PRICE		EXTENDED PRICE
REFERENCE						ITEM DISCOUNT		
Exterior Cleanup								
<u>Address</u>	<u>Asphalt Roof</u>	<u>Unit Price</u>	<u>facade</u>	<u>Unit Price</u>	<u>Gravel Roof</u>	<u>Unit Price</u>	<u>Total</u>	
22 Warren Street	roof 2500 sq ft @ 1.48		2250 sq ft @ 2.50				3,700.00	
	façade						5,625.00	
12-16 Vesey Street	façade		3375 sq ft @ 2.50				8,437.50	
	gravel roof				3450 sq ft @ 2.98		10,281.00	
	3rd setback 552 sq ft @ 1.48						816.96	
	back setback 544 sq ft @ 1.48						805.12	
	2nd fl setback 510 sq ft @ 1.48						754.80	
	1st fl setback 200 sq ft @ 1.48						296.00	
56-58 Warren Street	roof 4500 sq ft @ 1.48		3275 sq ft @ 2.50				6,660.00	
	façade						8,187.50	
116 Chambers Street	façade		1875 sq ft @ 2.50				4,687.50	
5-7 Day Street	1st fl (awnings)		780 sq ft @ 2.50				1,950.00	
57 Murray Street	façade		1260 sq ft @ 2.50				3,150.00	
	roof 1680 sq ft @ 1.48						2,486.40	
59 Murray Street	façade		780 sq ft @ 2.50				1,950.00	
	roof 2160 sq ft @ 1.48						3,196.80	
							<u>62,984.58</u>	

WWW.ACTIONHAZMAT.COM

SUB TOTAL	
TAX	\$ 62,984.58
TOTAL	0.00
	\$ 62,984.58
NET TO PAY	



NYC DEPARTMENT OF ENVIRONMENTAL PROTECTION
Asbestos Control Program
59-17 Junction Boulevard, 8th Floor, Corona, NY 11368-5107
ASBESTOS PROJECT NOTIFICATION
(ASBESTOS INSPECTION REPORT)

TRU 0998140
Building Dept. or TRU No.
FOR OFFICIAL USE ONLY
1. NYC DEP
(See fee schedule)

When submitting this form at the NYC Department of Buildings, the original form and three (3) copies with original signatures are required. Submittal at the NYCDEP requires one copy of the form with original signatures. This form must be submitted to the NYC DEP not less than one week in advance of the start of abatement activities.

I. FACILITY

2. Address 12-16 VESEY STREET Borough N.Y. Zip 10007
AKA _____ 3. Block 88 4. Lot 2
5. Type of Facility _____ 6. Name of Building _____

II. BUILDING OWNER

7. Name NY CNTY LAWYERS ASSOC. 8. Contact Person _____
9. Tel. # _____ Fax # _____
10. Address 14 VESEY ST City N.Y. State N.Y. Zip 10007

III. GENERAL CONTRACTOR

11. Name _____ Tel. # _____

IV. ASBESTOS ABATEMENT CONTRACTOR

12. Name FIBER CONTROL 13. Contact Person TONY COSTA
14. Federal Employer ID. # PII 15. Tel. # 516-781-3000 Fax # 516-781-3085
16. Address 3010 BURNS AVE City WANTASH State NY Zip 11793

V. THIRD PARTY AIR MONITOR

17. Name WARREN & PANZER ENGINEERS, PC 18. Contact Person MICHAEL NOLAN
19. Federal Employer ID. # _____ 20. Tel. # 212-922-0077 Fax # 212-922-0630
21. Address 228 EAST 45TH STREET City NEW YORK State NY Zip 10017
22. Sample Analysis Laboratory SCIENTIFIC LABORATORIES, INC 23. NYS DOH ELAP # 11480

VI. PROJECT INFORMATION

24. Starting date for this portion of work 7/18/02 Projected completion date 8/21/02
Asbestos work schedule ☐ Monday ☐ Tuesday ☐ Wednesday ☐ Thursday ☐ Friday ☐ Saturday ☐ Sunday
Shift from: _____ ☐ am ☐ pm to _____ ☐ am ☐ pm
If other, specify _____

Access to inspect the premises must be provided during the work schedule indicated in this item.

25. Total amount of asbestos-containing material to be abated during this work
8621 Square Feet, and/or _____ Linear Feet



NYC DEPT OF ENVIRONMENTAL PROTECTION
ASBESTOS CONTROL PROGRAM
TRUG 2

ASBESTOS INSPECTION REPORT (continued)

26. Asbestos Hauler LOGANO NYS DEC Permit # CT-098 Tel.# 800-272-3867
 Disposal Site(s) Southern Alleghenies, Valley Landfill

27. This asbestos abatement is part of a (Item a through e requires filing of this form with NYC Department of Buildings)

- a) ☐ Demolition b) ☐ Boiler Replacement c) ☐ Sprinkler Replacement d) ☐ Renovation/Alteration
 e) ☐ Fireproofing Replacement f) ☐ Other (Describe) _____

28. TYPE OF ABATEMENT (Check all appropriate boxes)

- ☐ Removal ☐ Enclosure ☐ Encapsulation ☐ Repair ☐ Clean up

29. ABATEMENT PROCEDURE (Check all appropriate boxes)

- ☐ Full Containment ☐ Glovebag ☐ Tent ☐ DEP Variance Application

30. LOCATIONS OF ABATEMENT

Floor(s)	DESCRIBE SECTION OF FLOOR (e.g. entire, east wing, room #, boiler room, lobby, etc)	AFFECTED SURFACES CONTAINING ACM (e.g. Pipe lagging, ceiling, plenum ducts, storage tanks, decking, etc.)	AMOUNT OF ACM		DESCRIPTION OF WORK BEING PERFORMED (e.g. running cable, installing fire sprinklers, removing and replacing boilers, etc.)
			SQUARE FEET	LINEAR FEET	
FAÇADE			3375		
Roof	(GRAVEL)		3450		
3rd Setback	BRICK		552		
BACK Setback	BRICK FLOOR		544		
2nd FL Setback	BRICK FLOOR		510		
1st FL Setback	BRICK FLOOR		200		

TR 0984402

31. I hereby declare that the information provided herein is true and complete to the best of my knowledge. I am familiar with Federal, State and NYC laws and regulations applicable to asbestos related work.

<u>BOSUN OGUMAKI</u> Print Name of Air Monitor <u>[Signature]</u> Signature <u>06-03-02</u> Date	<u>ANTHONY COSTA</u> Print Name of Asbestos Contractor <u>[Signature]</u> Signature <u>6-3-02</u> Date	<u>ANTHONY COSTA</u> Print Name of Applicant (if other than Owner) <u>[Signature]</u> Signature <u>6-3-02</u> Date
---	---	---

32. I understand that as the owner of a building where asbestos abatement activity occurs, I am responsible for the performance of the asbestos abatement activities in accordance with the Asbestos Control Program Rules. I have contracted the third party air monitor who is completely independent of all parties involved in the asbestos project. I hereby declare that I have authorized the filing of this notification for the work specified herein.

A.P. [Signature] _____
 Print Name of Owner Signature Date

A STAMPED COPY OF THIS FORM INCLUDING AMENDMENTS MUST BE AVAILABLE AT THE WORK SITE.

Any modification of information provided on this form must be reported immediately in writing directly to the NYC DEP ACP.

The requirements of the Asbestos Control Program Rules may not be lawfully avoided or lessened through the performance of work in incremental or piecemeal fashion.

ASBESTOS INSPECTION REPORT

PAGE 1 OF

PREMISE NO.		STREET				INSPECTION DATE	
12-16		VESEY STREET				7/25/02	
FLOOR	ZIP	BORO CODE	BLOCK	LOT	SQUAD #	BADGE #	
R/F/S	10007	1	88	2	1	AD10	
INSPECTOR		BLDG TYPE	BASIS OF INSPECT.			PHOTOS TAKEN YES / NO	
ALPHONSO PLUMPTRE			TRUO998MN02				
CONTRACTORS NAME					SAMPLE NO.		
FIBER CONTROL							
ADDRESS					SAMPLE NO.		
3010 BURNS AVE WANTAGH							
STATE	ZIP	PHONE	SAMPLE NO.				
N.Y	11793	(616) 781-3000					
LABORATORY NAME					OWNERS NAME		
WARREN & PANZER ENGINEERS, PC					NYC Lawyers Association		
ADDRESS					ADDRESS		
228 E. 45TH ST CITY N.Y					12-16 Vesey St CITY NY		
STATE	ZIP	PHONE	STATE		ZIP	PHONE	
N.Y	10017	(212) 922-0077	N.Y		10007	(212) 267-6646	
CONTACT PERSON:					TIME OF INSPECTION FROM: am/pm TO: am/pm		
INSPECTION DISCLOSED:							

The cleanup of the roof started on 7/19/02 and continued till 7/23/02 in which all the tiny gravels were completely removed as wastes. It took another one day to re-clean the roof after failed visuals.

The setbacks including the skylights were all cleaned and completed as of 7/25/02.

NOV #	INFRACTIONS	RESULT CODE
		5
NOV #		SUPERVISORS INITIALS
		Q

BORO 1 - MANHATTAN 2 - BRONX 3 - BROOKLYN 4 - QUEENS 5 - RICHMOND

BLDG TYPE A > 6 Stories B < 6 Stories C Single Family
D School E Hospital F Public Owned Property

RESULT CODES 1 - Violation Issued 2 - No Violations Issued 3 - No Access
4 - Project not Started (No NOV) 5 - Project Completed (No NOV)

ACP 3093

FILE

ASBESTOS INSPECTION REPORT

PAGE 1 OF

PREMISE NO.		STREET				INSPECTION DATE	
12-16		VESEY STREET				7/25/02	
FLOOR	ZIP	BORO CODE	BLOCK	LOT	SQUAD #	BADGE #	
R/F/S	10007	1	88	2	1	AD10	
INSPECTOR		BLDG TYPE	BASIS OF INSPECT.			PHOTOS TAKEN YES / NO	
ALPHONSO PLUMPTRE			TRU0998MN02				
CONTRACTORS NAME					SAMPLE NO.		
FIBER CONTROL							
ADDRESS CITY					SAMPLE NO.		
3010 BURNS AVE WANTAGH							
STATE ZIP PHONE					SAMPLE NO.		
N.Y. 11793 (516) 781-3000							
LABORATORY NAME					OWNERS NAME		
WARREN & PAUZE ENGINEERS PC					NYC Lawyers Association		
ADDRESS CITY					ADDRESS CITY		
228 E. 45TH ST N.Y.					12-16 Vesey St NY		
STATE ZIP PHONE					STATE ZIP PHONE		
N.Y. 10017 (212) 922-0077					N.Y. 10007 (212) 967-6646		
CONTACT PERSON:					TIME OF INSPECTION FROM: am/pm TO: am/pm		
INSPECTION DISCLOSED:							
The cleanup of the roof started on 7/19/02 and continued till 7/23/02 in which all the tiny gravels were completely removed as wastes. It took another one day to re-clean the roof after failed visuals. The setbacks including the skylights were all cleaned and completed as of 7/25/02.							

NOV #	INFRACTIONS					RESULT CODE
						5
NOV #						SUPERVISORS INITIALS
						Q

BORO 1 - MANHATTAN 2 - BRONX 3 - BROOKLYN 4 - QUEENS 5 - RICHMOND

BLDG TYPE A > 6 Stories B < 6 Stories C Single Family
D School E Hospital F Public Owned Property

RESULT CODES 1 - Violation Issued 2 - No Violations Issued 3 - No Access
4 - Project not Started (No NOV) 5 - Project Completed (No NOV)

ACP 30/93

PREMISE NO.		STREET				INSPECTION DATE	
12-16		VESEY STREET				7/25/02	
FLOOR	ZIP	BORO CODE	BLOCK	LOT	SQUAD #	BADGE #	
R/F/S	10007	1	88	2	1	AD10	
INSPECTOR		BLDG TYPE	BASIS OF INSPECT.			PHOTOS TAKEN YES/NO	
ALPHONSO PLUMPTRE			TRU0998MNO2				
CONTRACTORS NAME				SAMPLE NO.			
FIBER CONTROL							
ADDRESS				SAMPLE NO.			
3010 BURNS AVE WANTAGH							
STATE	ZIP	PHONE	SAMPLE NO.				
N.Y.	11793	(516) 781-3000					
LABORATORY NAME				OWNERS NAME			
WARREN & PANZER ENGINEERS, PC				NYC Lawyers Association			
ADDRESS				ADDRESS			
228 E. 45TH ST CITY N.Y.				12-16 Vesey St CITY NY			
STATE	ZIP	PHONE	STATE	ZIP	PHONE		
N.Y.	10017	(212) 922-0077	N.Y.	10007	(212) 267-6646		
CONTACT PERSON:				TIME OF INSPECTION FROM: am/pm TO: am/pm			
INSPECTION DISCLOSED:							

The cleanup of the roof started on 7/19/02 and continued till 7/23/02 in which all the tiny gravels were completely removed as wastes. It took another one day to reblean the roof after failed visuals.

The setbacks including the skylights were all cleaned and completed as of 7/25/02.

The facade was cleaned on 9/15/02 after delayed DO? Permit due to MTA ~~and~~ underground work on the same street.

There was no visible observed after the cleanup.

NOV #	INFRACTIONS					RESULT CODE
						5
NOV #						SUPERVISORS INITIALS
						W

BORO 1 - MANHATTAN 2 - BRONX 3 - BROOKLYN 4 - QUEENS 5 - RICHMOND

BLDG TYPE A > 6 Stories B < 6 Stories C Single Family
D School E Hospital F Public Owned Property

RESULT CODES 1 - Violation Issued 2 - No Violations Issued 3 - No Access
4 - Project not Started (No NOV) 5 - Project Completed (No NOV)

ACP 3093

FILE

Associates

1st 25 Street, New York, NY 10010

P: (212) 353-8280

Fax: (212) 353-8306



m: Mr. Fabio Pedone

Warren & Panzer Engineers, P.C.

228 B. 45th Street

New York

NY 10017

Fax: (212) 922-0630

Phone: (212) 922-0077

Project: NYC DEP, W&P# 1079.01.02

14 Vesey Street

Received: 7/20/02

1:00:00 PM

ATC Group #: 8554

Analysis Date: 7/21/02

Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed by EPA 40 CFR Part 763 Final Rule (AHERA)

Sample	Volume	Area Analyzed	Non Asb	Asbestos Type(s)	# Structures 0.5µ-5 µm	Analytical Sensitivity (S/cc)	Asbestos Concentration (S/min) ²	(S/cc)	Notes
001A 8554 -1	1560.00	0.0562	0	None Detected	0	0	0.0044	<17.79	<0.0044
002A 8554 -2	1560.00	0.0562	0	None Detected	0	0	0.0044	<17.79	<0.0044
003A 8554 -3	1560.00	0.0562	0	None Detected	0	0	0.0044	<17.79	<0.0044
004A 8554 -4	1560.00	0.0562	0	None Detected	0	0	0.0044	<17.79	<0.0044
005A 8554 -5	1560.00	0.0562	0	None Detected	0	0	0.0044	<17.79	<0.0044

ROMAN PEYSAKHOV

Analyzed by:

MICHAEL A. GORYCKI, Ph.D.

Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/mm². This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This report relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis accuracy and precision) is available upon request.

Accredited for NVLAP PLM/TEM #101187-0, NY State ELAP #10879



ATC Associates Inc.

104 East 25 Street

New York, NY 10010

TEL: (212) 353-8280

FAX: (212) 353-8306

FACSIMILE TELECOPY TRANSMISSION

To: Mr. Fabio Pedone
Warren & Panzer Engineers, P.C.

From: ROMAN PEYSAKHOV

Fax #: (212) 922-0630

ATC Group #: 8554

Date: Monday, July 22, 2002

Client Project: NYC DEP. W&P# 1079.01.02
14 Vesey Street

Time: 9:53:33 AM

Comments:

Number of Pages: 2
(including cover page)

22

228 East 46th Street
New York, NY 10017
(212) 922-0077
Fax (212) 922-0830

7020724T

PAGE 1 OF 1

WARREN & PANZER ENGINEERS, P.C.

AIR MONITORING LOG SHEET/CHAIN-OF-CUSTODY FORM
RECEIVED
KAM CONSULTANTS

24 hr⁺/a 12 hr⁺/a 6 hr⁺/a 3 hr⁺/a Immediate⁺/a

2002 JUL 24
CONTACT: Mike Abela

W&P FILE #: 1079.01-02

LABORATORY: APC

ANALYSIS METHOD: PCM TEM

circle one 7400 AHERA EPA LEVEL II

TECHNICIAN: N.Wells

CLIENT: NYU-DZP
PROJECT: Long Clearing
LOCATION: 12-16 Vesey St

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	SAMPLE TYPE	PUMP #	FLOWRATE START STOP	TIME ON OFF	TOTAL TIME	VOLUME (liters)	CONCENTR (mg/cc)
001A	Enhance to personal down	3		4	08:00 14:30	390	1560	
002A	Enhance to long smoke over	3		4	08:07 14:31	390	1560	
003A	Canv area of long smoke over	3		4	08:02 14:32	390	1560	
004A	Within smoke of long smoke over	3		4	08:03 14:33	390	1560	
005A	Smoke area of long smoke over	3		4	08:04 14:34	390	1560	
006	Field Blank	1						
007	Field Blank	1						
008	Sealed Blank	1						

COMMENTS:

SAMPLE BY: N. Wells	DATE: 7/23
SIGNATURE: N. Wells	
RELEASED BY:	DATE:
SIGNATURE:	
RECEIVED BY: D. Chen	DATE: 7/24/02
SIGNATURE: D. Chen	

SAMPLE TYPE CODES			
1 - Blank	5 - Final Clearance (inside)		
2 - Pre-Abatement	6 - Final Clearance (outside)		
3 - During Abatement	7 - Personal		
4 - During Glove Bag Removal	8 - Background		

SEE REVERSE SIDE FOR ANALYSIS INFORMATION

ANALYSIS REPORT

ASBESTOS IN AIR

Transmission Electron Microscopy

CLIENT: WARREN & PANZER
PROJECT: Roof Cleaning - 12-16 Veeey St

Lab ID#	Client Sample ID#	Sample Location	Volume (liters)	Grid Openings (micrometers)	Filter Area (cm ²)	Analytical Sensitivity (structure air)	Asbestos Type(s)	Asbestos Structures (microns)	Detected	Structure Density (structures/m ³)	Structure Concentration (structures)
T-01	00114		1560	5	395	0.0044	ND	0	0	0	20.049
T-02	00211										
T-03	00311										
T-04	00411										
T-05	00511										
T-06											
T-07											
T-08											
T-09											
T-10											

Date Received: 7/24/02
Date Analyzed: 7/25/02
Date of Report: 7/25/02

Area Analyzed: 0.0500 mm²
Grid Opening Area: 0.009573 mm² 0.0100
Date Collected: 7/23/02

Lab Director: George Kouvaras

Analyst: AB David Chen

Analysis performed according to NIOSH Method (ETA-90-CFR Part 763 - Appendix A). Samples will be stored for ninety (90) days and then returned to the client upon request.

NYSDOH ELAP#: 11273

NIOSH-NVLAB #: 102007

ADHA #: 100269


ATHENICA

ENVIRONMENTAL SERVICES INC.

Tel. (718) 794-7998

Fax. (718) 794-8885

CLIENT: Warren & Panzer Engineers, P.C.
 LABORATORY ID #: T02-09-054
 ANALYT. METHODOLOGY: AHERA
 FILTER TYPE: M.C.B.
 AVERAGE G.O. AREA (mm²): 0.013771

AIRBORNE ASBESTOS ANALYSIS BY TRANSMISSION ELECTRON MICROSCOPY

PROJECT: NYC DEP, 12-16 Vesey
 DATE OF REPORT: 09/16/02
 DATE OF ANALYSIS: 09/16/02
 EFFECTIVE FILTER AREA (mm²): 385

LABORATORY RESULTS

CLIENT #	LAB. ID #	LOCATION	VOLUME (L)	G.O.'s ANALYZED	AREA ANALYZED (mm ²)	ANALYT. SENSITIVITY (femol./mm ²)	TOTAL ASBESTOS AIR CONC. (femol./cm ³)	TOTAL ASBESTOS FILTER CURV. (femol./mm ²)	AIR CONC. FOR SIMUL. 0.5-5 µm	AIR CONC. FOR SIMUL. 5-10 µm	ASBEST. TYPE CHRYS.	AMPHIB. ASBEST. TYPE STRECHY
01	T02-09-054-2335	On flight pole	1400	5	0.0689	0.0040	<0.0040	<14.52	NA	NA	NA	NA
02	T02-09-054-2336	Near mail box	1400	5	0.0689	0.0040	<0.0040	<14.52	NA	NA	NA	NA
03	T02-09-054-2337	In front of main entrance	1400	5	0.0689	0.0040	<0.0040	<14.52	NA	NA	NA	NA
04	T02-09-054-2338	Corner of 12-16 Vesey	1400	5	0.0689	0.0040	<0.0040	<14.52	NA	NA	NA	NA
05	T02-09-054-2339	10' from sampler#4	1400	5	0.0689	0.0040	<0.0040	<14.52	NA	NA	NA	NA

E. Siochka

 ANALYST
 E. Siochka

 LABORATORY DIRECTOR
 Spiro Dongaris

LABORATORY CERTIFICATION NUMBERS: NVLAP 101958, ELAP 10955

- Athenica Environmental Services Inc. (AES), is responsible only for information pertaining to samples taken by its employees.
- Air sampling cassettes will be used for sixty (60) days. AES Inc., should be notified within this time frame for a new duplicate analysis.
- If AES Inc., did not conduct the sampling, the reported airborne concentration was derived based on information provided by the client. Under these circumstances, the air concentration data is supplied solely for the convenience of the client.
- The report relates only to items tested. This report must not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. Test reports may not be reproduced except in full and with prior approval of AES Inc.
- The liability of Athenica Environmental Services Inc. with respect to the services charged, shall in no event exceed the amount of the invoice.

220 East 43rd Street
New York, NY 10017
(212) 922-0077
Fax (212) 922-0639

WARREN & PANZER ENGINEERS, P. C. AIR MONITORING LOG SHEET/CHAIN-OF-CUSTODY FORM

PAGE 1 OF 1

P.O.

24 hr⁺/a 12 hr⁺/a 6 hr⁺/a 3 hr⁺/a Immediate ⁺/a

W&P FILE #: 1079-01-02

CONTACT:

LABORATORY: WKP

ANALYSIS METHOD: PCM 7400 A-IEBA EPA LEVEL II

TECHNICIAN: EDWARD DUBA

CLIENT: DEP

PROJECT: 12-16 VESEY

LOCATION: 12-16 VESEY

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	SAMPLE TYPE	PUMP #	FLOWRATE START	STOP	TIME ON	TIME OFF	TOTAL TIME	VOLUME (liters)	CONCENTR (fib/cc)
1	ON LIGHT POLE	3	1	5	5	08:19	12:59	280	1400	
2	MEAN MATH BOX	3	2	5	5	08:20	13:00	280	1400	
3	IN FRONT OF MGMT.	3	3	5	5	08:20	13:00	280	1400	
4	CORNER OF 12-16 VESEY	3	4	5	5	08:21	13:01	280	1400	
5	10' FROM SAMPLE #4	3	5	5	5	08:24	13:01	280	1400	
6	BLANKS	1								
7		1								
8		1								

COMMENTS:

SAMPLE BY: EDWARD DUBA DATE: 9/15/2002

SIGNATURE: [Signature]

RELEASED BY: EDWARD DUBA DATE: 9/15/2002

SIGNATURE: [Signature]

RECEIVED BY: E. Signatini DATE: 9/16/02

SIGNATURE: [Signature]

SAMPLE TYPE CODES			
1 - Blank	5 - Final Clearance (inside)		
2 - Pre-Abatement	6 - Final Clearance (outside)		
3 - During Abatement	7 - Personal		
4 - During Glove Bag Removal	8 - Background		

SEE REVERSE SIDE FOR ANALYSIS INFORMATION

702-04-054