

**BENJAMIN KURZBAN
& SON CONTROL, INC.**
1248 Ralph Ave.
BROOKLYN, N.Y. 11236

(718) 531-2900

INVOICE

1163

TO

Dept of Environmental Protection

59-17 Junction Blvd

Corona, NY 11368

DATE 9/11/02	ORDER NO.
SHIP TO	
Contract ROF-REM2	

SALESPERSON	DATE SHIPPED	SHIPPED VIA	F.O.B. POINT	TERMS
QUANTITY	DESCRIPTION	UNIT PRICE	TOTAL	
>	Registration # CT82620020015280			
	Pin# 82602WTCROOF2			
	For work completed at 49 Ann ST			
	8340 SF @ 2/SF			
	Total Amount due this Invoice			\$16,680.00
	<i>R. Rabin</i>			

ORIGINAL

Thank You!

22. Sample Analysis Laboratory _____

23. NTS DON ELAF # _____

VI. PROJECT INFORMATION

24. Starting date for this portion of work 08-25-02

Projected completion date 09-25-02

Asbestos work schedule ☐ Monday ☐ Tuesday ☐ Wednesday ☐ Thursday ☐ Friday ☐ Saturday ☐ Sunday


Shift from: 8⁰⁰ ☒ am ☐ pm to 8⁰⁰ ☐ am ☒ pm

If other,
specify _____

Access to inspect the premises must be provided during the work schedule indicated in this item.

25. Total amount of asbestos-containing material to be abated during this work

8340 Square Feet, and/or 0 Linear Feet



ACP 7
2/2001

NYC
BUREAU OF ENVIRONMENTAL
REMEDIATION & ENFORCEMENT
ASBESTOS CONTROL
PROGRAM
11/17

E139WTC

EMERGENCY
ONLY TYPE HERE
JANET



NYC DEPARTMENT OF ENVIRONMENTAL PROTECTION
Asbestos Control Program
59-17 Junction Boulevard, 8th Floor, Corona, NY 11368-5107
ASBESTOS PROJECT NOTIFICATION
(ASBESTOS INSPECTION REPORT)

TRU

1371 MNO2
Building Dept. or TRU No
FOR OFFICIAL USE ONLY

1. NYC DEP
(See fee schedule)

When submitting this form at the NYC Department of Buildings, the original form and three (3) copies with original signatures are required. Submittal at the NYCDEP requires one copy of the form with original signatures. This form must be submitted to the NYC DEP not less than one week in advance of the start of abatement activities.

I. FACILITY

2. Address 49 ANN STREET Borough MAN Zip 10038
AKA _____ 3. Block 92 4. Lot 14
5. Type of Facility _____ 6. Name of Building _____

II. BUILDING OWNER

7. Name 49-51 REALTY COMPANY LLC 8. Contact Person BENNY TAMMAM
9. Tel. # (917) 704-8275 Fax # _____
10. Address _____ City _____ State _____ Zip _____

III. GENERAL CONTRACTOR

11. Name _____ Tel. # _____

IV. ASBESTOS ABATEMENT CONTRACTOR

12. Name BENJAMIN KURZBAN & SON CONTROL INC. 13. Contact Person LOUIE IANNICO
14. Federal Employer ID. # PII 15. Tel. # (718) 531-2900 Fax # (718) 209-1808
16. Address 1248 RALPH AVENUE City BROOKLYN State NY Zip 11236

V. THIRD PARTY AIR MONITOR

17. Name WARREN & PANZER ENGINEERS 18. Contact Person MICHAEL NOLAN
19. Federal Employer ID. # PII 20. Tel. # (212) 922-0077 Fax # (212) 922-0630
21. Address 228 EAST 45TH STREET City NEW YORK State NY Zip 10017
22. Sample Analysis Laboratory _____ 23. NYS DOH ELAP # _____

VI. PROJECT INFORMATION

24. Starting date for this portion of work 08-25-02 Projected completion date 09-25-02

Asbestos work schedule ☐ Monday ☐ Tuesday ☐ Wednesday ☐ Thursday ☐ Friday ☐ Saturday ☐ Sunday


Shift from: 8⁰⁰ ☒ am ☐ pm to 8⁰⁰ ☐ am ☒ pm

If other, specify _____

Access to inspect the premises must be provided during the work schedule indicated in this item.

25. Total amount of asbestos-containing material to be abated during this work

8340 Square Feet, and/or 0 Linear Feet



BUREAU OF ENVIRONMENTAL
REGULATION & ENFORCEMENT
ASBESTOS CONTROL
PROGRAM
TRU 2

ACP 7
2/2001

ASBESTOS INSPECTION REPORT (continued)

26. Asbestos Hauler IESI, NY NYS DEC Permit # NJ-462 Tel.# (718) 522-2263

Disposal Site(s) BLUE RIDGE LANDFILL P.O. BOX 399 SCOTSDALE PA 17254

27. This asbestos abatement is part of a (Item a through e requires filing of this form with NYC Department of Buildings)

- a) ☐ Demolition b) ☐ Boiler Replacement c) ☐ Sprinkler Replacement d) ☐ Renovation/Alteration
e) ☐ Fireproofing Replacement f) ☐ Other (Describe) _____

28. TYPE OF ABATEMENT (Check all appropriate boxes)

- ☐ Removal ☐ Enclosure ☐ Encapsulation ☐ Repair ☒ Clean up

29. ABATEMENT PROCEDURE (Check all appropriate boxes)

- ☐ Full Containment ☐ Glovebag ☐ Tent ☐ DEP Variance Application

30. LOCATIONS OF ABATEMENT

Floor(s)	DESCRIBE SECTION OF FLOOR (e.g. entire, east wing, room #, boiler room, lobby, etc)	AFFECTED SURFACES CONTAINING ACM (e.g. Pipe lagging, ceiling, plenum ducts, storage tanks, decking, etc.)	AMOUNT OF ACM SQUARE FEET LINEAR FEET	DESCRIPTION OF WORK BEING PERFORMED (e.g. running cable, installing fire sprinklers, removing and replacing boilers, etc.)
FACADE	SOUTH (ANN ST)	FACADE SURFACE	5040	INCLUDES STORE FRONTS AND STORE SIGNS
"	"	FIRE ESCAPES	2600	

31. I hereby declare that the information provided herein is true and complete to the best of my knowledge. I am familiar with Federal, State and NYC laws and regulations applicable to asbestos related work.

<u>WARREN & PANZER ENGINEERS</u> Print Name of Air Monitor <u>[Signature]</u> Signature <u>08-22-02</u> Date	<u>B. KUZBAN & SON CONTROL</u> Print Name of Asbestos Contractor <u>[Signature]</u> Signature <u>08-22-02</u> Date	 Print Name of Applicant (If other than Owner) Signature Date
---	---	--

32. I understand that as the owner of a building where asbestos abatement activity occurs, I am responsible for the performance of the asbestos abatement activities in accordance with the Asbestos Control Program Rules. I have contracted the third party air monitor who is completely independent of all parties involved in the asbestos project. I hereby declare that I have authorized the filing of this notification for the work specified herein.

Print Name of Owner

Signature

NYC DEP

08-22-02

Date

A STAMPED COPY OF THIS FORM INCLUDING AMENDMENTS MUST BE AVAILABLE AT THE WORK SITE.

Any modification of information provided on this form must be reported immediately in writing directly to the NYC DEP ACP.

The requirements of the Asbestos Control Program Rules may not be lawfully avoided or lessened through the performance of work in incremental or piecemeal fashion.

ACP7
2/2001

**BENJAMIN KURZBAN
& SON CONTROL, INC.**1242 Ralph Ave.
BROOKLYN, N.Y. 11236

(718) 531-2900

INVOICE

1123

TO Department of Enviromental Protection
59-17 Junction Blvd
Corona, New York 11373

DATE 6/21/02	ORDER NO.
SHIP TO Re: Contract ROF-REM 2	

DATE PERSON	DATE RECEIVED	SHIP TO VIA	SHIP TO POINT	TERMS	QUANTITY	DESCRIPTION	UNIT PRICE	TOTAL
>						Registration # CT 826 20020015280		
						PIN 82602WTCROOF2		
						Clean up work completed at 49 Ann St		
						9034 SF @ 2.00/SF		
						Total Amount due This Invoice		\$18.068.00 ✓

ORIGINAL

*Thank You!***VI. PROJECT INFORMATION**

24. Starting date for this portion of work 6/10/02 Projected completion date 7/10/02

Asbestos work schedule ☐ Monday ☐ Tuesday ☐ Wednesday ☐ Thursday ☐ Friday ☐ Saturday ☐ Sunday


Shift from: ☐ am ☐ pm to ☐ am ☐ pm

If other,
specify _____

Access to inspect the premises must be provided during the work schedule indicated in this item.

25. Total amount of asbestos-containing material to be abated during this work

9034 ⁸ Square Feet, and/or 0 Linear Feet

ACP 7
2/2001

H-E010WTC




ONLY
TYPEWRITTEN
FORMS WILL BE
ACCEPTED

NYC DEPARTMENT OF ENVIRONMENTAL PROTECTION

Asbestos Control Program
59-17 Junction Boulevard, 8th Floor, Corona, NY 11368-5107

ASBESTOS PROJECT NOTIFICATION
(ASBESTOS INSPECTION REPORT)



1. Dep
(See fee schedule)

When submitting this form at the NYC Department of Buildings, the original form and three (3) copies with original signatures are required. Submittal at the NYCDEP requires one copy of the form with original signatures. This form must be submitted to the NYC DEP not less than one week in advance of the start of abatement activities.

I. FACILITY

2. Address 49 Ann St Borough Manhattan Zip _____
AKA _____ 3. Block 92 4. Lot 14
5. Type of Facility _____ 6. Name of Building _____

II. BUILDING OWNER

7. Name 49-51 Realty Company, LLC 8. Contact Person _____
9. Tel. # _____ Fax # _____
10. Address _____ City _____ State _____ Zip _____

III. GENERAL CONTRACTOR

11. Name _____ Tel. # _____

IV. ASBESTOS ABATEMENT CONTRACTOR

12. Name Benjamin Kurzban & Son Control 13. Contact Person Louie Iannico
14. Federal Employer ID. # PII 15. Tel. # (718) 531-2900 Fax # (718) 209-1808
16. Address 1248 Ralph Avenue City Brooklyn State NY Zip 11236

V. THIRD PARTY AIR MONITOR

17. Name Warren & Panza 18. Contact Person _____
19. Federal Employer ID. # PII 20. Tel. # (212) 922-0077 Fax # (212) 922-0630
21. Address 228 East 45th St City New York State NY Zip 10017
22. Sample Analysis Laboratory _____ 23. NYS DOH ELAP # _____

VI. PROJECT INFORMATION

24. Starting date for this portion of work 6/10/02 Projected completion date 7/10/02

Asbestos work schedule ☐ Monday ☐ Tuesday ☐ Wednesday ☐ Thursday ☐ Friday ☐ Saturday ☐ Sunday

Shift from: _____ am _____ pm to _____ am _____ pm

If other,
specify _____

Access to inspect the premises must be provided during the work schedule indicated in this item.

25. Total amount of asbestos-containing material to be abated during this work

9034 Square Feet, and/or 0 Linear Feet



ACP 7
2/2001

40 RINN STREET

ASBESTOS INSPECTION REPORT (continued)

26. Asbestos Hauler IESI, NY NYS DEC Permit # NJ-462 Tel.# (718) 522-2263

Disposal Site(s) BlueRidge Landfill PO Box 399 Scotsdale, Pa 17254

27. This asbestos abatement is part of a (Item a through e requires filing of this form with NYC Department of Buildings)

- a) ☐ Demolition b) ☐ Boiler Replacement c) ☐ Sprinkler Replacement d) ☐ Renovation/Alteration
e) ☐ Fireproofing Replacement f) ☒ Other (Describe) _____

28. TYPE OF ABATEMENT (Check all appropriate boxes)

- ☐ Removal ☐ Enclosure ☐ Encapsulation ☐ Repair ☐ Clean up

29. ABATEMENT PROCEDURE (Check all appropriate boxes)

- ☐ Full Containment ☐ Glovebag ☐ Tent ☐ DEP Variance Application

30. LOCATIONS OF ABATEMENT

ROOF MATERIAL: ROOF MEMBRANE

TRU08314N02

Floor(s)	DESCRIBE SECTION OF FLOOR (e.g. entire, east wing, room #, boiler room, lobby, etc)	AFFECTED SURFACES CONTAINING ACM (e.g. Pipe lagging, ceiling, plenum ducts, storage tanks, decking, etc.)	AMOUNT OF ACM SQUARE FEET LINEAR FEET		DESCRIPTION OF WORK BEING PERFORMED (e.g. running cable, installing fire sprinklers, removing and replacing boilers, etc.)
ROOF		ROOF SURFACE	3000		
		PARAPET WALL	240		
		PARAPET LEDGE	240		
		BULKHEADS	752		
		SET BACK	1470		
		A/C UNITS & DUCTING	2800		
		SET BACK PARAPET	532		

31. I hereby declare that the information provided herein is true and complete to the best of my knowledge. I am familiar with Federal, State and NYC laws and regulations applicable to asbestos related work.

<u>WARREN & PANZER</u> Print Name of Air Monitor <u>[Signature]</u> Signature <u>6/03/02</u> Date	<u>B KULZBAN & SON</u> Print Name of Asbestos Contractor <u>[Signature]</u> Signature <u>6/03/02</u> Date	_____ Print Name of Applicant (If other than Owner) _____ Signature _____ Date
--	--	---

32. I understand that as the owner of a building where asbestos abatement activity occurs, I am responsible for the performance of the asbestos abatement activities in accordance with the Asbestos Control Program Rules. I have contracted the third party air monitor who is completely independent of all parties involved in the asbestos project. I hereby declare that I have authorized the filing of this notification for the work specified herein.

Print Name of Owner

Signature

Date

A STAMPED COPY OF THIS FORM INCLUDING AMENDMENTS MUST BE AVAILABLE AT THE WORK SITE.

Any modification of information provided on this form must be reported immediately in writing directly to the NYC DEP ACP.

The requirements of the Asbestos Control Program Rules may not be lawfully avoided or lessened through the performance of work in incremental or piecemeal fashion.

ACP7
2/2001

Asbestos Inspection Report

Premise No. 49 ANN STREET					Inspection Date: 06-11-02	
Floor ROOF	Zip	Borough 1	Block 92	Lot 1A	Squad # N/A	Badge # A020
Inspector Dennis Antzoulatos		Building Type COMMERCIAL		Basis of Inspection WTC Survey		Photos Taken Yes/(No)
Contractor's Name Benjamin Kurzban & Son Control				Sample Number N/A		
Address City 1248 Ralph Avenue, Brooklyn				Sample Number N/A		
State Zip Phone NY 11236 (718)531-2900				Sample Number N/A		
Laboratory Name Warren & Panzer Engineers Inc.				Owner's Name		
Address City 228 East 45 Street New York				Address City		
State Zip Phone NY 10017 (212) 922-0077				State Zip Phone		
Contact Person				Time of Inspection from: 8 ⁰⁰ AM - 7 ⁰⁰ PM		
8⁰⁰ AM I ARRIVE ONSITE. THE CLEAN UP OF THE SET BACK ROOF AREA WHICH WAS BEGUN YESTERDAY IS IN PROGRESS. I REQUEST AND I AM PRESENTED WITH VALID NYC DEP AND NYS DOL ASBESTOS HANDLER AND ASBESTOS HANDLER SUPERVISOR CERTIFICATES. WARREN & PANZER'S REP LARRY BAER (AH 8900814 EXP DATE 02/03) IS ONSITE FOR THE AIR SAMPLING.						
9⁰⁰ AM - 9³⁰ AM AIR SAMPLING BEGUN AT THE FOLLOWING LOCATIONS: 1 SAMPLE RUN AT THE GFI ELECTRICAL PANEL. 2 SAMPLES RUN ON THE HIGHER ROOF AT 49 ANN STREET AND 2 SAMPLES RUN ON THE ST ANN STREET ROOF (ADJACENT TO THE SET-BACK AREA).						
11⁰⁰ AM SET-BACK ROOF CLEAN-UP CONTINUES.						
12⁰⁰ PM SET BACK ROOF CLEAN-UP IS COMPLETED. WORK ON THE ROOF OF 49 ANN WILL COMMENCE SHORTLY.						
4⁰⁰ PM WORK ON THE ROOF OF 49 ANN STREET IS IN PROGRESS. ALL WORK IS BEING PERFORMED AS PER THE APPROVED SCOPE OF WORK.						
6⁰⁰ PM ABATEMENT WORKERS BEGIN BAGGING-OUT WASTE MATERIALS GENERATED FROM THE CLEAN-UP ACTIVITIES.						
7⁰⁰ PM BAG-OUT ACTIVITIES ARE COMPLETED. WORKERS AND I LEAVE THE WORK SITE.						

RL

ATC Associates

104 East 25 Street, New York, NY 10010

Phone: (212) 353-8280 Fax: (212) 353-8306



Attn: Mr. Fabio Pedone
Warren & Panzer Engineers, P.C.
228 E. 45th Street
New York NY 10017

Received: 6/10/02 9:00:00 PM
ATC Group #: 8043
Analysis Date: 6/11/02

Fax: (212) 922-0630 Phone: (212) 922-0077

49 Ann Street

Project: NYC DEP W & P File #: 1079-01-02
Building 49-A

Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed by EPA 40 CFR Part 763 Final Rule (AHERA)

Sample	Volume	Area Analyzed	Non Asb	Asbestos Type(s)	# Structures 0.5µ-5 µ	Analytical Sensitivity (S/cc)	Asbestos Concentration (S/mm ³)	(S/cc)	Notes
03 8043 -1	1440.00	0.1124	0	CHRYSTILE	1 1	0.0048	35.59	0.0095	
04 8043 -2	1440.00	0.0562	0	None Detected	0 0	0.0048	<17.79	<0.0048	

ROMAN PEYSAKHOV

Analyzed by:

R. Pey

MICHAEL A. GORYCKI, Ph.D.

Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/mm³. This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This reports relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis accuracy and precision) is available upon request.

Accredited for NVLAP PLWTEM #101187-0, NY State ELAP #10679

Asbestos Inspection Report

Premise No. 49 ANN STREET					Inspection Date: 06-11-02	
Floor ROOF	Zip	Borough 1	Block 92	Lot 14	Squad # N/A	Badge # A020
Inspector Dennis Antzoulatos		Building Type COMMERCIAL		Basis of Inspection WTC Survey		Photos Taken Yes/No ☒
Contractor's Name Benjamin Kurzban & Son Control				Sample Number N/A		
Address City 1248 Ralph Avenue, Brooklyn				Sample Number N/A		
State Zip Phone NY 11236 (718)531-2900				Sample Number N/A		
Laboratory Name Warren & Panzer Engineers Inc.				Owner's Name		
Address City 228 East 45 Street New York				Address City		
State Zip Phone NY 10017 (212) 922-0077				State Zip Phone		
Contact Person				Time of Inspection from: 8 ⁰⁰ AM - 7 ⁰⁰ PM		
8⁰⁰ AM I ARRIVE ONSITE. THE CLEAN UP OF THE SET BACK ROOF AREA WHICH WAS BEGUN YESTERDAY IS IN PROGRESS. I REQUEST AND I AM PRESENTED WITH VALID NYC DEP AND NYS DOL ASBESTOS HANDLER AND ASBESTOS HANDLER SUPERVISOR CERTIFICATES. WARREN & PANZER'S REP LARRY BAER (AH 8900814 EXP DATE 02/03) IS ONSITE FOR THE AIR SAMPLING.						
9⁰⁰ AM - 9³⁰ AM AIR SAMPLING BEGUN AT THE FOLLOWING LOCATIONS: 1 SAMPLE RUN AT THE GFI ELECTRICAL PANEL. 2 SAMPLES RUN ON THE HIGHER ROOF AT 49 ANN STREET AND 2 SAMPLES RUN ON THE 57 ANN STREET ROOF (ADJACENT TO THE SET-BACK AREA).						
11⁰⁰ AM SET-BACK ROOF CLEAN-UP CONTINUES.						
12⁰⁰ PM SET BACK ROOF CLEAN-UP IS COMPLETED. WORK ON THE ROOF OF 49 ANN WILL COMMENCE SHORTLY.						
4⁰⁰ PM WORK ON THE ROOF OF 49 ANN STREET IS IN PROGRESS. ALL WORK IS BEING PERFORMED AS PER THE APPROVED SCOPE OF WORK.						
6⁰⁰ PM ABATEMENT WORKERS BEGIN BAGGING-OUT WASTE MATERIALS GENERATED FROM THE CLEAN-UP ACTIVITIES.						
7⁰⁰ PM BAG-OUT ACTIVITIES ARE COMPLETED. WORKERS AND I LEAVE THE WORK SITE.						

RL.

Asbestos Inspection Report

Premise No. 49 ANN STREET					Inspection Date: 06-11-02	
Floor ROOF	Zip	Borough 1	Block	Lot	Squad # N/A	Badge # A020
Inspector Dennis Antzoulatos		Building Type COMMERCIAL		Basis of Inspection WTC Survey		Photos Taken Yes/No ☒
Contractor's Name Benjamin Kurzban & Son Control				Sample Number N/A		
Address City 1248 Ralph Avenue, Brooklyn				Sample Number N/A		
State Zip Phone NY 11236 (718)531-2900				Sample Number N/A		
Laboratory Name Warren & Panzer Engineers Inc.				Owner's Name		
Address City 228 East 45 Street New York				Address City		
State Zip Phone NY 10017 (212) 922-0077				State Zip Phone		
Contact Person				Time of Inspection from: 8 ⁰⁰ AM - 7 ⁰⁰ PM		
8⁰⁰ AM I ARRIVE ONSITE. THE CLEAN UP OF THE SET BACK ROOF AREA WHICH WAS BEGUN YESTERDAY IS IN PROGRESS. I REQUEST AND I AM PRESENTED WITH VALID NYC DEP AND NYS DOL ASBESTOS HANDLER AND ASBESTOS HANDLER SUPERVISOR LICENSES. WARREN & PANZER'S REP LARRY BAER (AK 8900814 EXP DATE 02/03) IS ONSITE FOR THE AIR SAMPLING.						
9⁰⁰ AM - 9³⁰ AM AIR SAMPLING BEGUN AT THE FOLLOWING LOCATIONS: 1 SAMPLE RUN AT THE GFI ELECTRICAL PANEL, 2 SAMPLES RUN ON THE HIGHER ROOF AT 49 ANN STREET AND 2 SAMPLES RUN ON THE ST ANN STREET ROOF (ADJACENT TO THE SET-BACK AREA).						
11⁰⁰ AM SET-BACK ROOF CLEAN-UP CONTINUES.						
12⁰⁰ PM SET BACK ROOF CLEAN-UP IS COMPLETED. WORK ON THE ROOF OF 49 ANN WILL COMMENCE SHORTLY.						
4⁰⁰ PM WORK ON THE ROOF OF 49 ANN STREET IS IN PROGRESS. ALL WORK IS BEING PERFORMED AS PER THE APPROVED SCOPE OF WORK.						
6⁰⁰ PM ABATEMENT WORKERS BEGIN BAGGING-OUT WASTE MATERIALS GENERATED FROM THE CLEAN-UP ACTIVITIES.						
7⁰⁰ PM BAG-OUT ACTIVITIES ARE COMPLETED. WORKERS AND I LEAVE THE WORK SITE.						



Warren & Panzer Engineers, P.C.
228 East 45th Street
New York, New York 10017
Tel. (212) 922-0077
Fax (212) 922-0630

July 1, 2002

Mr. Leonard G. Atteloney
New York City Department of Environmental Protection
96-05 Horace Harding Expressway
Corona, NY 11368

Re: Final Clearance TEM Air Sample Results

W&P File #: 1079.01.02

Dear Mr. Atteloney:

On June 11, 2002, a roofing-cleaning project was completed at the building located at 49 A Ann Street. Transmission Electron Microscopy air samples were collected at the completion of the abatement work. Final clearance air samples collected met the clearance criteria of less than 70 Structures per square millimeter set forth by the NYS Department of Labor Industrial Code Rule 56 and the NYC Department of Environmental Protection Title 15, Chapter 1 Asbestos Rules and Regulations, and this area can now be re-occupied.

Along with this correspondence, I have enclosed a copy of the final visual inspection checklist. If you have any questions or should you need additional information, please contact me at (212) 922-0077.

Sincerely,

WARREN & PANZER ENGINEERS, P.C.

A handwritten signature in black ink, appearing to read 'Michael R. Nolan', written over a horizontal line.

Michael R. Nolan
Senior Project Manager

cc: Krish Radhakrishnan, PE
Attachment(s)

*A Member of
The Warren & Panzer Group*

Warren & Panzer Group

FINAL VISUAL INSPECTION OF ABATEMENT PROJECTS

W&P Project #: 1079-01-02.....

Project Name: DEP ROOFS AND FACADES CLEANING.....

W&P Project Manager: MIKE NALAN.....

Abatement Contractor: BENTON KURZBAN & SON, INC.....

Job Location: 49 A ANN ST. N.Y., N.Y.....

Type of Abatement: (circle)

Cleaning

Removal

Enclosure

Glovebag

Encapsulation

Visual Inspection checklist (No Residual Dust or Debris Observed (Yes or No))

Floor:.....

Parapet walls:.....

Parapet ledges:.....

Bulkheads:.....

Roofs: SET BACK ROOF.....

Ventilation Duct:

Miscellaneous Surfaces: FIRE STAIR.....

Facades: WALLS OF SET BACK N. SIDE + EAST SIDE + WEST SIDE.....

Circle One

Pass

Fail

Field Notes: (Record any problems encountered here.)

S. SIDE WALL OF SETBACK OCCUPIED @ OPEN WINDOWS.....

Name: LAURENCE BAER.....

Signature: *Laurence Baer*.....

Date: 6/11/02.....

A Member of
The Warren & Panzer Group



Warren & Panzer Engineers, P.C.
228 East 45th Street
New York, New York 10017
Tel. (212) 922-0077
Fax (212) 922-0630

July 1, 2002

Mr. Leonard G. Atteloney
New York City Department of Environmental Protection
96-05 Horace Harding Expressway
Corona, NY 11368

Re: Final Clearance TEM Air Sample Results

W&P File #: 1079.01.02

Dear Mr. Atteloney:

On June 11, 2002, a roofing-cleaning project was completed at the building located at 49 Ann Street. Transmission Electron Microscopy air samples were collected at the completion of the abatement work. Final clearance air samples collected met the clearance criteria of less than 70 Structures per square millimeter set forth by the NYS Department of Labor Industrial Code Rule 56 and the NYC Department of Environmental Protection Title 15, Chapter 1 Asbestos Rules and Regulations, and this area can now be re-occupied.

Along with this correspondence, I have enclosed a copy of the final visual inspection checklist. If you have any questions or should you need additional information, please contact me at (212) 922-0077.

Sincerely,

WARREN & PANZER ENGINEERS, P.C.

A handwritten signature in black ink, appearing to read 'Michael R. Nolan', with a long, sweeping horizontal line extending to the right.

Michael R. Nolan
Senior Project Manager

cc: Krish Radhakrishnan, PE
Attachment(s)

*A Member of
The Warren & Panzer Group*

Warren & Panzer Group

FINAL VISUAL INSPECTION OF ABATEMENT PROJECTS

W&P Project #: ... 1079-01-02

Project Name: ... DEP ROOFS AND FACADES CLEANING

W&P Project Manager: ... MIKE NOLAN

Abatement Contractor: ... BENTON W. KURZBAN & SON, INC

Job Location: ... 49 ANN STREET, N.Y., N.Y.

Type of Abatement: (circle)

Cleaning

Removal

Enclosure

Glovebag

Encapsulation

Visual Inspection checklist (No Residual Dust or Debris Observed - Yes or No)

Floor:

Parapet walls:

Parapet ledges:

Bulkheads:

Roofs: ... HIGH ROOF OF 49 ANN ST. N.Y., N.Y.

Ventilation Duct:

Miscellaneous Surfaces:

Facades:

Circle One

Pass

Fail

Field Notes: (Record any problems encountered here.)

Name: ... LAWRENCE BAER

Signature: ... *Lawrence Baer*

Date: ... 6/11/02

A Member of
The Warren & Panzer Group


ATHENICA

ENVIRONMENTAL SERVICES INC.

Tel. (718) 784-7450

Fax. (718) 784-4085

CLIENT: Warren & Panzer Engineers, P.C.

LABORATORY ID #: T02-08-135

ANALYT. METHODOLOGY: AHERA

FILTER TYPE: M.C.E.

 AVERAGE G.O. AREA (mm²): 0.012422

PROJECT: NYC DEP, 49 Ann St.

DATE OF REPORT: 08/26/02

DATE OF ANALYSIS: 08/26/02

 EFFECTIVE FILTER AREA (mm²): 385

AIRBORNE ASBESTOS ANALYSIS BY TRANSMISSION ELECTRON MICROSCOPY

LABORATORY RESULTS

CLIENT #	LAB. ID #	LOCATION	VOLUME (M)	G.O. ANALYZED	AREA ANALYZED (mm ²)	ANALYT. SENSITIVITY (attsec/cm ²)	TOTAL ASBESTOS AIR CONC. (attsec/cm ²)	TOTAL ASBESTOS FILTER CONC. (attsec/cm ²)	AIR CONC. FOR STRUCT. 0.55<5µm	AIR CONC. FOR STRUCT. 5<10µm	ASBEST. TYPE CHRYS.	AMPHIB. ASBEST. TYPE SPECIFY
01	T02-08-135-1914	Left side near bin	1785	4	0.0497	0.0043	<0.0043	<20.13	NA	NA	NA	NA
02	T02-08-135-1915	5' From sample 1	1785	4	0.0497	0.0043	<0.0043	<20.13	NA	NA	NA	NA
03	T02-08-135-1916	5' From sample 2	1785	4	0.0497	0.0043	<0.0043	<20.13	NA	NA	NA	NA
04	T02-08-135-1917	10' From sample 3	1785	4	0.0497	0.0043	0.0043	20.13	0.0043	<0.0043	Chrys.	NA
05	T02-08-135-1918	5' From sample 4	1785	4	0.0497	0.0043	0.0043	20.13	0.0043	<0.0043	Chrys.	NA

 ANALYST
E. Dimaitekas

 LABORATORY DIRECTOR
Spiro Doogaris

LABORATORY CERTIFICATION NUMBERS: NVLAP 101958, ELAP 10955

- Athenica Environmental Services Inc. (AES), is responsible only for information pertaining to samples taken by its employees.
- Air sampling certificates will be stored for sixty (60) days. AES Inc., should be notified within this time frame for a new duplicate analysis.
- If AES Inc., did not conduct the sampling, the reported airborne concentration was derived based on information provided by the client. Under these circumstances, the air collection data is supplied solely for the convenience of the client.
- The report relates only to items tested. This report must not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. Test reports may not be reproduced except in full and with prior approval of AES Inc.
- The liability of Athenica Environmental Services Inc. with respect to the services charged, shall in no event exceed the amount of the invoice.

SEE REVERSE SIDE FOR ANALYSIS INFORMATION