



ASBESTOS REMOVAL CORP.

14-20 129th Street
College Point, New York 11356
(718) 961-4100 • Fax: (718) 961-4103

NYC DEP
PROJECT 211 BROADWAY/ ST. PAUL'S CHURCH
NEW YORK, NY

CONTRACT# ROF-REM3
INVOICE # 19
DATE 7/25/2002


ITEM#	DESCRIPTION OF ITEM	UNIT PRICE	QTY/SQ. FT.	TOTAL VALUE
1	Roof cleanup-Asphalt/Uncovered Surface up to 2500 sq. ft. of clean-up per bldg/structure	\$ 1.00	0	\$ -
2	Roof cleanup-Asphalt/Uncovered Surface between 2500 sq. ft. 5000 sq. ft.	\$ 0.85	0	\$0.00
3	Roof cleanup-Asphalt/Uncovered Surface greater than 5000 sq. ft.	\$ 0.80	0	\$ -
4	Roof cleanup-Gravel/Stone Surface up to 2500 sq. ft. of clean-up per bldg/structure	\$ 3.00	0	\$ -
5	Roof cleanup-Gravel/Stone Surface between 2500 sq. ft. and 5000 sq. ft.	\$ 2.75	0	0
6	Roof cleanup-Gravel/Stone Greater than 5000 Sq. FT.	\$ 2.50	0	0
7	Façade Clean-up (up to 5000 sq. ft.)	\$ 2.60	0	\$ -
8	Façade Clean-up (6-15 Story Buildings) (greater than 5000 sq. ft.	\$ 2.45	24300	59535
TOTAL				\$ 59,535.00

E107WTC EMERGENCY

ONLY
TYPEWRITTEN
FORMS WILL BE
ACCEPTED

NYC DEPARTMENT OF ENVIRONMENTAL PROTECTION
Asbestos Control Program
59-17 Junction Boulevard, 8th Floor, Corona, NY 11368-5107

ASBESTOS PROJECT NOTIFICATION
(ASBESTOS INSPECTION REPORT)



1. NYC DEP
(See fee schedule)

When submitting this form at the NYC Department of Buildings, the original form and three (3) copies with original signatures are required. Submittal at the NYCDEP requires one copy of the form with original signatures. This form must be submitted to the NYC DEP not less than one week in advance of the start of abatement activities.

I. FACILITY

2. Address 211 Broadway Borough Manhattan Zip 10038
AKA St. Paul's Church (209 Broadway) 3. Block _____ 4. Lot _____
5. Type of Facility _____ 6. Name of Building _____

II. BUILDING OWNER

7. Name TRINITY Church 8. Contact Person Domenick Iupati
9. Tel. # 212 602 9670 Fax # _____
10. Address 74 Trinity Pl City MN State NY Zip 10006

III. GENERAL CONTRACTOR

11. Name _____ Tel. # _____

IV. ASBESTOS ABATEMENT CONTRACTOR

12. Name Trio Asbestos Removal Corp. 13. Contact Person Chris Horan
14. Federal Employer ID. # PII 15. Tel. # 718-961-4100 Fax # 718-961-4103
16. Address 14-20 129th Street City College Point State NY Zip 11356

V. THIRD PARTY AIR MONITOR

17. Name Warren & Panzer Engineers, P.C. 18. Contact Person Michael Nolan
19. Federal Employer ID. # _____ 20. Tel. # 212-922-0077 Fax # 212-922-0630
21. Address 228 East 45th Street City New York State NY Zip 10017
22. Sample Analysis Laboratory Warren & Panzer Engineers 23. NYS DOH ELAP # 11251

VI. PROJECT INFORMATION

24. Starting date for this portion of work 7/20/02 Projected completion date 7/21/02

Asbestos work schedule ☐ Monday ☐ Tuesday ☐ Wednesday ☐ Thursday ☐ Friday ☒ Saturday ☒ Sunday


Shift from: 8 ~~am~~ ☐ pm to 8 ☐ am ~~pm~~

If other,
specify _____

Access to inspect the premises must be provided during the work schedule indicated in this item.

25. Total amount of asbestos-containing material to be abated during this work

24,300 Square Feet, and/or _____ Linear Feet



ACP 7
2/2001

ASBESTOS INSPECTION REPORT (continued)

26. Asbestos Hauler Asbestos Transportation Co. NYS DEC Permit # 1A-371 TEL# 631-924-5050

Disposal Site(s) Imperial/POB 47, 11 Boggs Rd., PA: Southern Alleghenies Valleyview Dr., PA

27. This asbestos abatement is part of a (Item a through e requires filing of this form with NYC Department of Buildings)

- a) ☐ Demolition b) ☐ Boiler Replacement c) ☐ Sprinkler Replacement d) ☐ Renovation/Alteration
e) ☐ Fireproofing Replacement f) ☐ Other (Describe) _____

28. TYPE OF ABATEMENT (Check all appropriate boxes)

- ☐ Removal ☐ Enclosure ☐ Encapsulation ☐ Repair ☐ Clean up

29. ABATEMENT PROCEDURE (Check all appropriate boxes)

- ☐ Full Containment ☐ Glovebag ☐ Tent ☐ DEP Variance Application

TALI1514NO2

30. LOCATIONS OF ABATEMENT

Floor(s)	DESCRIBE SECTION OF FLOOR (e.g. entire, east wing, room #, boiler room, lobby, etc)	AFFECTED SURFACES CONTAINING ACM (e.g. Pipe lagging, ceiling, plenum ducts, storage tanks, decking, etc.)	AMOUNT OF ACM		DESCRIPTION OF WORK BEING PERFORMED (e.g. running cable, installing fire sprinklers, removing and replacing boilers, etc.)
			SQUARE FEET	LINEAR FEET	
Facade	Item No. 8	Facades	24300		

31. I hereby declare that the information provided herein is true and complete to the best of my knowledge. I am familiar with Federal, State and NYC laws and regulations applicable to asbestos related work.

Warren & Panzer Print Name of Air Monitor <i>Dipo. ELEMO</i> Signature <i>DipoE</i> Date <i>7/11/02</i>	Trio Asbestos Rvl.Crp. Print Name of Asbestos Contractor <i>[Signature]</i> Signature <i>7/11/02</i> Date	NYC Print Name of Applicant (If other than Owner) <i>[Signature]</i> Signature Date
---	---	--

32. I understand that as the owner of a building where asbestos abatement activity occurs, I am responsible for the performance of the asbestos abatement activities in accordance with the Asbestos Control Program Rules. I have contracted the third party air monitor who is completely independent of all parties involved in the asbestos project. I hereby declare that I have authorized the filing of this notification for the work specified herein.

c/o NYC
 Print Name of Owner *[Signature]* Signature *7/29/02* Date

A STAMPED COPY OF THIS FORM INCLUDING AMENDMENTS MUST BE AVAILABLE AT THE WORK SITE.

Any modification of information provided on this form must be reported immediately in writing directly to the NYC DEP ACP.

The requirements of the Asbestos Control Program Rules may not be lawfully avoided or lessened through the performance of work in incremental or piecemeal fashion.

ACP7
2/2001

ATC Associates

104 East 25 Street, New York, NY 10010

Phone: (212) 353-8280

Fax: (212) 353-8306



Attn: Mr. Fabio Pedone

Warren & Panzer Engineers, P.C.

228 E. 45th Street

New York

NY 10017

Fax: (212) 922-0630

Phone: (212) 922-0077

Project: NYC DEP, W&P# 1079.01.02

211 Broadway

Received: 7/20/02

9:00:00 PM

ATC Group #: 8558

Analysis Date: 7/21/02

**Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed
by EPA 40 CFR Part 763 Final Rule (AHERA)**

Sample	Volume	Area Analyzed	Non Asb	Asbestos Type(s)	# Structures 0.5µ-5 µ	Analytical Sensitivity (S/cc)	Asbestos Concentration (S/mm ²) (S/cc)	Notes
01 8558 -1	1320.00	0.0674	0	CHRYSTOLE	0 1	0.0043	14.83 0.0043	
02 8558 -2	1320.00	0.0674	0	None Detected	0 0	0.0043	<14.83 <0.0043	
03 8558 -3	1320.00	0.0674	0	None Detected	0 0	0.0043	<14.83 <0.0043	
04 8558 -4	1320.00	0.0674	0	None Detected	0 0	0.0043	<14.83 <0.0043	
05 8558 -5	1320.00	0.0674	0	None Detected	0 0	0.0043	<14.83 <0.0043	
06 8558 -6	1500.00	0.0562	0	None Detected	0 0	0.0046	<17.79 <0.0046	
07 8558 -7	1500.00	0.0562	0	None Detected	0 0	0.0046	<17.79 <0.0046	

ROMAN PEYSAKHOV

Analyzed by:

MICHAEL A. GORYCKI, Ph.D.

Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/mm². This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This report relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis accuracy and precision) is available upon request.

Accredited for NVLAP PLM/TEM #101187-0, NY State ELAP #10879

Attn: Mr. Fabio Pedone

Warren & Panzer Engineers, P.C.

228 E. 45th Street

New York

NY 10017

Fax: (212) 922-0630

Phone: (212) 922-0077

Project: NYC DEP, W&P# 1079.01.02

211 Broadway

Received: 7/20/02

9:00:00 PM

ATC Group #: 8558

Analysis Date: 7/21/02

**Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed
by EPA 40 CFR Part 763 Final Rule (AHERA)**

Sample	Volume	Area Analyzed	Non Asb	Asbestos Type(s)	# Structures 0.5µ-5 µ	Analytical Sensitivity (S/cc)	Asbestos Concentration (S/mm ²)	(S/cc)	Notes
08 8558 -8	1500.00	0.0562	0	None Detected	0	0	0.0046	<17.79	<0.0046
09 8558 -9	1500.00	0.0562	0	None Detected	0	0	0.0046	<17.79	<0.0046
10 8558 -10	1500.00	0.0562	0	None Detected	0	0	0.0046	<17.79	<0.0046

ROMAN PEYSAKHOV

Analyzed by:



MICHAEL A. GORYCKI, Ph.D.

Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/mm². This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This report relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis accuracy and precision) is available upon request.

Accredited for NVLAP PLW/TEM #101187-0, NY State ELAP #10679

8558

WARREN & PANZER ENGINEERS, P.C.

AIR MONITORING LOG SHEET/CHAIN-OF-CUSTODY FORM

PAGE 1 OF

24 hr⁺/a 12 hr⁺/a 6 hr⁺/a 3 hr⁺/a Immediate ⁺/a

P.O.

CLIENT: OEP / NYC

PROJECT: 211 Broadway

LOCATION: Facade

W&P FILE #: 1079.01.02

LABORATORY: A.T.C.

ANALYSIS METHOD: PCM 7400 TEM
circle one AHERA EPA LEVEL II

TECHNICIAN: John Boyd

CONTACT: Mike Nolan

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	SAMPLE TYPE	PUMP #	FLOWRATE START STOP	TIME ON OFF	TOTAL TIME	VOLUME (liters)	CONCENTRATION (lb./cf.)
J072002-01	Inside church door	3		4 4	1130 1700	330	1320	
J072002-02	Left side (Brooklyn)	3		4 4	1134 1702	330	1320	
J072002-03	Left Front (Brooklyn)	3		4 4	1134 1704	330	1320	
J072002-04	Right side (Brooklyn)	3		4 4	1136 1706	330	1320	
J072002-05	Right Front (Brooklyn)	3		4 4	1136 1708	330	1320	
J072002-06	Inside church door (Back)	3		5 5	1315 1815	300	1500	
J072002-07	Left church (Back)	3		5 5	1317 1817	300	1500	
J072002-08	Right church (Back)	3		5 5	1319 1819	300	1500	
J072002-09	Left side (Fuller)	3		5 5	1321 1821	300	1500	
J072002-10	Right side (Fuller)	3		5 5	1323 1823	300	1500	
J072002-11	Field Blank	1		— —	0 0	0	0	
J072002-12	"	1		— —	0 0	0	0	
J072002-13	Sealed Blank	1		— —	0 0	0	0	

COMMENTS:

SAMPLE BY: John Boyd	DATE: 11-10-02
SIGNATURE: [Signature]	
RELEASED BY: John Boyd	DATE: 11-20-02
SIGNATURE: [Signature]	
RECEIVED BY: A.T.C.	DATE: 07/20/02
SIGNATURE: H. Gray	21.00

SAMPLE TYPE CODES	
1 - Blank	5 - Final Clearance (inside)
2 - Pre-Abatement	6 - Final Clearance (outside)
3 - During Abatement	7 - Personal
4 - During Glove Bag Removal	8 - Background

SEE REVERSE SIDE FOR ANALYSIS RECORDS



ATC Associates Inc.

104 East 25 Street

New York, NY 10010

TEL: (212) 353-8280 FAX: (212) 353-8306

FACSIMILE TELECOPY TRANSMISSION

To: Mr. Fabio Pedone
Warren & Panzer Engineers, P.C.

From: ROMAN PEYSAKHQV

Fax #: (212) 922-0630

ATC Group #: 8558

Date: Sunday, July 21, 2002

Client Project: NYC DEP. W&P# 1079.01.02
211 Broadway

Time: 9:55:22 AM

Comments:

Number of Pages:

4
(including cover page)

ATC Associates

104 East 25 Street, New York, NY 10010

Phone: (212) 353-8280 Fax: (212) 353-8306



Attn: Mr. Fabio Pedone

Warren & Panzer Engineers, P.C.

228 E. 45th Street

New York

NY 10017

Fax: (212) 922-0630

Phone: (212) 922-0077

Project: NYC DEP, W&P# 1079.01.02

211 Broadway

Received: 7/20/02

9:00:00 PM

ATC Group #: 8557

Analysis Date: 7/21/02

Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed by EPA 40 CFR Part 763 Final Rule (AHERA)

Sample	Volume	Area Analyzed	Non Asb	Asbestos Type(s)	# Structures 0.5µ-5 µ	Analytical Sensitivity (S/cc)	Asbestos Concentration (S/mm ²) (S/cc)	Notes
14 8557 -1	1350.00	0.0674	0	None Detected	0	0.0042	<14.83 <0.0042	
15 8557 -2	1350.00	0.0674	0	None Detected	0	0.0042	<14.83 <0.0042	
16 8557 -3	1350.00	0.0674	0	None Detected	0	0.0042	<14.83 <0.0042	
17 8557 -4	1350.00	0.0674	0	None Detected	0	0.0042	<14.83 <0.0042	
18 8557 -5	1350.00	0.0674	0	None Detected	0	0.0042	<14.83 <0.0042	

ROMAN PEYSAKHOV

Analyzed by:

MICHAEL A. GORYCKI, Ph.D.

Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/mm². This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This report relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis accuracy and precision) is available upon request.

Accredited for NVLAP PUM/TEM #101187-0, NY State ELAP #10679

Page 1 of 1

32

WARREN & PANZER ENGINEERS, P. C.

AIR MONITORING LOG-SHEET/CHAIN-OF-CUSTODY FORM

0290-228 (212) XBJ

24 hr⁺/a 12 hr⁺/a 6 hr⁺/a 3 hr⁺/a Immediate⁺/a

CLIENT: NYC DEP D

W&P FILE #: 1079.01.02

CLIENT: 1092 DE D
PROJECT: 246 Broadway
LOCATION: facade.

LABORATORY: A TC

ANALYSIS METHOD: PCM
circle one

TECHNICIAN: John Boyer

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	SAMPLE TYPE	PUMP #	FLOWRATE START	FLOWRATE STOP	TIME ON	TIME OFF	TOTAL TIME	VOLUME (liters)	CONCENTR. (µg/lcc)
00700214	Inside for Broadway	3		10	10	1730	1943	135	1750	
00700215	Left Front (Vesey)	3		10	10	1731	1940	135	1361	
00700216	Right Front (Vesey)	3		10	10	1733	1948	135	1330	
00700217	Left Back (Vesey)	3		10	10	1734	1944	135	1350	
00720218	Right Back (Vesey)	3		10	10	1736	1951	135	1360	
00700219	field blank	1		NA	NA	0	0	0	0	
00720220	11	1		NA	NA	0	0	0	0	
00700221	Scraped Blank	1		NA	NA	0	0	0	0	

COMMENTS:

SAMPLE BY: Jhr	Boyd	DATE: 7-20-62
SIGNATURE: Jhr	Boyd	
RELEASED BY: John Boyd		DATE: 7-20-62
SIGNATURE: Jhr		
RECEIVED BY: ARC		DATE: 7/27/62
SIGNATURE: H. Gray		21:00

SAMPLE TYPE CODES

1 - Blank	5 - Final Clearance (inside)
2 - Pre-Abatement	6 - Final Clearance (outside)
3 - During Abatement	7 - Personal
4 - During Glove Bag Removal	8 - Background



ATC Associates Inc.

104 East 25 Street
New York, NY 10010

TEL: (212) 353-8280 FAX: (212) 353-8306

FACSIMILE TELECOPY TRANSMISSION

To: Mr. Fabio Pedone
Warren & Panzer Engineers, P.C.

From: ROMAN PEYSAKHOV

Fax #: (212) 922-0630

ATC Group #: 8557

Date: Sunday, July 21, 2002

Client Project: NYC DEP W&P# 1079.01.02
211 Broadway

Time: 9:24:07 AM

Comments:

Number of Pages: 3
(including cover page)

ATC Associates

104 East 25 Street, New York, NY 10010

Phone: (212) 353-8280 Fax: (212) 353-8306



Attn: Mr. Fabio Pedone
Warren & Panzer Engineers, P.C.
228 E. 45th Street
New York NY 10017

Received: 7/22/02 8:00:00 AM
ATC Group #: 8570
Analysis Date: 7/22/02

Fax: (212) 922-0630 Phone: (212) 922-0077

Project: NYC DEP, W&P# 1079.01.02
211 Broadway

**Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed
by EPA 40 CFR Part 763 Final Rule (AHERA)**

Sample	Volume	Area Analyzed	Non As5	Asbestos Type(s)	# Structures 0.5µ-5 µ	Analytical Sensitivity (S/cc)	Asbestos Concentration (S/nm ²)	(S/cc)	Notes
01 8570 -1	1500.00	0.0562	0	None Detected	0 0	0.0046	<17.79	<0.0046	
02 8570 -2	1500.00	0.0562	0	None Detected	0 0	0.0045	<17.79	<0.0046	
03 8570 -3	1500.00	0.0562	0	None Detected	0 0	0.0046	<17.79	<0.0046	
04 8570 -4	1500.00	0.0562	0	None Detected	0 0	0.0046	<17.79	<0.0046	
05 8570 -5	1500.00	0.0562	0	None Detected	0 0	0.0046	<17.79	<0.0046	
06 8570 -6	1440.00	0.0562	0	None Detected	0 0	0.0048	<17.79	<0.0048	
07 8570 -7	1440.00	0.0562	0	None Detected	0 0	0.0048	<17.79	<0.0048	

ROMAN PEYSAKHOV

Analyzed by:

MICHAEL A. GORYCKI, Ph.D.

Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/nm². This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This report relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis accuracy and precision) is available upon request.

Accredited for NVLAP PLM/TEM #101187-0, NY State ELAP #10879

Attn: Mr. Fabio Pedone
 Warren & Panzer Engineers, P.C.
 228 E. 45th Street
 New York NY 10017

Received: 7/22/02 8:00:00 AM
 ATC Group #: 8570
 Analysis Date: 7/22/02

Fax: (212) 922-0630 Phone: (212) 922-0077
 Project: NYC DEP, W&P# 1079.01.02
 211 Broadway

**Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed
 by EPA 40 CFR Part 763 Final Rule (AHERA)**

Sample	Volume	Area Analyzed	Non Asb	Asbestos Type(s)	# Structures 0.5µ-5 µ	Analytical Sensitivity (S/cc)	Asbestos Concentration (S/mm ²)	(S/cc)	Notes
08 8570 -8	1440.00	0.0562	0	None Detected	0	0	0.0048	<17.79	<0.0048
09 8570 -9	1440.00	0.0562	0	None Detected	0	0	0.0048	<17.79	<0.0048
10 8570 -10	1440.00	0.0562	0	None Detected	0	0	0.0048	<17.79	<0.0048

ROMAN PEYSAKHOV

Analyzed by: *RRH*

MICHAEL A. GORYCKI, Ph.D.

Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/mm². This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This report relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis accuracy and precision) is available upon request.

Accredited for NVLAP PLMTEM #101187-0, NY State ELAP #10879

228 East 45th Street
New York, NY 10017
(212) 922-0877
Fax (212) 922-0830

WARREN & PANZER ENGINEERS, P. C.

AIR MONITORING LOG SHEET/CHAIN-OF-CUSTODY FORM

24 hr⁺/a 12 hr⁺/a 6 hr⁺/a 3 hr⁺/a Immediate ⁺/a

PAGE 1 OF 1

P.O.

CLIENT: NYC DEP

PROJECT: 44 Broadway

LOCATION: fac. n.d.

W&P FILE #: 1078.01.02

LABORATORY: A7C

ANALYSIS METHOD: PCM

circle one

TECHNICIAN: John

TEM

AHERA

EPA LEVEL II

CONTACT: Mike Nalew

8570

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	SAMPLE TYPE	PUMP #	FLOWRATE		TIME		TOTAL TIME	VOLUME (liters)	CONCENTR (lb/cc)
				START	STOP	ON	OFF			
J072102 01	Inside church Door (Front)	3		10	10	1030	1032	150	1500	
J072102 02	Outside church Door (Front)	3		10	10	1032	1302	150	1500	
J072102 03	Inside church Door (Back)	3		10	10	1034	1304	150	1500	
J072102 04	Fuller side (Front)	3		10	10	1036	1306	150	1500	
J072102 05	Fuller side (Back)	3		10	10	1038	1308	150	1500	
J072102 06	Inside church Door (Front)	3		6	6	1530	1930	240	1440	
J072102 07	Inside church Door (Back)	3		6	6	1532	1932	240	1440	
J072102 08	Inv A Left (Back)	3		6	6	1534	1934	240	1440	
J072102 09	Inv A Right (Back)	3		6	6	1536	1936	240	1440	
J072102 10	Inv A Middle (Back)	3		6	6	1538	1938	240	1440	
J072102 11	Field Blank	1		NA	NA	0	0	0	0	
J072102 12	Field Blank	1		NA	NA	0	0	0	0	
J072102 13	Sealed Blank	1		NA	NA	0	0	0	0	

COMMENTS:

SAMPLE BY: John Boyd	DATE: 7-21-02
SIGNATURE: [Signature]	
RELEASED BY: John Boyd	DATE: 7-21-02
SIGNATURE: [Signature]	
RECEIVED BY: A7C	DATE: 7-21-02
SIGNATURE: [Signature]	

SAMPLE TYPE CODES			
1 - Blank	5 - Final Clearance (inside)		
2 - Pre-Abatement	6 - Final Clearance (outside)		
3 - During Abatement	7 - Personal		
4 - During Glove Bag Removal	8 - Background		

SEE DELETED PAGE FOR SAMPLE TYPE CODES



ATC Associates Inc.

104 East 25 Street

New York, NY 10010

TEL: (212) 353-8280 FAX: (212) 353-8306

FACSIMILE TELECOPY TRANSMISSION

To: Mr. Fabio Pedone
Warren & Panzer Engineers, P.C.

From: ROMAN PEYSAKHOV

Fax #: (212) 922-0630

ATC Group #: 8570

Date: Monday, July 22, 2002

Client Project: NYC DEP. W&P# 1079.01.02
211 Broadway

Time: 3:08:02 PM

Comments:


Number of Pages: 4

(including cover page)

Asbestos Inspection Report

Page 1 of 1

Premise # 211 Broadway				Date of Inspection 07/20/2002 & 07/20/02	
Floor Roof & facade	Zip 10006	Block 19	Lot # 11	Boro Code 1	
Inspector Carl Lutchmedial	Badge # A078	Squad # 1	Basis of Inspection TR4 151MM02	Building Type A	Pictures yes
Contractors Name Trio Asbestos Removal Corp.				Sample # NA	
Address 14-20 129 Street				Sample # NA	
City College Point	State NY	Zip 11356		Sample # NA	
Laboratory Name Warren & Panzer				Building Owner Trinity Church	
Address 228 East 45Th Street				Address 74 Trinity Place	
City NY	State NY	Zip 10017		City NY	State NY Zip 10006
Contact Person At Site Steve Parmigiani – Project Manager				Time of Inspection 8am – 8 pm	
On arrival Inspection disclosed Before the façade cleaning started the east fence was covered with plastic and the monument on the east side façade. It was then inspected by Dennis Antzoulatos to ensure that cleaning was ready to begin. The façade cleaning started at 8 am with the use of a bucket truck and two handlers. John Boyd, the air monitor from Warren & Panzer was present. A remote "decon" was built set up in a truck on Broadway. Later in the day the south & north side façade cleaning begun with the use of small lifts. However, a ledge at the top could not be reached with the lifts. It was then recommended that piece of 2 by 4 or similar object be attached to the sprayer so as to reach the edge. This was done and the contractor was able to reach the ledge. In the mean time, the front façade was inspected by Dennis and required more cleaning. The final inspection was performed by Carlstien Lutchmedial. On July 21, 2002 work started on the north façade and the dirt removal on the south side. Later in the evening work continued on the west façade and the and the south façade. Work went ahead as scheduled final visual was performed by the air monitor and DEP second inspection it was found to be free of WTC debris. Project is completed both roof and façade. The site was monitored by Dennis White, Rammohan, Lutchmedial, and Antzoulatos.					

NOV # NA						Result Code 5
NOV # NA						Supervisor Initial 

Boro Code 1 = Manhattan 2 = Bronx 3 = Brooklyn 4 = Queens 5 = Staten Island
 Bldg. Type A > 6 Stories B < 6 Stories C - Single Family D - School
 E - Hospital F - Public Owned Property
 Result Codes 1 = Violation Issued 2 = No Violations Issued 3 = No Access
 4 = Project Not Started 5 = Project Completed

Asbestos Inspection Report

Premise No. ST. PAUL'S CHAPEL 209 BROADWAY					Inspection Date: 07-20-02	
Floor ROOF & FACADES	Zip	Borough 1	Block 87	Lot 1	Squad # N/A	Badge # A020
Inspector Dennis Antzoulatos		Building Type CHURCH		Basis of Inspection WTC Survey		Photos Taken ☒ Yes/ No
Contractor's Name TRI-O ASBESTOS REMOVAL CORP				Sample Number N/A		
Address City 14-20 129TH STREET, COLLEGE POINT				Sample Number N/A		
State Zip Phone NY 11356 (718) 961-4100				Sample Number N/A		
Laboratory Name Warren & Panzer Engineers Inc.				Owner's Name		
Address City 228 East 45 Street New York				Address City		
State Zip Phone NY 10017 (212) 922-0077				State Zip Phone		
Contact Person				Time of Inspection from: 8 ⁰⁰ AM TO 5 ⁰⁰ PM		

SATURDAY JULY 20 2002

8:00AM BOOM TRUCK ARRIVES. POLICE OFFICER YOUNG, JOHN BOYD (WARREN & PANZER) AND I SET UP POLICE LINES FOR THE STREET (SIDEWALK) CLOSURE OF BROADWAY.

8:45 AM THE MOBILE DECON UNIT (ON A TRUCK) ARRIVES. WORKERS BEGIN COVERING THE MEMORIALS PLACED ON THE GATES OF ST. PAUL'S CHAPEL. CONSTRUCTION OF THE PLASTIC DYKES FOR THE COLLECTION OF ANY RUN-OFF WATER BEGINS.

11:30 AM PLASTIC DYKE ON BROADWAY SIDEWALK HAS BEEN ERECTED. COVERING OF MEMORIALS ON THE GATES OF THE CHURCH. JOHN BOYD SETS UP AIR SAMPLING EQUIPMENT FOR THE FRONT (BROADWAY) FACADE CLEAN UP. SAMPLE LOCATIONS ARE AS FOLLOWS: 1 INSIDE THE CHURCH AND 4 ON THE BROADWAY SIDEWALK JUST OUTSIDE THE PLASTIC DYKE.

12:00 NOON PLASTIC DYKES HAVE BEEN ERECTED FOR THE REAR AND SOUTH FACADE CLEANUPS. JOHN BOYD SETS UP AIR SAMPLING EQUIPMENT FOR THIS PORTION OF THE PROJECT. SAMPLING LOCATIONS ARE AS FOLLOWS: 1 INSIDE THE CHURCH AND 4 IN THE COURTYARD / CEMETARY AREA.

12:20 PM VACUUMING AND WASHING ACTIVITIES BEGIN ON THE BROADWAY (FRONT) FACADE.

1:00 PM I ASK WORKERS CONDUCTING THE CLEANUP ACTIVITIES NOT TO POWER WASH THE HANGING AND FIXED LAMPS. THESE WILL BE CLEANED WITH RAGS BY HAND.

2:00PM WORKERS BEGIN CLEAN UP ACTIVITIES ON THE SOUTH (SIDE) FACADE. WATER ACCUMULATIONS ON THE PLASTIC DYKES ARE VACUUMED AND FILTERED.

R4P.

Asbestos Inspection Report

Premise No. ST PAUL'S CHAPEL 209 BROADWAY	Inspection Date: 07-20-02
Inspector Dennis Antzoulatos	Page <u>2</u> of <u>2</u>

SATURDAY JULY 20 2002 (CONTINUED)

2:00 PM SOUTH FACADE SURFACE AREAS HAVE BEEN CLEANED. A VISUAL INSPECTION IS REQUESTED. BROADWAY (FRONT) FACADE CLEANUP ALSO COMPLETED.

4:00 PM-4:30 PM I CONDUCT A VISUAL INSPECTION OF THE BROADWAY (FRONT) FACADE WITH SABA SIMIC OF TRIO ASBESTOS REMOVAL CORP. VISIBL WTC DEBRIS STILL VISIBLE IN MANY AREAS OF THE FACADE. RECLEANING IS REQUIRED.

5:30 PM DEP ACP ENFORCEMENT DIRECTOR CARL LUTCHMEDIAL CONDUCTS THE VISUAL INSPECTION OF THE BROADWAY FACADE AFTER THE RECLEANING. THE FACADE PASSES THE SECOND VISUAL INSPECTION. I CONDUCT THE VISUAL INSPECTION OF THE SOUTH FACADE. THE TOP LEDGE ON THE SOUTH FACADE HAS NOT BEEN CLEANED. THE GENIE LIFT USED IN THE CLEANUP COULD NOT REACH THIS LEDGE. THIS OBSTACLE IS OVERCOME WHEN THE POWER WASHER GUN, IS ATTACHED TO A 2X4 WOOD STUD AND RAISED BY THE WORKER OVER HIS HEAD, TO THE LEDGE LEVEL. CLEANUP OF THE NORTH (SIDE) FACADE BEGINS.

7:00 PM WORKERS CEASE CLEANUP ACTIVITIES FOR THE DAY. DISMANTLING OF THE PLASTIC DYKES AND REMOVAL OF PLASTIC SHEETING BEGINS. THE REMAINDER OF THE CLEANUP WILL BEGIN TOMORROW.

8:00 PM WORKERS LEAVE THE WORK SITE FOR THE DAY.