

P.A.W.T.C. (81) DEY ST. REPLACEMENT SEWER (WTC-DEY ST UNDERPASS) M

II

56/8, 64/9

1/14/87

- UNDERPIN 195 BWAY FOR SEWER CONSTR.
- T.A. APPROVAL OBTAINED
- REVISED PLAN TO BE RESUBMITTED
- MEETING REQUESTED BY CON ED.
 - TEST PITS ARE REQ'D.
 - DWGS. SUBMITTED DO NOT ADEQUATELY REPRESENT SUB-SURFACE CONDITIONS
- P.A. ORIGINALLY CONCERNED TO TEST PITS BUT CHANGED MIND WHEN ENHANCING BIDS WERE RECEIVED.
- THERE ARE 2 WATER MAINS IN DEY ST. WHICH MEANDER, AND EXACT LOCATION IS NOT KNOWN BY D.W.S. ∴ TEST PITS ARE REQUIRED.

COMMENT: NYCDP CANNOT TAKE RESPONSIBILITY FOR COST OVERRUNS ^{OR DELAYS} DUE TO INACCURATE INFORMATION ON PLANS SUBMITTED FOR REVIEW.

- DEY ST. WILL BE CLOSED TO CHURCH ST. ACCESS FOR MINIMUM TIME, ACCESS FROM BWAY WILL BE MAINTAINED AT ALL TIMES FOR DELIVERIES, ETC.
- COST OF TEST PITS SHOULD BE SHARED AMONG UTILITIES NEEDING THIS INFO.
- P.A. (CARLUCCI): TEST PIT LOCATION FOR MAXIMUM EFFECT SHOULD BE DECIDED UPON.
- CON ED