

OEM

7 World Trade Center

Project No.5576A

Revised 07/22/98

Swanke Hayden Connell Architects

Total RFI's Received 12
Total Responses Received 10

RFI LOG

RFI NO.	DATE RECD	SUBJECT/DIVISION/DWG NO.	RESPONSE	DATE RESP.	# BUS DAYS	Remarks
1	7/17/98	RETURN AIR DUCT ABOVE THE TYPE # 3 WALL BETWEEN EOC AND CORR. INTERFERES WITH FULL HT. (SLAB TO SLAB) PARTITION.	FSK-1 WAS ISSUED ON 7/22/98 FOR PRICING OF OFFSET 3PLY WALL. AMBASSADOR TO PRICE MOVING AND/OR PROVIDING NEW DUCT TO CLEAR WALL.	7/22/98	4	FIELD CONDITION.
2	7/17/98	IN CORR. ADJACENT TO ROOM 23-43 THERE ARE (2) WET COLUMNS WITH RISER PIPING ENCROACHING APPROXIMATELY 13" INTO CORR.	COLUMNS WILL BE FURRED OUT AS PER REVISED DRAWINGS, ISSUED FOR BULLETIN # 1 DATED 07/24/98 (VERBAL FIELD INSTRUCTIONS WHERE ISSUED 07/21/98)	7/22/98	2	
3	7/17/98	IF DOOR 7A IS TO BE BLAST PROOF. THE MANUFACTURER ADVICES THAT THEY CAN NOT PROVIDE WITH EMI SHIELDING.	THE DOOR IS HM, BUT THE SPECS CALL FOR LAMINATION OF VENEER THE SHIELDING COULD BE LAMINATED TO THE DOOR AND THEN COVERED WITH THE VENEER.	7/21/98	2	
4	7/17/98	HURRICANE WALL CONTRACTOR WOULD LIKE SHCA TO CONSIDER ALT. PREFAB. PANEL SYSTEM.	SHCA WILL ACCEPT PANEL SYSTEM AS LONG AS CONTRACTOR PROVIDES SHOP DRAWINGS AND STRUCTURAL CALCULATIONS THAT PROVE IS EQUAL TO DESIGN.	7/21/98	2	CANTOR HAS ACCEPTED DRETAILS FOR STEEL PLATE
5	7/17/98	DOES CONC. CURB AT 7TH. FLOOR AND 23RD. FLOOR HAVE TO BE CHOPPED INTO THE SLAB. CAN WE ACCOMPLISH THE SAME THING BY DRIVING OR SHOOTING IN ANCHORS.	AS PER CONVERSATION WITH STRUCTURAL ENGINEER IT IS NOT ACCEPTABLE TO SHOOT RODS OR ANCHORS TO SLAB.	7/20/98	3	
6	7/31/98	DUCT INTERFERENCE WITH WALL BETWEEN CORRIDOR AND LIBRARY	BUILD (2) LAYER WALL TO UNDERSIDE OF DUCT AND ADD SOUND INSULATION ABOVE CEILING TILES A MINIMUM OF 2'-0" FROM WALL ON BOTH SIDES OF CORRIDOR.	8/4/98	4	
7	7/31/98	DUCT INTERFERENCE WITH WALL BETWEEN CORRIDOR AND TRAINING ROOM.	BUILD (2) LAYER WALL TO UNDERSIDE OF DUCT AND ADD SOUND INSULATION ABOVE CEILING TILES A MINIMUM OF 2'-0" FROM WALL ON BOTH SIDES OF CORRIDOR.	8/4/98	4	
8	7/31/98	HEIGHT OF OUTLET SHOWN ON DWG. A-23-3 AND A-23-4 DIFFER	LOCATE OUTLETS AS PER DRAWING A-23-4 18" A.F.F.	8/4/98	4	
9	7/31/98	OVERLY REQUESTED INFORMATION ON UL LABELS. (DO LBR DOORS HAVE TO HAVE UL LABELS.)	NO THIS ARE NOT RATED DOORS.	8/4/98		

O&A

7 World Trade Center

Project No.5576A

Revised 07/22/98

Swanke Hayden Connell Architects

Total RFI's Received	12
Total Responses Received	10

RFI LOG

RFI NO.	DATE REC'D	SUBJECT/DIVISION/DWG NO.	RESPONSE	DATE RESP.	#BUS DAYS	Remarks
10	7/31/98	R.B. SAMUELS NEEDS SIZING OF PIPING AND JUNCTION BOXES FOR NOVALINK DATA/TEL/VOICE/RADIO OUTLETS. THEY HAVE INCLUDED 3/4" EMT AND SINGLE "J" BOX.				
11	7/31/98	CLARIFY FIXTURE TYPE IN ROOM # 23-04 IS IT "E" OR "D-1" ?	IT IS TYPE "E" AS NOTED ON DRAWINGMS.	8/4/98	4	
12	8/3/98	MISCELLANEOUS ELECTRICAL AND HVAC QUESTIONS (SEE ATTACHED LIST)			(36,010)	
13						
14						
15						
16						
17						