

AMBASSADOR CONSTRUCTION CO., INC.



September 11, 1998

Mr. Walter Weems
Silverstein Properties, Inc.
7 World Trade Center
New York, NY 10048

RE: Mayor's Office of Emergency Management
7 World Trade Center - 1, 7 & 23rd Floors
Change Order #004 REVISED
Amb. Job # S57-5175

Dear Mr. Weems:

We are pleased to submit herewith our revised change order #004 for the following work in accordance with the architect's and engineer's drawings and specifications marked Bulletin #1 dated 7/24/98 for the sum of TWO HUNDRED NINETY FOUR THOUSAND THREE HUNDRED THIRTY EIGHT DOLLARS (\$294,338.00):


SCOPE OF WORK

- | | |
|---|---------------|
| 1. Delete concrete and reinforcing for new oil tank cradle. | <\$24,945.00> |
| 2. New 4" concrete housekeeping pad under oil tank. | \$1,500.00 |
| 3. Installation of Graphic annunciator panel see Note #16 Drawing #E1-23 (FBO) has been eliminated. | \$0.00 |
| 4. Change the interrupting capacity of Panel EDPH-23M from 65KA to 100KA. The coordination of drawings are the responsibility of the engineer, not the contractors. | \$7,080.00 |
| 5. Furnish, install and wire additional fire alarm devises as per revised Drawing E4-03 dated 7/24/98. | \$2,750.00 |
| 6. Provide and install additional circuit breakers to Panel EHP-1 and ELP-23W as advised by the engineer. | \$1,360.00 |
| 7. Upgrade the size of ground conductor to 1 #2 in 1 1/4" conduit as per Drawing #E3-01 dated 7/24/98. This was not shown on the Addendum #1 drawings. | \$3,690.00 |

Forward...

317 MADISON AVENUE, NEW YORK, NY 10017, 212 922 1020, FAX 212 949 9762

AMBASSADOR CONSTRUCTION CO., INC.



Mr. Walter Weems
September 11, 1998

Page Two...

Hurricane Wall

This is in addition to the letter of June 11, 1998 (copy attached)

- | | |
|---|-------------------------|
| 1. Additional labor and framing for new duct openings. | \$4,000.00 ✓ |
| 2. Patch twenty two (22) existing columns; wall runs in front of column. | \$2,800.00 ✓ |
| 3. Add 24lf of hurricane partition thru columns. | \$11,000.00 90.00 |
| 4. Add layer sheetrock of 200lf to Hurricane wall as shown on Sections 6 and 12 on D-13. | \$4,300.00 ✓ |
| 5. Deletion of top of wall. | <\$15,000.00> 13,000.00 |
| 6. Additional work to furnish material and labor for the steel reinforcement for Blast proof access doors (19) and Blast proof doors (7). 201 pieces of steel 1/2 plate 8"x8" and wood blocking as per FSK-11. | \$13,750.00 ✓ |
| 7. Remove existing column fronts (19), for new location of Hurricane wall. | \$1,750.00 ✓ |
| 8. Leak detection system (additional to budget). | \$11,975.00 - 0 - |
| 9. Electrical work on Hurricane dampers in ductwork (22) to be connected to the new ASCO #917 from panel ELP-23B1, Furnish and install override switch in watch commander's station desk with indicator light to be operated manually. Dampers not tied into fire alarm system. | \$20,700.00 ✓ |
| 10. Additional steel 3"x3" x 5/16" steel angle welded to spandrel as shown on D13. | \$14,800.00 ✓ |
| 11. Additional work on Hurricane damper duct to duct refabricating and install new duct four (4) locations. | \$8,212.00 ✓ |
| 12. Additional work on Hurricane dampers and fire smoke dampers (15) locations of refabricating and installing new duct. | \$30,794.00 ✓ |
| 13. Five (5) locations of Hurricane dampers with flexible connections, additional ductwork as required. | \$7,305.00 ✓ |

Forward.../

AMBASSADOR CONSTRUCTION CO., INC.



Mr. Walter Weems
September 11, 1998

Page Three...

14. Hurricane damper ductwork with grill, at (32) locations.	\$26,356.00 ✓
15. Hurricane damper ductwork at (32) locations above wall.	\$58,487.00 ✓
16. 88 Ruskin Model #CD80AAF4 Hurricane dampers with 45" W.G. static pressure.	\$61,560.00 ✓
17. 32 Architectural 10x10 grills.	\$4,560.00 ✓
18. Valvcon electric (2) position, 120 volt industrial actuator for Hurricane dampers in duct work.	\$35,150.00 ✓
19. Credit original amount in budget for hurricane wall.	<\$40,000.00> (-43,000)
	Subtotal \$253,934.00
	General Conditions 20,315.00
	Overhead & Fee 16,455.00
	Insurance 3,634.00
	Total Cost \$294,338.00 281,112.00 ✓

Alternate:


To furnish and install Motorized dampers in Hurricane wall

HVAC	\$49,500.00
Electric	61,987.00
Subtotal	\$111,487.00
General Conditions	8,919.00
Overhead & Fee	7,224.00
Insurance	1,595.00
Total Cost	\$129,225.00

Please send us your formal change order so this work may proceed.

Very truly yours,

AMBASSADOR CONSTRUCTION CO., INC.


Martin Schneider
Vice President

MS:ag
cc: Glenn Pymonto

Accepted: _____ Dated: _____
c:\wpdocs\oem\oemco4.wpd