

OEM

7 World Trade Center

Project No.5576A

Revised 08/25/98

Swanke Hayden Connell Architects

Total RFI's Received	28
Total Responses Received	28

RFI LOG

RFI NO.	DATE REC'D	SUBJECT/DIVISION/DWG NO.	RESPONSE	DATE RESP.	# BUS DAYS	Remarks
1	7/17/98	RETURN AIR DUCT ABOVE THE TYPE # 3 WALL BETWEEN EOC AND CORR. INTERFERES WITH FULL HT. (SLAB TO SLAB) PARTITION.	FSK-1 WAS ISSUED ON 7/22/98 FOR PRICING OF OFFSET 3PLY WALL. AMBASSADOR TO PRICE MOVING AND/ OR PROVIDING NEW DUCT TO CLEAR WALL.	7/22/98	4	FIELD CONDITION.
2	7/17/98	IN CORR. ADJACENT TO ROOM 23-43 THERE ARE (2) WET COLUMNS WITH RISER PIPING ENCROACHING APPROXIMATELY 13" INTO CORR.	COLUMNS WILL BE FURRED OUT AS PER REVISED DRAWINGS, ISSUED FOR BULLETIN # 1 DATED 07/24/98 (VERBAL FIELD INSTRUCTIONS WHERE ISSUED 07/21/98)	7/22/98	2	
3	7/17/98	IF DOOR 7A IS TO BE BLAST PROOF. THE MANUFACTURER ADVICES THAT THEY CAN NOT PROVIDE WITH EMI SHIELDING.	THE DOOR IS HM, BUT THE SPECS CALL FOR LAMINATION OF VENEER THE SHIELDING COULD BE LAMINATED TO THE DOOR AND THEN COVERED WITH THE VENEER.	7/21/98	2	
4	7/17/98	HURRICANE WALL CONTRACTOR WOULD LIKE SHCA TO CONSIDER ALT. PREFAB. PANEL SYSTEM.	SHCA WILL ACCEPT PANEL SYSTEM AS LONG AS CONTRACTOR PROVIDES SHOP DRAWINGS AND STRUCTURAL CALCULATIONS THAT PROVE IS EQUAL TO DESIGN.	7/21/98	2	CANTOR HAS ACCEPTED DRETAILS FOR STEEL PLATE
5	7/17/98	DOES CONC. CURB AT 7TH. FLOOR AND 23RD. FLOOR HAVE TO BE CHOPPED INTO THE SLAB. CAN WE ACCOMPLISH THE SAME THING BY DRIVING OR SHOOTING IN ANCHORS.	AS PER CONVERSATION WITH STRUCTURAL ENGINEER .IT IS NOT ACCEPTABLE TO SHOOT RODS OR ANCHORS TO SLAB.	7/20/98	3	
6	7/31/98	DUCT INTERFERENCE WITH WALL BETWEEN CORRIDOR AND LIBRARY	BUILD (2) LAYER WALL TO UNDERSIDE OF DUCT AND ADD SOUND INSULATION ABOVE CEILING TILES A MINIMUM OF 2'-0" FROM WALL ON BOTH SIDES OF CORRIDOR.	8/4/98	4	
7	7/31/98	DUCT INTERFERENCE WITH WALL BETWEEN CORRIDOR AND TRAINING ROOM.	BUILD (2) LAYER WALL TO UNDERSIDE OF DUCT AND ADD SOUND INSULATION ABOVE CEILING TILES A MINIMUM OF 2'-0" FROM WALL ON BOTH SIDES OF CORRIDOR.	8/4/98	4	
8	7/31/98	HEIGHT OF OUTLET SHOWN ON DWG. A-23-3 AND A-23-4 DIFFER	LOCATE OUTLETS AS PER DRAWING A-23-4 18" A.F.F.	8/4/98	4	
9	7/31/98	OVERLY REQUESTED INFORMATION ON UL LABELS. (DO LBR DOORS HAVE TO HAVE UL LABELS.)	NO THIS ARE NOT RATED DOORS.	8/4/98		

OEM

7 World Trade Center

Project No.5576A

Revised 08/25/98

Swanke Hayden Connell Architects

Total RFI's Received 28

Total Responses Received 28

RFI LOG

RFI NO.	DATE REC'D	SUBJECT/DIVISION/DWG NO.	RESPONSE	DATE RESP.	# BUS DAYS	Remarks
10	7/31/98	R.B. SAMUELS NEEDS SIZING OF PIPING AND JUNCTION BOXES FOR NOVALINK DATA/TEL/VOICE/RADIO OUTLETS. THEY HAVE INCLUDED 1" EMT AND SINGLE "J" BOX.	RESOLVED IN FIELD MEETING ON 8/4/98			
11	7/31/98	CLARIFY FIXTURE TYPE IN ROOM # 23-04 IS IT "E" OR "D-1" ?	IT IS TYPE "E" AS NOTED ON DRAWINGMS.	8/4/98	4	
12	8/3/98	MISCELLANEOUS ELECTRICAL AND HVAC QUESTIONS (SEE ATTACHED LIST)	SEE RESPONSE MEMOM FROM COSENTINI ASSOCIATES DATED 8/3/98	8/4/98	1	
13	8/6/98	SEE R.B. SAMUELS LETTER DATED 4/8/98 ATTACHED	(1) ITEM TO BE ANSWERED BY CA. ALL OTHER ARE TO BE COORDINATED BY AMBASSADOR CONSTRUCTION.		#####	
14	8/6/98	SEE KABACK'S LETTER DATED 8/5/98 ATTACHED	SEE ATTACHED FSK'S AND ENGINEERS RESPPONSES.		#####	
15	8/6/98	OUR CARPET CONTRACTOR ADVISED US THAT THE C-2 BROADLOOM CARPET IS NO LONGER AVAILABLE. PLEASE ADVISE OF SUBSTITUTION.	SUBSTITUTE WITH CARPET TILE AS SPECIFIED FOR OPEN AREAS ON PROJECT.	8/5/98	(1)	
16	8/6/98	ARE THE FIRE SMOKE DAMPERS PNEUMATIC OR ELECTRIC? IF THEY ARE ELECTRIC, WHICH WE THINK THEY SHOULD BE, WHERE IS THE POWER FOR THEM SHOWN.	SEE ENGINEERS DESCRIPTION.		#####	
17	8/10/98	NEED SWITCH LOCATION FOR LIGHT FIXTURES IN ROOM # 23-41, 23-39, UNDERCABINET TASK LIGHT IN RM. # 23-21, "D" FIXTURE IN CORR. TO 23-43	LOCATE LIGHT FIXTURE SWITCH AT NORTH AND SOUTH WALLS OF CORR. NEAR DOOR FOR FIXTURE TYPE "D". LOCATE LIGHT SWITCH FOR TASK LIGHTS IN WALL NEAR DOOR NEXT TO OTHER SWITCHES.	8/10/98		
		NEED HEIGHT OF GFI RECEPTACLES IN TOILET ROOMS.	LOCATE AT 44" A.F.F. TO CENTER LINE OF SWITCH VERTICALLY.	8/10/98		

OEM

7 World Trade Center

Project No.5576A

Revised 08/25/98

Swanke Hayden Connell Architects

Total RFI's Received	28
Total Responses Received	28

RFI LOG

RFI NO.	DATE REC'D	SUBJECT/DIVISION/DWG NO.	RESPONSE	DATE RESP.	# BUS DAYS	Remarks
		LIGHT FIXTURE TYPE "D" SHOWS 277 V. E2-23 SHOWS 1209 V. PLEASE ADVISE.	PROVIDE 277V FIXTURE . REVISE CIRCUIT NO. ELC-13 TO EHC-13 CONTROLLED BY SWITCH. "SM" REVISE CIRCUIT NO. ELC-13 & ELC-11 CONTROLLED BY SWITCH "SQ" TO EHB-6. REVISE CIRCUIT NO. ELC-11 TO EBH-6 INWEST CORR. TO LOCAL SWITCH AS INDICATED ON THE DRAWING.			
		ELEVATION "A" ON D-1 SHOWS 6 OUTLETS AND ARCHITECTURAL DRAWING SHOWS 5 PLEASE ADVISE.	ELEVATION IS CORRECT PLEASE REVISE.	8/10/98		
		NEED HORIZONTAL DIMENSION C-1 AND C-2 OUTLETS IN ROOM 23-21.	SEE ATTACHED FSK-5			
		OUTLET B-22 IN ROOM 23-51 IS IN PERIMETER COLUMN TO BE COVERED BY HURRICANE WALL. PLEASE ADVISE	THIS OUTLET WAS TO BE DELETED AS PART OF BULLETIN # 1	8/10/98		
		OUTLET AV-17 AND AV-29 ARE NOT SHOWN ON ARCHITECTURAL DWGS. PLEASE ADVISE .	PLEASE ADVISE ON LOCATION OF THESE MISSING OUTLETS.	8/10/98		
18	8/10/98	THE PLANS AND SPECIFICATIONS SHOW NO FUTURE VALVE AT THE CONDENSER WATER SUPPLY AND RETURN. SHOULD FUTURE VALVES BE INSTALLED ?	NO VALVE IS REQUIRED FOR FUTURE USE .	8/18/98		REVISED AS PER MR. VAL. LEMESHEV.
19	8/18/98	DAMPER STATUS PANEL? WHAT IS IT? WHO SHOULD SUPPLY IT? HOW IS IT POWERED? WHERE DOES IT GO? HOW DO THE DAMPERS OPERATE?	THESE DAMPERS ARE NOT SMOKE CONTROL OR SMOKE EVACUATION SYSTEM AND DOES NOT REQUIRE STATUS INDICATION UNLESS OTHERWISE REQUESTED BY USER. (please disregard rfi response for rfi # 13.)	8/20/98		SEE VAL'S RESPONSE 8/20/98
20	8/18/98	SHOULD THE HD DAMPERS OUTSIDE THE HURRICANE WALL) IN THE DUCTWORK BE MOTORIZED AND IF SO HOW?	AS PER LATEST REQUEST FROM USER, BASE PRICE FOR "HD" DAMPERS SHAL BE BASED ON MANUAL DAMPERS @ EXTERIOR WALL AND MOTORIZED AT INTERIOR PROTECTIVE WALL.	8/20/98		
21	8/18/98	THE DRAWINGS SHOW THE CONDENSER WATER TO BE TIED INTO A 5" VALVE, THE EXISTING VALVE IS 8". ANY PROBLEMS?	PROCEED AS PER PLANS AND SPECIFICATIONS.	8/20/98		

OEM

7 World Trade Center

Project No.5576A

Revised 08/25/98

Swanke Hayden Connell Architects

Total RFI's Received 28

Total Responses Received 28

RFI LOG

RFI NO.	DATE REC'D	SUBJECT/DIVISION/DWG NO.	RESPONSE	DATE RESP.	#BUS DAYS	Remarks
22	8/18/98	THE SMOKE DETECTOR THAT IS LOCATED UNDER THE RAISED FLOOR IS BIGGER IN SIZE THAN THE 4" FOR THE FLOOR. WHERE SHOULD WE LOCATE THIS DETECTORS? (PIU ROOM CONFLICT ONLY)	CAN BE CHOPPED INTO SLAB. # OF DETECTORS CAN BE REDUCED TO (4) <i>2 full ones.</i>	8/24/98		