

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 10/2/08	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU0086MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State Zip Phone NY 10018		State Zip Phone NY 10006		(212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 9:25 pm to 10:55 pm		

I arrived at the premise at 9:25 pm. LVI schedule informed that activities include final air testing North vestibule on 17th floor, clean areas as necessary for regulators inspection Fls 18-14 on 15th & 14th floors – South Comp Bay.

I used north hoist to go to the 15th floor, I proceeded to the decon, followed all precautions necessary and left decon; using stairs I went to 17th floor.

17th Floor – No activities or workers observed. 4 micro trap machines and 3 Air monitoring pumps were powered on. After decontaminating and signing the log book I left the decon. 7 Gaylord boxes were on the floor outside the work area to be taken out. I used stairs to go to 15th floor.

15th Floor – One worker was outside the decon preparing boxes. 8 workers on 3 scaffolds were present inside the work area, fine cleaning the ceiling, beams, spraying with amended water, cleaning the floor, placing debris into black asbestos waste bags. I observed the holes on the ceiling and floor; Handlers Supervisor was advised to direct workers seal the holes. 4 micro trap machines were powered on.

After following the decontamination procedure suit up, don respirator, signed the log book, left the decon and used north hoist to go to 11th floor. I proceeded to the decon on 11th floor, signed the log book and entered the work area. Manometer reading of the negative air pressure on the floor was 0.074.

11th Floor – 27 workers were in a process of cleaning platforms and columns of area 12, spraying with amended water, cleaning the floors around the work areas and vacuuming up the water from the cleaning, preparing boxes, wrapping of debris. I observed that electrical cables were hanging on the floor. I advised Handlers Supervisor to direct workers to lift the wires up and vacuum up the excess water from the floor. 7 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents.

After following the decontamination procedure I signed the log book and used north hoist to go back to the ground floor.

Inspection was done on ATC trailers.

NOV #	Infraction	Infraction	Infraction	Infraction
NOV #	Infraction	Infraction	Infraction	Result Code 2
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial <i>Ray</i>

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property