

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/12/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address City				Sample Number _____		
State Zip Phone				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 6:20 pm to 7:15 pm		
<p>I arrived at the premise at 6:20 pm. LVI schedule informed that activities include: clear floor, cut ducts, demo walls, ceilings on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor. Three workers were present for the decon maintenance, cleaning the shower chambers and organizing the clean room. Manometer reading of the negative air pressure was -0.045.</p> <p>1st Floor – 58 workers were present inside the work area. Workers were clearing the shafts from debris, spraying with amended water, placing debris into the boxes.</p> <p>Two workers on mezzanine inside the engine room were cutting and removing conduit.</p> <p>At the east side hallway workers in two scissor lifts were breaking down the hard drop ceiling, using hammer and electrical power tool, attached to the HEPA vacuum. Four workers harnessed in two scissor lifts were breaking plaster ceiling into the pieces on the west side hallway, bringing down pieces from ceiling to the floor; one worker was spraying the area with amended water.</p> <p>Other workers were: cutting metal into small pieces at the various locations, placing into the boxes and spraying with amended water; preparing boxes, wrapping beams with poly, loading out sealed and sprayed boxes through the north side waste decon. A large amount of debris and poly wrapped beams still exists on the floor.</p> <p>I observed one light bulb without protection on it. Foreman was advised, and he contacted electricians to inform them that light bulb needed to be covered with cage.</p> <p>56 Gaylord boxes were on the floor ready to be taken out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>After following the decontamination procedure I signed the log book and left the decon.</p> <p>Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Result Code 2		
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial		

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property