

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 01/17/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 6:40 pm to 7:30 pm		
<p>I arrived at the premise at 6:40 pm. LVI schedule informed that activities include demo, box out debris on 3rd and 2nd floors.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 4th floor. Negative air pressure on the floor was 0.042. One worker was present for the decon maintenance. Using B stairwell I proceeded to the 3rd floor.</p> <p>3rd Floor – 18 workers were present on the floor. I observed that all micro trap machines were out of power. Handlers Supervisor and Foreman informed me that as soon as electrical power went off from electrical closet, they contacted electricians for emergency repair and waiting for repair. Meanwhile workers were preparing, wrapping boxes, loading out boxes through the waste decon. A large amount of poly wrapped beams and sealed 15 Gaylord boxes, which have been sprayed with amended water, were at various locations on the floor ready for load out. Using B stairwell I proceeded to the 2nd floor.</p> <p>2nd Floor – 18 workers were present inside the work place taking down sheetrock wall in various areas of the floor, removing floor tiles, removing metals from the ceiling and the wall, cutting to the pieces, using power tool with HEPA vacuum attached, placing into the boxes and spraying with amended water, wrapping beams with poly, loading out boxes. Inspection was done on micro trap machines and tents. 10 Gaylord boxes and a large amount of poly wrapped beams were ready to be taken out. I used B stairwell to go back to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor and immediately contacted LVI Supervisor Fabio and TRC Project Scientist Victor Quizphi to inform them of the 3rd floor micro traps damage. At 7:30 pm Victor contacted me to confirm that electrical power was back to normal. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Result Code 2		
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial 		

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property