

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 11/17/08	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU0086MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number		
Address				City		
State				Zip		
Phone				Sample Number		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway				City New York		
State NY				Zip 10018		
Phone				Sample Number		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 8:40 am to 9:40 am		
<p>I arrived at the premise at 8:40 am. LVI schedule informed that activities include scrape fireproofing, box debris, Eagle putting platform across shafts on 9th & 8th floors.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 8th floor. Negative air pressure on the floor was 0.073. I used B stairwell to proceed to 9th floor.</p> <p>9th Floor – 22 workers were found on the floor in the process of cleaning ceiling at the south side of the work area, preparing the area for raceways removal, spraying with amended water, picking up debris from the floor and placing into the boxes; inspecting the critical barriers. On the East side of the area workers were plasticizing the floor of the critical barriers, on the north/west side workers were cutting metal into the pieces with power tools attached to the HEPA vacuum. Others were wrapping water hose with insulation and poly, preparing boxes, replacing the filters of micro trap machines. Inspection was done on micro trap tents. 5 Gaylord boxes were ready to be taken out.</p> <p>I used B stairwell to go to the 8th floor.</p> <p>8th Floor – 22 workers were present on the floor. Workers on 2 scaffolds and 2 ladders at the area 4 were cleaning the ceiling, using brushes, spraying the area with amended water, vacuuming the floor, re-sealing the floors of the critical barriers, picking up debris and placing into to the boxes, boxing debris, inspecting the electrical panel, loading out boxes. 2 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents.</p> <p>After following the decontamination procedure I signed the log book and used north hoist to return to the ground floor.</p> <p>Inspection was done on ATC trailers.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>mf</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property