

Asbestos Inspection Report

Premises: 130 Liberty Street					Inspection Date: 07/07/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A011
Inspector N. Patel		Building Type A		Basis of Inspection TRU2068MN08		Photos Taken No
Contractor's Name LVI Environmental				Sample Number -----		
Address 462 Getty Avenue				City Clifton		
State NJ				Zip 07011		
Phone (973) 772-3660				Sample Number -----		
Laboratory Name TRC Environmental corp.				Owner's Name The Lower Manhattan Development Corp.		
Address 1430 Broadway				City New York		
State NY				Zip 10018		
Phone (212) 962-2300				Sample Number -----		
Contact Person Arnel Javal, Sr. Proj. Mgr. / TRC Environmental				Time of Inspection from: 8:50 am – 9:30 am (1 st floor & basement) and 1:30 pm – 2:10 pm (1 st floor & basement).		
<u>Inspection # 1</u> <p>On the 1st floor, I entered to the work area with the PPE and met Mr. Geraldo, supervisor. There were 24 workers working on the floor. They were fine cleaning the floor and wall areas with HEPA vacuum, clear off floor and boxing debris, scrapping the floor with scrappers, preparing Gaylord boxes and in the decontamination system. Negative air pressure was -0.023. One bulb cage was opened. I told supervisor to fix it. He called electrician for help. I used steps to go to basement.</p> <p>In the basement, I met Mr. Jose Jimenez, supervisor. There were 36 workers working on the floor. They were preparing for scrapping fire-proofing from ceiling area, cleaning floor area in the west side near Negative pressure equipment, loading out boxes and preparing Gaylord boxes. Fifty four (54) Gaylord boxes and numerous number of poly wrapped beams piled on the floor ready to be load out. I proceeded to the decon area at the 1st floor, decontaminated myself, signed the log book and exited out.</p> <u>Inspection # 2</u> <p>On the 1st floor, I entered to the containment and met Mr. Johnny Rodriguez, supervisor. There were 25 workers working on the floor. They were vacuum cleaning the floor and trenches, scrapping the brick wall and floor areas, clear the debris from the floor and boxing it, preparing the Gaylord boxes and in the decontamination system. Five (5) Gaylord boxes were on the floor ready to be load out. TRC/ATC was doing visual of the first floor. I used steps to go to basement.</p> <p>In the basement, I met Mr. Jose Jimenez, supervisor. There were 40 workers working on the floor. They were scrapping fire-proofing the ceilings and mezzanine area, spraying amended water on the ceilings and debris, boxing the debris, cleaning water from the floor, preparing Gaylord boxes and loading out boxes. Fourteen (14) Gaylord boxes were on the floor ready to be load out. Negative Air pressure was -0.029. I exited out after decontaminating and signing the log book.</p> <p style="text-align: right;"><i>TWO INSPECTIONS</i></p>						
NOV#						RESULT
NOV#						2
NOV#						SUPERVISOR
						<i>duj</i>

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV) 5=Public Owned Property