

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 06/11/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address 462 Getty Avenue				City Clifton		Sample Number _____
State NJ				Zip 07011	Phone 973-772-3660	
Third Party Air Monitor TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway				City New York		Sample Number _____
State NY				Zip 10018	Phone 212-221-7822	
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 11:05 pm to 24:00am		
<p>I arrived at the premise at 11:05 pm. LVI schedule informed that activities include: clear floor, scrape fireproofing, demo, load out on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor.</p> <p>Three workers were present for the decon maintenance, cleaning shower chamber and organizing the clean room.</p> <p>Negative air pressure on the floor was -0.044.</p> <p>1st Floor – 50 Asbestos Handlers were present inside the work area. Workers on scaffolds at the middle of the west and north/west side of the area #5 were scraping fireproofing, spraying with amended water; cutting metal panels from the columns at the west side extended area, using equipment equipped with HEPA filters; workers on scissor lift at the middle west side of the area #5 were cutting air duct, spraying with amended water.</p> <p>On mezzanine workers were cutting metal fixtures from the columns and beams.</p> <p>Others were picking up debris, placing into the boxes using metal shovels, spraying the area with amended water, cleaning the floor from debris, preparing and loading out boxes through the waste decon. 28 Gaylord boxes were on the floor ready for load out. 40 micro trap machines were on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>I observed excess water on the floor between former mechanical room and east side critical barrier, accumulated at three locations. Handler Supervisor was advised, and he directed workers to clear the floor from water.</p> <p>After following the decontamination procedure I exited the work area.</p> <p>Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial 	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property