

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/31/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address _____ City _____				Sample Number _____		
State _____ Zip _____ Phone _____				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address _____ City _____ 1340 Broadway New York				Address _____ City _____ One Liberty Plaza New York		
State _____ Zip _____ Phone _____ NY 10018				State _____ Zip _____ Phone _____ NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 5:55 pm to 6:45 pm		
<p>I entered the premise at 5:55 pm. LVI schedule informed that activities include: demo walls, ceilings, ducts on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor. Four workers were present for the decon maintenance, cleaning shower chambers and organizing the clean room. Negative air pressure was -0.024.</p> <p>1st Floor – 83 workers were present. Workers were working on mezzanines at the various locations using ladders: demolishing the brick wall and spraying with amended water, cutting air ducts, breaking down hard drop ceiling, cutting metal and clearing off the floor of mezzanine from debris, spraying with amended water, placing debris into the boxes.</p> <p>Workers harnessed in scissor lifts were demolishing the drop ceiling, cutting metal fixtures from the ceiling and wall, removing tiles from the wall, spraying with amended water. Three workers were observed inside mechanical room, cleaning and vacuuming the area, plasticizing frames around the machines.</p> <p>Other workers were: cutting metal into small pieces at the various locations, placing into the boxes and spraying; wrapping beams with poly, loading out sealed and sprayed boxes through the north side waste decon. A large amount of debris and poly wrapped beams still exists on the floor.</p> <p>Approximately 65 Gaylord boxes were ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>After following the decontamination procedure I signed the log book and left the decon.</p> <p>Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial 	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property