

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 05/01/09	
Floor 1 st Fl	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental Services Inc.				Sample Number -----		
Address 462 Gerry Ave		City Clifton		Sample Number -----		
State NJ	Zip 07011	Phone (973) 772-3660		Sample Number -----		
Third Party Air Monitor TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State NY	Zip 10018	Phone (212) 221-7822		State NY	Zip 10006	Phone (212) 962-2300
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:35 pm to 2:30 pm		
<p>I entered the premise at 1:35 pm. LVI schedule informed that activities include: clear floor, cut ducts, demo walls, ceilings on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor. Three workers were present for the decon maintenance, cleaning shower chambers and organizing the clean room. Negative air pressure was -0.023.</p> <p>1st Floor – 75 workers were present inside the work area. Workers on mezzanines of the west side area were cutting air ducts, metal fixtures using equipment equipped with HEPA filters, picking up debris, placing into the boxes, spraying the area with amended water.</p> <p>Workers on ladder and scaffolds at the north/west side extended area were cutting vertical beams using tools with HEPA vacuum attached. At the North side vestibule workers on scaffolds were removing insulation and cutting air duct, bringing down pieces of metal, spraying with amended water. Eagle scaffolding workers were at the north side shaft area erecting the scaffolds.</p> <p>Other workers were: replacing filters, cutting metal into the pieces and spraying the area; wrapping beams with poly, loading out sealed and sprayed boxes through the north side waste decon. Approximately 40 Gaylord boxes were ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>I observed that exhaust duct, connected to one of the micro traps at the south side work area was damaged: first main layer was broken and second layer had two holes on it. I took the photos, then I met John Rodrigues LVI Supervisor inside the work area to advise him to conduct emergency repair. He directed workers, and exhaust duct was repaired immediately.</p> <p>After following the decontamination procedure I signed the log book and left the decon. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property