

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 06/06/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address City				Sample Number _____		
State Zip Phone				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State NY	Zip 10018	Phone		State NY	Zip 10006	Phone (212) 962-2300
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:10 pm to 2:50 pm		
<p>I arrived at the premise at 1:10 pm. LVI schedule informed that activities include: fine clean floor on 3rd and 2nd floors, Exterior Façade removal on 6th floor, setting up scaffolding for façade work, tear down plastic at perimeter walls, remove caulking on 5th floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 2nd floor. One worker was present for the decon maintenance, cleaning and organizing the clean room. Negative air pressure on the floor was -0.036. I used "C" stairwell to proceed to the 3rd floor.</p> <p>3rd Floor – 9 Asbestos Handlers were on the floor, cleaning and vacuuming the floor using equipment equipped with HEPA filters; fine cleaning the vertical beams at the south and east side of the floor; picking up excess water at the shaft area, that was dripping from the 4th floor. Foreman on the floor informed me that water leak from the 4th floor was the result of heavy rain of the previous day. Inspection was done on micro trap machines and tents. I used "C" stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 18 Asbestos handlers were found inside the work area in the process of: fine cleaning and washing ceilings and beams at the north/west side of the floor, using scissor lifts; washing poly on the wall and partition at the east side area; cleaning and washing equipment and pieces of scaffolds; Platinum electrician workers inspecting the electrical panel and 4 micro trap machines that were without power. Others were cleaning the floor using wet-dry shop HEPA vacuum, fine spraying amended water in the work area; 2 Gaylord boxes were on the floor ready for load out. 20 Micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. After following the decontamination procedure I signed the log book, used north hoist to proceed to the 6th floor.</p> <p>6th Floor – 13 Asbestos Handlers were working on the floor, removing steel angles and the wood from the columns at the south and north side of the building, wearing double suits, PPE and gloves. 3 Gaylord boxes were on the floor ready to be taken down to the ATC trailer. Using A stairwell a proceeded to the 5th floor.</p> <p>5th Floor – 9 workers were observed on the floor, removing plastic from all perimeter of the floor, placing into the black asbestos waste bags; setting up the high visibility fence; moving carts with black bags to the north side for load out. I used north side hoist to exit the work area and return to the ground floor.</p> <p>Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial 	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property