

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 06/06/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address City				Sample Number _____		
State Zip Phone				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 7:00 pm to 7:40 pm		

I arrived at the premise at 7:00 pm. LVI schedule informed that activities include: clear floor, scrape fireproofing, demo, load out on 1st floor.

I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor.
Two workers were present for the decon maintenance, cleaning and organizing the clean room. Negative air pressure on the floor was -0.034.

1st Floor – 30 workers were present on the floor. Workers were found on north/west side mezzanine near west side personal decon scraping the ceilings, vertical and horizontal beams, spraying with amended water to wash and clean, picking up fireproofing debris, using metal shovels, placing into the boxes.

Two asbestos handlers on mezzanine at the right side of the personal decon and one worker on scissor lift were demolishing the wall, breaking cinder blocks, spraying with amended water. Other workers were re-plasticizing the critical barriers at the west and east shaft areas, cutting metal into the pieces, spraying with water, preparing and loading out boxes through the waste decon. 12 Gaylord boxes were on the floor ready for load out. 40 micro trap machine were on and 5 on stand by. Inspection was done on micro trap tents.

Using entrance from the first floor I proceeded to the basement.

Bsmt – No activities or personnel observed on site. 10 micro trap machines were powered on. I went back to the 1st floor.

After following the decontamination procedure I exited the work area.
Inspection was done on ATC trailer.

NOV #	Infraction	Infraction	Infraction	Infraction
NOV #	Infraction	Infraction	Infraction	Result Code 2
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial 

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property