

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 05/26/09	
Floor 1 st Fl	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental Services Inc.				Sample Number -----		
Address 462 Gerry Ave				City Clifton		
State NJ				Zip 07011		
Phone (973) 772-3660				Sample Number -----		
Third Party Air Monitor TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway				City New York		
State NY				Zip 10018		
Phone (212) 221-7822				State NY		
Zip 10006				Phone (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 6:25 pm to 7:20 pm		
<p>I entered the premise at 6:25 pm. LVI schedule informed that activities include: Clear floor, scrape fireproofing, load out on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor. Three workers were present for the decon maintenance, cleaning the shower chambers and organizing the clean room. Negative air pressure was -0.050.</p> <p>1st Floor – 33 Asbestos Handlers were inside the work area. Workers harnessed in three scissor lifts at the area 4 were scraping fireproofing from ceiling and beams, spraying with amended water north/east side of the work area; washing and fine cleaning ceiling, vertical and horizontal beams, plastic of the wall at the north side area; other workers were picking up debris from the floor using metal shovels, placing into the boxes, cleaning the plastic on the floor. Workers at the north side waste decon were dry cleaning the floor using HEPA vacuum. At the north/west side corner two workers on scaffolds were cutting and removing the metal panels from the beam using equipment equipped with HEPA filters, spraying the area with amended water.</p> <p>Others were cutting metal into the pieces at the west side vestibule near former mechanical room, placing into the boxes and spraying; preparing, wrapping and loading out sealed and sprayed boxes through the north side waste decon. 11 Gaylord boxes were ready for load out and 8 boxes still open. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>After following the decontamination procedure I signed the log book and left the decon. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>mf</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property