

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 05/20/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken no
Contractor's Name LVI Environmental				Sample Number _____		
Address 462 Getty Avenue		City Clifton		Sample Number _____		
State NJ	Zip 07011	Phone 973-772-3660		Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State NY	Zip 10018	Phone		State NY	Zip 10006	Phone (212) 962-2300
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:55 pm to 2:45 pm		
<p>I arrived at the premise at 1:55 pm. LVI schedule informed that activities include: scraping Atrium area on 2nd floor, clear floor, cut ducts, pipes, scrape fireproofing South East side, TRC/ATC visual, Eagle scaffolding – erect platforms in various shafts, loading out boxes to ATC trailer on 1st floor.</p> <p>I proceeded to the decon on 3rd floor, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area. One worker was present for the decon maintenance. Negative air pressure of the area was -0.031. I used the C stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 16 Asbestos Handlers were present inside the work area. Workers on scaffolds were scraping the fireproofing at the area 10 – Atrium Area, washing scaffolds and equipment, spraying the fireproofing with amended water; workers on the floor cleaning the floor using equipment equipped with HEPA filters, placing debris into the boxes.</p> <p>At the north/west side of the work area workers were inside the west #2 shaft cutting ducts and conduits, lifting pieces down, spraying the area with amended water.</p> <p>Others were preparing and loading out boxes. 10 sealed Gaylord boxes were on the floor, sprayed and ready for load out. 22 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>I used the stairs to proceed to the 1st floor.</p> <p>1st Floor – 64 workers were on the floor. Workers at the south/west side vestibule were cutting and removing the metal panels from the 1st, 2nd and 3rd vertical beams to open the areas for fireproofing removal. On the south side mezzanine workers were breaking the blocks, spraying with amended water, placing debris into the boxes. Workers on mezzanine at the south side were scraping the area 4, spraying with amended water, cleaning the floor, picking up debris using metal shovels; scraping the ceilings, beams and columns from fireproofing at the area 1 – south side, cleaning the floor from debris, placing into the boxes.</p> <p>Workers inside the west#2 shaft were clearing off the floor from debris and spraying with water. Others were cutting metal into the pieces and spraying with amended water inside the former computer room; cutting conduits and placing on carts; wrapping beams with poly, preparing and loading out boxes through the north side waste decon.</p> <p>15 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents.</p> <p>After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor.</p> <p>Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>vy</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property