

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 06/02/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number		
Address City				Sample Number		
State	Zip	Phone		Sample Number		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State NY	Zip 10018	Phone		State NY	Zip 10006	Phone (212) 962-2300
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:20 pm to 3:20 pm		
<p>I arrived at the premise at 1:20 pm. LVI schedule informed that activities include: exterior façade removal on 7th floor, fine clean floor on 3rd and 2nd floors, clear floor, scrape fireproofing East & SW sides, loading out boxes to ATC trailer on 1st floor, demo pipes & ducts, box out debris in the Basement.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor.</p> <p>Two workers were present for the decon maintenance, cleaning and organizing the shower chambers and clean room.</p> <p>Negative air pressure on the floor was -0.021.</p> <p>1st Floor – 68 workers were present inside the work area. At the South/west side of the floor - former computer room – and area #2 – end of the hallway near personal decon - workers on scaffolds and scissor lifts were still scraping fireproofing, spraying the area with amended water, cleaning the floor, picking up debris, placing into the boxes; two carpenters were setting up the platform.</p> <p>At the north/east side of the work area Asbestos Handlers were harnessed in scissor lifts washing and cleaning the ceilings, horizontal and vertical beams, walls covered with plastic; sweeping the floor using wet-dry shop HEPA vacuum.</p> <p>Other workers were replacing filters of micro trap machines, picking up water on all surfaces and debris, sweeping the floor using equipment equipped with HEPA filters, preparing and loading out boxes through the waste decon. A large amount of debris exists on the floor. 30 Gaylord boxes were ready for load out. 40 micro trap machine were on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>Using entrance from the 1st floor I proceeded to the basement.</p> <p>Bsmt – No activities or personnel observed on the floor.</p> <p>After following the decontamination procedure I signed the log book and exited the work area.</p> <p>Using north hoist I proceeded to the 7th floor.</p> <p>7th Floor – 15 workers were observed on the west side area of the building. At the north/west side workers were removing the metal panels and cocking from the windows. At the south/west side workers, wearing double suits, PPE and gloves were removing exterior aluminum cover from two vertical columns; area has been sealed off with caution tapes. 5 sealed and sprayed Gaylord boxes were on the floor ready to be taken down.</p> <p>I used north hoist to return to the ground floor.</p> <p>Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Result Code 2		
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial		

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property