

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/06/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State Zip NY 10018		Phone		State Zip NY 10006		Phone (212) 962-2300
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 8:00 am to 8:45 am		

I arrived at the premise at 8:00 am. LVI schedule informed that activities include: remove walker ducts and raceways on 6th floor, scrape fireproofing, clear off floor, temp platforms in shaft on 3rd floor, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor.

I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor. One worker was present for the decon maintenance.

3rd Floor – 42 workers were present inside the work area. 3 workers were plasticizing the deck at the north/east side area, wrapping with poly and elevating cables, sealing the shaft area, critical barriers, west side platform, plasticizing the floor, moving platforms to the area 5, preparing for fireproofing removal. Eagle scaffolding workers were erecting platforms across the east side shaft. Other workers were cutting metal and placing into the boxes, spraying with amended water, wrapping beams with poly, preparing boxes. 5 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents.

I observed the hole on the north/east side of the critical barrier, and one micro trap machine was not running. Handler Supervisor was advised and he directed workers to: seal the opening and repair micro trap machine.

After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor.

Inspection was done on ATC trailer.

NOV #	Infraction	Infraction	Infraction	Infraction
NOV #	Infraction	Infraction	Infraction	Result Code 2
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial <i>WJ</i>

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property