

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/10/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address City				Sample Number _____		
State Zip Phone				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 10:00 pm to 11:05 pm		
I arrived at the premise at 10:00 pm. LVI schedule informed that activities include: clear floor, cut ducts, demo walls, ceilings on 1st floor. I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor. Three workers were present for the decon maintenance, cleaning the shower chambers and organizing the clean room. Negative air pressure manometer reading was -0.042. 1st Floor – 64 workers were present. At the east side vestibule removal of hard drop ceiling was completed. Nine workers on three scissor lifts were cutting conduit and metal fixtures, using power tools attached to HEPA vacuum, bringing down pieces from ceiling to the floor; two workers were spraying the area with amended water. At the west side vestibule two workers on scissor lift were cutting and removing metal fixtures. The area has been also sprayed. Three workers were on mezzanine inside the engine room, cutting and removing conduit. At the various locations workers were clearing shafts from debris, placing debris into the boxes and spraying with amended water, cutting metal into small pieces, placing into the boxes and spraying with amended water. Other workers were: preparing boxes, wrapping beams with poly, loading out sealed and sprayed boxes through the north side waste decon. A large amount of debris and poly wrapped beams still exist on the floor. 50 Gaylord boxes were on the floor ready to be taken out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I observed that inside layer of the exhaust duct one of the micro trap machines was cut off, filters of micro traps were dirty; some electrical wires were hanging down to the floor. Foreman was advised, and he directed workers to repair the exhaust duct, replace filters and elevate electrical cables in concern. After following the decontamination procedure I signed the log book and left the decon. Inspection was done on ATC trailer.						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Result Code 2		
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial		

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property