

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/23/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental Services, Inc.				Sample Number _____		
Address 462 Getty Avenue				City Clifton		
State NJ				Zip 07011		
Phone (973) 772-3660				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway				City New York		
State NY				Zip 10018		
Phone (212) 221-7822				State NY		
Zip 10006				Phone (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 2:00 pm to 3:00 pm		
<p>I arrived at the premise at 2:00 pm. LVI schedule informed that activities include: scrape fireproofing, clear off floor on 3rd floor, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor. One worker was present for the decon maintenance, organizing the clean room. Negative air pressure on the floor was -0.040.</p> <p>3rd Floor – I observed 36 workers on the floor in the process of scraping fireproofing and washing beams and columns at the area 12, picking up debris from the floor, placing into the boxes. Other workers were preparing and loading out boxes. 5 Gaylord boxes were ready to be taken out. 23 Micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 54 workers were found inside the work area. Scraping of fireproofing at the area 12 was completed and workers on scaffolds were washing and cleaning the ceilings, beams, floor, equipment, washing the poly of the critical barriers; washing and demobilizing the scaffolds. Other workers were sweeping the floor using equipment equipped with HEPA filters, preparing and loading out boxes. 10 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 22 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 67 workers were present on the floor. Workers inside the west shaft were sealing the critical barriers with 6 mil poly, preparing the area for air duct and pipe removal. Workers on scissor lifts at the west side vestibule were removing insulation and cutting air ducts; cutting and demolishing metal partition; clearing shafts, placing debris into the boxes and spraying with amended water; cutting metal at the various locations into the pieces, wrapping beams, preparing and loading out boxes through the waste decon. Eagle scaffolding workers were erecting platform inside the mechanical room. A large amount of debris and poly wrapped beams still exists on the floor. 45 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor. Inspection was done on ATC trailers.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>Myf</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property