

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 02/11/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 8:45 am to 10:45 am		
<p>I arrived at the premise at 8:45 am, proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 5th floor. Negative air pressure on the floor was 0.034. One worker was present for the decon maintenance, cleaning the clean room and shower chamber.</p> <p>5th Floor - 18 workers were present on the floor, fine cleaning, re-sealing the critical barriers, platforms at the shaft area, walls at the North side, re-sealing the door of the electrical room, repairing 2 light bulb cages; two workers were cleaning and re-plasticizing the mezzanine on the North side. 2 Gaylord boxes were ready for load out and 1 box was still open. Inspection was done on micro trap machines and tents.</p> <p>After following the decontamination procedure I signed the log book and used north hoist to go to the 3rd floor. I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor. Negative air pressure on the floor was 0.018.</p> <p>3rd Floor - 32 workers were working on the floor, demolishing the shaft on the west side and the wall on the east side of the work area. Eagle working on erecting platforms in shaft area, removing metal fixtures from the ceiling, replacing the filters of micro trap machines, picking up debris, placing into the boxes and spraying with amended water, wrapping beams with poly. 10 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 4th floor.</p> <p>4th Floor - 12 workers were present on the floor, washing wall, ceiling and beams on the north side of the area, sealing critical barriers on the south side, resealing the door of the electrical room, washing equipment, replacing the filters, clearing off the floor. I observed that 2 light bulb cages were open and 1 bulb was without protection. I took the pictures and advised Handler Supervisor, who directed Platinum Electrician to repair the cages in concern. 2 Gaylord boxes were ready to be taken out. I used B stairs to proceed to the 2nd floor.</p> <p>2nd Floor - 42 workers were found inside the work place. Workers on scaffolds at the west side of the area were removing metal fixtures from the ceiling, cutting metal into the pieces, using power tool with HEPA vacuum attached, spraying the area with amended water, carpenters working with wood setting up platforms. Other workers were picking up debris from the floor, placing into the boxes and spraying with amended water, wrapping beams with poly, preparing boxes. 4 sealed and 8 open Gaylord boxes were on the floor. 35 micro trap machines were powered on and 5 on stand by. I observed that 1 micro trap was without a power and 1 light bulb was without protection. Handler Supervisor was advised and he directed workers to inspect the micro trap and set up the light bulb cage. Inspection was done on micro trap tents.</p> <p>I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor - 40 workers were clearing off the floor. A large amount of debris and poly wrapped beams exists on the floor. Workers at the east and north side of the work area were demolishing the sheetrock wall, placing debris into the boxes, spraying boxes and work areas with amended water, preparing, wrapping and loading out boxes through the waste decon, replacing the filters of micro trap machines. 28 sealed and 15 open Gaylord boxes were on the floor. 40 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. After following the decontamination procedure I signed the log book and used north hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>sy</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property