

Asbestos Inspection Report

Premises: 130 Liberty Street					Inspection Date: 02/13/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A011
Inspector N. Patel		Building Type A		Basis of Inspection TRU2068MN08		Photos Taken Yes
Contractor's Name LVI Environmental				Sample Number _____		
Address 462 Getty Avenue				City Clifton		
State NJ				Zip 07011		
Phone (973) 772-3660				Sample Number _____		
Laboratory Name TRC Environmental corp.				Owner's Name The Lower Manhattan Development Corp.		
Address 1430 Broadway				City New York		
State NY				Zip 10018		
Phone (212) 962-2300				Sample Number _____		
Contact Person Arnel Javal, Sr. Proj. Mgr. / TRC Environmental				Time of Inspection from: 9:55 am – 10:45 am (3 rd , 4 th , 2 nd & 1 st floor) and 1:30 pm – 3:50 pm (5 th floor visual).		
On the 3rd floor, I entered to the work area with PPE and met Mr. Geraldo, supervisor. There were 42 people working on the floor. They were demolishing shaft area and partition walls, spraying amended water on the debris and boxing it, cutting metals into pieces with HEPA vacuum attached to the power tool, preparing Gaylord boxes, Eagle putting temp platform in shaft and in the decontamination system. Eighteen (18) Gaylord boxes and poly wrapped beams were on the floor ready to be load out. Negative Air pressure was -0.025. I used stair B to go to 4th floor. On the 4th floor, Nobody was working. An inspection was done on the micro trap machines and micro trap tents – Air pumps were on. One bulb cage was open on the stair B between 3rd and 4th floor. I took two photos. I used stair B to go to 2nd floor. On the 2nd floor, I met Mr. Jose Jimenez, supervisor. There were 50 people working on the floor. They were demolishing partition walls, cutting duct with HEPA vacuum attached to the power tool, spraying amended water on the debris and boxing it and preparing Gaylord boxes. Twelve (12) Gaylord boxes and poly wrapped beams piled on the floor ready to be load out. I used stair B to go to 1st floor. On the 1st floor, I met Mr. Luis Moya, supervisor. There were 38 people working on the floor. They were clearing floor, demolishing walls, cutting ducts with HEPA vacuum attached, preparing Gaylord boxes and spraying amended water on the debris and boxing it. Fourteen (14) Gaylord boxes were on the floor ready to be load out. I used stair B to go back to 3rd floor, proceeds to the decon area and showers out. My observation was discussed with TRC, ATC and Bovis. On the 5th floor, I along with Mr. Bob Fitzpatrick of EPA, Mr. Eric Lutzker of DOL, Mr. R. Rammohan and Mr. Hany Giurguis of DEP entered through decontamination enclosure system to carry out visual on the 5th floor. I found dust on the floor which was cleaned with HEPA vacuum. We all decided that floor was clean and without any ACM debris. So it was passed in the final inspection. We all proceeded to the decontamination enclosure system, decontaminated our self, signed the log book and exited out.						
NOV#						RESULT 2
NOV#						
NOV#						SUPERVISOR

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1= Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV) 5=Public Owned Property