

MUNICIPAL TESTING LABORATORY, INC.

102 NEW SOUTH ROAD, HICKSVILLE, NEW YORK 11801, 516-938-7120, 516 938-5107 FAX

CONCRETE REPORT

Client: LIRO Group/NYC DDC Attn: Mike Bailey Report Date: 8/26/02
 Address: Six Aerial Way Report Number: D1333 Lab#: 1798
 Syosset, NY 11791 Date Cast: 6/7/02
 Project: HWM WTC A2/A3
 Contractor: Tully/Grace JV Concrete Plant: Ferrara Bros.
 Strength PSI: 3200 Yards Placed:

FIELD INSPECTION REPORT

Pour Location for Set # 1: Church St. @ Franklin

Pour Location for Set # 2:

Pour Location for Set # 3:

Tests made in accordance with ASTM: Yes Not Known X Field Inspector(s): client

ASTM C 39

COMPRESSIVE STRENGTH TESTS

AREA:	28.27	Cylinder Dia:	6"									
Cylinder ID #	Date Cast	Date Tested	Slump C143	Air C173, C23	Unit Wt. C138	Temp F. C1064	Truck No.	Tested Age	Load KN	Strength PSI	Required Strength	Type Frac

Cylinder Set # 1

T5701	6/7/02	6/14/02	2.5	5.5			68	7	345.8	2,750	3,200	A
T5702	6/7/02	7/5/02	2.5	5.5			68	28	506.4	4,030	3,200	A
T5703	6/7/02	7/5/02	2.5	5.5			68	28	510.6	4,060	3,200	A

Cylinder Set # 2

Cylinder Set # 3

Remarks: Cylinders Made By Client

Reviewed By: Richard Kasparian
 Laboratory Director
 Richard Kasparian, P.E.

All tests are conducted in accordance with ASTM C-39 or AASHTO T-22, By technicians certified by ACI. Municipal Testing is inspected by the Cement and Concrete Reference Laboratory of The National Institute of Standards and Technology and is Accredited by: AASHTO and is Licensed by: New York City (#19) and by The State of Florida. This report relates only to the item or exact location/item tested, not to the entire construction. It can only be reproduced in full, and only with Municipal Testing Laboratory, Inc. written permission. Our liability is strictly limited to the fee paid.