

September 15 AM Report from HazMat Mobile Lab:

- The north and east sides of the perimeter have been reduced.

WTC

Northbound: Warren Street

Eastbound: Broadway

(Yesterday's north border was Worth Street and east border was Nassau Street)

The south and west perimeters remain the same, (Exchange Place and the Hudson River).

- Results of Air Testing:

1. Murray\Church = .008 fibers/cc
2. Fulton\Church = .007
3. Liberty\Church = .02
4. Trinity\Cedar = .027
5. Church\Dey = .007
6. Park Place\Greenwich = .009
7. Greenwich\Murray = .003
8. Murray between Church & B'way = .002
9. Fulton between Church & B'way = .01

- Clearance Level = .01 clean-up inside building
OSHA level = .1 fiber/cc

- Contractor hired by EPA is HEPA vacuuming the Financial Streets and sidewalks starting at Broadway and Water Streets and continuing to Pine and Whitehall Streets. Upon completion, if they decide to continue, they will begin to the West of Broadway.

(progressing well)
- Problem ~~Street~~ due to cables →
Cedar / Trinity
EPA will wait until eve
to see if they can
address.