


AIRTEK ENVIRONMENTAL CORP	Date: 11/30/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 56 Code: FV
--Types of Project-- Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET State: Zip:		
Date Analyzed: 12/02/01		

Sample	FV -1130-01	FV -1130-02	FV -1130-03	FV -1130-04	FV -1130-05
Location	ADJ,CLEAN RM PERSON. DECON 50 MURRAY ST. ENTRANCE	OWA,1ST FL. WITHIN 15FT. 50 MURRAY ST ENTRANCE	OWA,1ST FLOOR 20FT. WEST 50 MURRAY ST. ENTRANCE	ADJ,CLEAN RM PERSON. DECON 50 MURRAY ST. ENTRANCE	OWA,1ST FLOOR 15FT. EAST 50 MURRAY ST. ENTRANCE
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal	- -	- -			
Avg Flow	7.0	7.0	7.0	7.0	7.0
Cal Date	11/30/01	11/30/01	11/30/01	11/30/01	11/30/01
Time On	07:13A	07:14A	07:15A	10:13A	10:14A
Time Off	10:13A	10:14A	10:15A	01:13P	01:14P
Tot Time	180 min	180 min	180 min	180 min	180 min
Tot Vol	1260 ltr	1260 ltr	1260 ltr	1260 ltr	1260 ltr
AV Cnt Fibr Per Fld	.04	.005	.005	.005	.01
Fibr Cnt Fibr Per CC	< 0.0021	< 0.0021	< 0.0021	< 0.0021	< 0.0021
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature



AIRTEK ENVIRONMENTAL CORP	Date: 11/30/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 57 Code: FV
--Types of Project-- Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET State: Zip:		
Date Analyzed: 12/02/01		

Sample	FV -1130-06	FV -1130-	FV -1130-	FV -1130-	FV -1130-
Location	OWA, 1ST FL. 20FT. WEST 50 MURRAY ST. ENTRANCE				
Activity	DURING ABATEMENT				
Personal	- - -				
Avg Flow	7.0	0.0	0.0	0.0	0.0
Cal Date	11/30/01	11/30/01	11/30/01	11/30/01	11/30/01
Time On	10:15A				
Time Off	01:15P				
Tot Time	180 min				
Tot Vol	1260 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.005				
Fibr Cnt Fibr Per CC	< 0.0021				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature



Sample	FV -1130-07	FV -1130-08	FV -1130-09	FV -1130-10	FV -1130-11
Location	ADJ,CLEAN RM PERSON. DECON 50 MURRAY ST. ENTRANCE	OWA,1ST FL. 15FT. EAST 50 MURRAY ST. ENTRANCE	OWA,1ST FL. 20FT. WEST 50 MURRAY ST ENTRANCE	OWA,BSMT. 5FT. FROM STAIRCASE	IWA,SUB BSMT RAMP AREA
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal	- - -				
Avg Flow	7.0	7.0	7.0	7.0	7.0
Cal Date	11/30/01	11/30/01	11/30/01	11/30/01	11/30/01
Time On	01:13P	01:14P	01:15P	01:20P	01:23P
Time Off	05:13P	05:14P	05:15P	05:20P	05:23P
Tot Time	240 min	240 min	240 min	240 min	240 min
Tot Vol	1680 ltr	1680 ltr	1680 ltr	1680 ltr	1680 ltr
AV Cnt Fibr Per Fld	.065	.005	.01	.125	.035
Fibr Cnt Fibr Per CC	0.0019	< 0.0016	< 0.0016	0.0036	< 0.0016
Comments					

Authorized Signature

NYC-WTC_000210403

AIRTEK ENVIRONMENTAL CORP	Date: 11/30/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 59 Code: FV
--Types of Project-- Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET State: Zip: Date Analyzed: 12/02/01		

Sample	FV -1130-12	FV -1130-	FV -1130-	FV -1130-	FV -1130-
Location	IWA, SUB BSMT. NORTH CENTER SIDE OF ROOM				
Activity	DURING ABATEMENT				
Personal	- -				
Avg Flow	7.0	0.0	0.0	0.0	0.0
Cal Date	11/30/01	11/30/01	11/30/01	11/30/01	11/30/01
Time On	01:24P				
Time Off	05:24P				
Tot Time	240 min				
Tot Vol	1680 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.03				
Fibr Cnt Fibr Per CC	< 0.0016				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature

