

SEP-28-01 FRI 03:30 PM RHKP

FAX NO.

P. 02/10

SEP-28-01 FRI 02:34 PM AMBIENT GROUP INC

FAX NO. 212 788 1540

P. 02

**ZAR REALTY
100 CHURCH STREET
NEW YORK, NY
SETTLED DUST BULK SAMPLING RESULTS**

September 28, 2001

FLOOR/ LEVEL	# OF BULKS	AREAS NEEDING ASBESTOS CLEANUP	SQUARE FEET OF AREA (SF)	REMARKS
Sub-Cellar	0	Area Not Accessible. No samples.	NA	Level Flooded
Cellar	12	Engine room and all areas with dust	30,000	
1 st	12	Dept of Labor (South West side) Lobby Area @ Front Entrance	4,000 2,000	
Mezzanine	1	South West Corner	4,000	
2 nd	24	NO WORK ON THIS FLOOR	NA	All samples negative
3 rd	19	NO WORK ON THIS FLOOR	NA	All samples negative
4 th	19	NO WORK ON THIS FLOOR	NA	All samples negative
5 th	19	NO WORK ON THIS FLOOR	NA	All samples negative
6 th	19	North East Side	2,000	
7 th	12	Entire Office Space of Floor MER-Fresh air Intake/Plenum	42,000 1,300	Including all filters
8 th	18	East Side of Floor North East Corner	8,000 4,000	
9 th	18	NO WORK ON THIS FLOOR	NA	All samples negative
10 th	10	South West Corner	3,000	
11 th	12	South West Corner	2,000	
12 th	10	South West Corner	6,000	
14 th	12	South East Side of Core Area	2,000	Fire Door w/ACM
15 th	12	NO WORK ON THIS FLOOR	NA	All samples negative
16 th	10	South Central Side of Core Area	1,000	Fire Door w/ACM
17 th	11	NO WORK ON THIS FLOOR	NA	All samples negative
18 th	11	NO WORK ON THIS FLOOR	NA	All samples negative
19 th	17	South West Side	2,500	Two locations
20 th	14	South West Side East Side	4,500 3,000	
21 st				
Penthouse	8	Rest Room-North West Corner	250	
MERs (East and West side)	19	Abandoned Unit (DC-2)	100	Remaining areas of the East and West Fan Rooms-all samples negative
Roofs (20 th and above)	5	All exposed horizontal surfaces and all exterior ledges on facade. Also all roof entrances into building.	Roof Areas: 54,000 Facades: 230,000	Based on footprint of building and all facades.
TOTALS:	324		Interior: 121,650 Roof Areas: 54,000 Facades: 230,000	
GRAND TOTAL:			405,650	

NOTES:

- Quantity of affected areas per area per floor to be cleaned is approximate. Final determination to be made in field with Engineer.
- Air filters in all Air Handling equipment are to be removed and disposed as contaminated debris. Coordinate with Building Engineer for exact locations of units.
- All other areas of respective floors, in which bulk samples tested negative for the presence of asbestos, cleanup can proceed as non-asbestos project.
- On floors with non-ACM and ACM areas coordinate with Building Management. Recommend that all ACM cleanups be completed prior to general cleanup.

211334

CITY_21MC100_002836451