

FROM :

FAX NO. :

Oct. 30 2001 02:29PM P2

QUALITY CONTROL CHECKLIST  
FOR BREATHING AIR COMPRESSORS

CUSTOMER ABSOLUTE FIRE  
ORDER # \_\_\_\_\_  
AUTHORIZATION TONY  
COMPRESSOR BRAND MAXO  
SERIAL # 80-14-60-1  
PURIFICATION MK-5C  
REPLACEMENT FILTERS: \_\_\_\_\_  
COALESER P/N CM212  
1ST PURIFIER P/N CM1801

TECHNICIAN CK  
DATE \_\_\_\_\_  
MODEL # K-15  
# HOURS 535  
GAS/DIESEL \_\_\_\_\_  
ELECTRIC E-3  
H.P. 15  
INTAKE FILTER P/N BN3029  
2ND PURIFIER P/N CM1503

- ☒ VISUAL INSPECTION
- ☒ OIL CHANGE
- ☒ PURIFICATION SYSTEM MAINTENANCE AND LEAK TEST
- ☒ PURIFICATION SAFETY RELIEF VALVE DEVICE SETTING 5250 PSI
- ☒ SAFETY SEAL INSTALLED
- ☒ AIR CERTIFICATION TEST (OPTIONAL)
- ☒ COALESCER CHAMBER CLEANED AND ELEMENT REPLACED
- ☒ INTAKE FILTER CHANGED
- ☒ MANUAL CONDENSATE DRAIN FUNCTION
- ☒ AUTOMATIC CONDENSATE DRAIN SYSTEM TEST-ACTIVATED APPROX. 12 MIN.
- ☒ AUTOMATIC CONDENSATE DRAIN CHECK VALVE
- ☒ AUTOMATIC CONDENSATE DRAIN INLET FILTERS (200 HOURS)
- ☒ OIL PRESSURE REGULATOR CHECK AND ADJUSTED
- ☒ OIL LEAK CHECK, AIR LEAKS, FITTINGS AND CONNECTORS
- ☒ RUN UNIT AND CHECK FAN ROTATION
- ☒ DRIVE BELTS FOR ALIGNMENT AND TENSION
- ☒ BELT GUARD FOR POSITION AND SECURE MOUNT
- ☒ CHECK AND RECORD ALL STAGE PRESSURES (UNITS WITH GAUGE PANELS)  
1st 45 psi 2nd 250 psi 3rd 1500 psi 4th 5100 psi
- ☒ INSPECTION AND ADJUSTMENT OF SAFETY VALVES AND PANELS
- ☒ TEST AIR PRESSURE SHUT DOWN 5200 psi
- ☒ TEST HIGH TEMPERATURE SHUT DOWN DEVICE (IF APPLICABLE)
- ☒ TEST LOW OIL PRESSURE SHUT DOWN DEVICE (IF APPLICABLE) 100 psi
- ☒ N/A TEST SECURUS FUNCTION (IF APPLICABLE)
- ☒ CHECK ELECTRICAL CONNECTIONS
- ☒ INSPECTION OF HEAD CYLINDER BOLTS
- ☒ CHECK FOR VIBRATION AND NOISE

 **Compressed  
Air Systems Inc.**

5519 Old Easton Road Doylestown, PA 18901  
Phone: 215.340.1307

CITY\_21MC100\_008107432