NYC 9/11 Public Portal Document

CLEAN SWEEP
restoration services inc.

Main Office
393A Moffitt Blvd.
Islip, NY 11751
631.581.0800

ID 11-2757985
1.800.479.7933
Fax: 631.581.6281
Nassau: 516.227.1955
Southampton: 631.369.8004

FAX TRANSMITTAL MEMO

DATE 2-20-02

TO: Tseng Jen Lu Corp

ATTENTION Mr. Rudy Tseng

FAX # 718-417-5192

CLAIM #

POLICY #

INSURED Same

REMARKS Copy sent to Dept of Enviro - Contact

NUMBER OF PAGES (INCLUDING THIS PAGE) 3

IF YOU DO NOT RECEIVE ALL PAGES, PLEASE CALL

YOURS TRULY,

CLEAN SWEEP RESTORATION SERVICES, INC.

NYC 9/11 Public Portal Document

ATC ASSOCIATES INC.
ENVIRONMENTAL, GEOTECHNICAL AND MATERIAL PROFESSIONALS
104 East 25th Street • Tenth Floor
New York, NY 10010-2917
Phone (212) 353-8280 • FAX (212) 353-8306

December 19, 2001

Mr. Gary Alexander
Alexander Wall Corporation
60 Raynor Avenue
Ronkonkoma, New York 11779

RE: Asbestos Sampling
105-107 Washington Street, Buddha Diamond Temple

Dear Mr. Alexander:

ATC Associates Inc. ATC) has been retained by Alexander Wall Corporation to perform air sampling and analysis at the above referenced project site. Air sampling was conducted on October 11, 2001 following the September 11, 2001 collapse of the World Trade Center buildings.

The samples were analyzed via Phase Contrast Microscopy (NIOSH 7400 Method) by ATC's accredited laboratory (ELAP #10879) and results were reported to your office when analysis was completed. These results indicated that the area sampled had achieved a clearance standard of 0.01 fibers per cubic centimeter (f/cc), which is the NYC Department of Environmental Protection (NYCDEP) re-occupancy criteria following an abatement activity. However, it should be noted that the air monitoring performed was not conducted in conjunction with an abatement process. Therefore, the relevant standard to which results can be compared is the Permissible Exposure Limit (PEL) of 0.1 f/cc over and eight-hour Time Weighted Average (TWA) as defined by OSHA. As you can see, the NYCDEP clearance limit is more stringent than the OSHA PEL and consequently was used.

Following is a summary table for the samples collected.

Summary Table of Air Samples collected and analyzed via Phase Contrast Microscopy (PCM)
105-107 Washington Street, Buddha Diamond Temple

Sample ID No.	Sample Locations	Total Air Volume	# Fibers / # Field	Fiber Conc. (f/cc
06	Field Blank	N/A	0/100	N/A
07	Field Blank	N/A	0/100	N/A
01	Outside N. Shellow's Office	1,815 Liters	18/100	0.005
02	Hallway, getting off the elevator	1,815 Liters	13/100	0.004
03	Next to desk in center of room	1,815 Liters	9/100	<0.003
04	Kitchen area	1,815 Liters	6/100	<0.003
05	Office to the left of main door	1,815 Liters	4/100	<0.003

NYC 9/11 Public Portal Document
Feb 20 02 10:42a clean sweep p.3
631 581 6281

AIR MONITORING DATA AND CHAIN OF CUSTODY FORM

TURNAROUND TIME
☐ 2 hrs ☐ 6 hrs ☐ 48 hrs ☐ Standard
☐ 4 hrs ☐ 24 hrs ☐ 72 hrs ☐ Other ____

PROJECT INFORMATION

1. Client:	2. Project Name	3. Project #	4. Project Monitor:	4c. Rotameter Number:
Alexander Wall Corp.	Buddha Diamond Temple		N/A	HP118
	2a Project Address: 105-107 Washington St NY NY		4a. Air Sampler: Choy	

5. Date:	6. Abatement Location:	7. ☒ PCM (0.8 micron MCE)	8. ☐ TEM (0.45 micron MCE)	9. Type:
10/11/01		Cassette/Filter Manufacturer: ____ Lot #: ____	Cassette/Filter Manufacturer: ____ Lot #: ____	a. ☐ Background b. ☐ Pre-Abate c. ☐ Abatement d. ☐ Post-Abate e. ☐ OSHA f. ☐ Environmental g. ☒ Ambient h. ☐ Other

DAILY AIR SAMPLE RECORD

10. Sample I.D. Number	11. Pump Number	12. Sample Location: 12a. IWA	12b. OWA	12c. Sample Coordinates	13. Time (24 hrs clock): 13a. Start	13b. End	13c. Total	14. Flow Rate (L/min.): 14a. Start	14b. End	14b. Avg	15. Total Air Vol. (liters)	16. # Fibers/Fields Minus Blank	17. Fiber Conc. F/CC
6				Field Blank								0/100	
7				Field Blank								0/100	
1				Outside of N. Shellow's Office	9:30	11:31	121	15.0	15.0	15.0	1815	18/100	0.005
2				Hallway Getting off the Right of Elevator	9:32	11:33	121	15.0	15.0	15.0	1815	13/100	0.004
3				Next to Desk in Center of Room	9:34	11:35	121	15.0	15.0	15.0	1815	9/100	<0.003
4				Kitchen Area	9:36	11:37	121	15.0	15.0	15.0	1815	6/100	<0.003
5				Office to Left of Main Door	9:38	11:39	121	15.0	15.0	15.0	1815	4/100	<0.003
8													

CHAIN OF CUSTODY

18. Relinquished By:	19. Received By:	20. Date:	21. Time:
I Jing Choy	URege	10/12/01	
II			
III			

LAB INFORMATION (ATC ELAP # 10879, ATC NVLAP # 1187)

22. Lab Name:	23. Date:	24. Time:
a. Analyzed By: A. Elbert	10/12	19
b. QC By:		
c. Lab Batch #: 97398		

25. Microscope Make/Serial #:
☐ Nikon Labophot 238913
☐ Nikon Labophot 238917
☐ Nikon Labophot 239079
Olympus 105

Analysis Methodology
PCM - NIOSH 7400A
TEM - AHERA

26. ATC Project Manager:	27. Result To:	28. Comments:
Fred Burkhardt	F. Burkhardt	
	Beeper/Phone #'s:	

WHITE - File YELLOW - Client/Report PINK - Lab GOLDENROD - Field

NY-1 (1/00)

NYC-WTC_000096152