225 East 45th Street
New York, NY 10017
(212) 922-0077
Fax (212) 922-0830

WARREN & PANZER ENGINEERS, P. C.

AIR MONITORING LOG SHEET/CHAIN-OF-CUSTODY FORM

24 hr+/a 12 hr+/a 6 hr+/a 3 hr+/a Immediate +/a P.O. _____

CLIENT: NYC DEP
PROJECT: Side Facades
LOCATION: 30 W Broadway

W&P FILE #: 1079:05:02
LABORATORY: ATC
ANALYSIS METHOD: PCM circle one TEM 7400 TEM AHERA (circled) TEM EPA LEVEL II
TECHNICIAN: Celestine Nmoh

CONTACT: Mr Mike

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	SAMPLE TYPE	PUMP #	FLOWRATE START	FLOWRATE STOP	TIME ON	TIME OFF	TOTAL TIME	VOLUME (liters)	CONCENTR (fib/cc.)
01	By Entrance	3		4	4	0700	1300	360	1440	
02	By DECON	3		4	4	0702	1302	360	1440	
03	Inside work area West	3		4	4	0704	1304	360	1440	
04	Inside work area Centre	3		4	4	0706	1306	360	1440	
05	Inside work area East	3		4	4	0708	1308	360	1440	
06	BF	1								
07	BF	1								
08	Copped Blank	1								

Tegwell Laboratories

COMMENTS:

SAMPLE BY: Celestine Nmoh DATE: 07/25/02
SIGNATURE: C Nmoh
RELEASED BY: Celestine Nmoh DATE: 07/25/02
SIGNATURE: C Nmoh
RECEIVED BY: M. Berdge DATE: 7/26
SIGNATURE: M Berdge

SAMPLE TYPE CODES	
1 - Blank	5 - Final Clearance (inside)
2 - Pre-Abatement	6 - Final Clearance (outside)
3 - During Abatement	7 - Personal
4 - During Glove Bag Removal	8 - Background

SEE REVERSE SIDE FOR ANALYSIS INFORMATION

07/30/02 16:10 FAX 914 941 4154
NYC 9/11 Public Portal Document
NYC-WTC_000109914

NYC 9/11 Public Portal Document

TESTWELL LABORATORIES, INC.
ENVIRONMENTAL DIVISION

PAGE 1 OF 1
DATE: 7/30/02

ASBESTOS LABORATORY

TEM AIR SUMMARY SHEET

CLIENT: **Warren & Panzer**
PROJECT: NYC Dep/ Side Facades
METHOD: AHERA

CLIENT NUMBER	LAB # 04 TEM -	VOLUME COLLECTED (L)	GRID OPENINGS ANALYZED	GRID AREA ANALYZED (sq mm)	COUNTABLE ASBESTOS STRUCTURES PER SAMPLE	CONCENTRATION (Structures/mm^2)	CONCENTRATION (Structures/cc)
001	5228	1440.0	5	0.061	0	< 16.53	< 0.004
002	5229	1440.0	5	0.061	0	< 16.53	< 0.004
003	5230	1440.0	5	0.061	0	< 16.53	< 0.004
004	5231	1440.0	5	0.061	0	< 16.53	< 0.004
005	5232	1440.0	5	0.061	0	< 16.53	< 0.004

	Structures/mm^2	Structures/cc
TOTAL AVERAGE CONCENTRATIONS	<16.53	< 0.004

NOTE: When no asbestos structures are counted, the Analytical Sensitivity (Detection Limit) is reported.

COMMENTS:

ANALYST'S SIGNATURE: