NYC 9/11 Public Portal Document

DISPOSITION CODES

Dep't Citywide Administrative Services

General Design Review Comments

To: Glenn Pymento Sheet 1 of 1

Contract Number: Consultant: Consentini Ass.

Description: Mayor's Office Of Emergency Management. Final Submittal

Reviewer: JOSEPH MENASCE, PE Title Mechanical Engineer. Date: 5/11/98

A: Incorporated
B: Not Incorporated (see explanation)
C: Clarification Required

COMMENT NO.	DWG. NO/ SPEC. PG.	COMMENTS
		The drawings are approved, as noted, pending clarification of the following items which were not addressed satisfactorily:
		Fire protection
1	FP1.01	I suggest to introduce an Aqueous Film Forming Foam concentrate into the wet sprinkler system that would serve the fire protection for the 6000 Gal Fuel Oil Tank and the areas where there would be a potential spill leak.
2	FP3.23, Item 2	Verify the need to provide sprinklers head in the electrical closet, room 23-55, adjacent to elevator shaft PE-18 and stairway, per Section 4-5.10 of NFPA-13. This room contains a 112.5KVA transformer.
3		Specify the alternate fire protection provided for the radio room on the roof?

As we discussed - Attached is a draft.

Joe

RECEIVED
MAY 12 1998
NYC/DCAS/DRES
SPACE DESIGN & LEASING

NYC-WTC_000167800