Page 1 of 3.

ATC ASSOCIATES INC

AIR MONITORING DATA AND CHAIN OF CUSTODY FORM

7 2 5 9

18/21 82283-82303

TURNAROUND TIME
☐ 2 hrs ☐ 6 hrs ☐ 48 hrs ☐ Standard
☐ 4 hrs ☐ 24 hrs ☐ 72 hrs ☒ Other RUSH

PROJECT INFORMATION

1. Client:	2. Project Name:	3. Project #:	4. Project Monitor:	4c. Rotameter Number:
NYC BOE	H.S. FOR LEADERSHIP & PUBLIC SERVICE (M894)	14584.0664	4a. Air Sampler A. KHOLODENKO	HP 53
	2a. Project Address: 90 TRINITY PLACE, NY NY			

5. Date:	6. Abatement Location:	7. ☐ PCM (0.8 micron MCE)	8. ☒ TEM (0.45 micron MCE)	9. Type
3/28/02	AS PER PROTOCOL	Cassette/Filter Manufacture ~~Lot #~~	Cassette/Filter Manufacture MMT Lot # 98-117-617	a ☐ Background b ☐ Pre-Abate c ☐ Abatement d ☐ Post-Abate e ☐ OSHA f ☐ Environmental g ☒ Ambient h ☐ Other

DAILY AIR SAMPLE RECORD

10. Sample I.D. Number	11. Pump Number	12. Sample Location: 12a. IWA	12b. OWA	12c. Sample Coordinates	13. Time (24 hrs clock): 13a. Start	13b. End	13c. Total	14. Flow Rate (L/min): 14a. Start	14b. End	14c. Avg	15. Total Air Vol (liters)	16. # Fibers/ Fields Minus Blank	17. Fiber Conc F/CC
-01, -02				Field Blank open 30 sec/closed									
-03				Field Blank sealed									
-04				Outside of Building by main entrance	07:47	11:35	228	8.0	8.0	8.0	1824		
-05				Inside of vestibule South side	07:49	11:37	228	8.0	8.0	8.0	1824		
-06				On Roof, adj. to HVAC intake.	07:54	11:41	227	8.0	8.0	8.0	1816		
-07				14th Floor - student cafeteria	07:57	11:45	228	8.0	8.0	8.0	1824		
-08				13th Floor - hall by elevators bank	08:01	11:48	227	8.0	8.0	8.0	1816		
-09				10th Floor - Room 1006 South/West.	08:04	11:51	227	8.0	8.0	8.0	1816		

CHAIN OF CUSTODY

18. Relinquished By:	19. Received By	20. Date	21. Time
[signature]	[signature]	3/28/02	17:00
II.			
III.			

LAB INFORMATION (ATC ELAP # 10879, ATC NVLAP # 1187)

22. Lab Name: ATC TEM	23. Date	24. Time
a. Analyzed By: [signature]	3/28	21:10
b. QC By:		
c. Lab Batch #:		

25. Microscope Make/Serial #
☐ Nikon Labophot 238913
☐ Nikon Labophot 238917
☐ Nikon Labophot 239079

Analysis Methodology
PCM - NIOSH 7400A
TEM - AHERA

26. ATC Project Manager: YANNIS EFSTATHIOU

27. Results To: YANNIS EFSTATHIOU EXT # 2x
Beeper/Phone #'s call 646.772.1155

28. Comments:

CITY_21MC100_003087569

Page 2 of 3

ATC ASSOCIATES INC

7248

AIR MONITORING DATA AND CHAIN OF CUSTODY FORM

TURNAROUND TIME
☐ 2 hrs ☐ 6 hrs ☐ 48 hrs ☐ Standard
☐ 4 hrs ☐ 24 hrs ☐ 72 hrs ☒ Other RUSH

PROJECT INFORMATION

1. Client:	2. Project Name:	3. Project #:	4. Project Monitor	4c. Rotameter Number
NYC BOE	H.S. FOR LEADERSHIP & PUBLIC SERVICE (M594)	14584.0664	4a. Air Sampler: A. KHOLODENKO	HD-[illegible]
	2a. Project Address: 90 TRINITY PLACE, NY NY			

5. Date:	6. Abatement Location:	7. ☐ PCM (0.8 micron MCE)	8. ☒ TEM (0.45 micron MCE)	9. Type
3/28/02	AS PER PROTOCOL	Cassette/Filter Manufacture ___ Lot # ___	Cassette/Filter Manufacture MMT Lot # ___	a ☐ Background b ☐ Pre-Abate c ☐ Abatement d ☐ Post Abate e ☐ OSHA f ☐ Environmental g ☒ Ambient h ☐ Other ___

DAILY AIR SAMPLE RECORD

10. Sample I.D. Number	11. Pump Number	12. Sample Location: 12a. IWA	12b. OWA	12c. Sample Coordinates	13. Time (24 hrs clock): 13a. Start	13b. End	13c. Total	14. Flow Rate (L/min): 14a. Start	14b. End	14c. Avg	15. Total Air Vol (liters)	16. # Fibers/Fields Minus Blank	17. Fiber Conc F/CC
				Field Blank									
				Field Blank									
-10				9th Floor - Hallway By Room 915	0807	11:55	228	8.0	8.0	8.0	1824		
-11				8th Floor - Room 805 West Side	0810	11:57	227	8.0	8.0	8.0	1816		
-12				7th Floor - Hallway adj to principal office	0814	12:01	227	8.0	8.0	8.0	1816		
-13				6th Floor - Room 609 North Side	0816	12:03	227	8.0	8.0	8.0	1816		
-14				5th Floor - Hall adj to janitors closet	0819	12:07	228	8.0	8.0	8.0	1824		
-15				4th Floor - Room 403 Center	0822	12:10	228	8.0	8.0	8.0	1824		

CHAIN OF CUSTODY

18. Relinquished By:	19. Received By	20. Date	21. Time
I. [signature]	[signature]	3/28/02	12:00
II.			
III.			

LAB INFORMATION (ATC ELAP # 10879, ATC NVLAP # 1187)

22. Lab Name: ATC TEM	23. Date	24. Time
a. Analyzed By: [signature]	3/28	21:15
b. QC By:		
c. Lab Batch #:		

25. Microscope Make/Serial #
☐ Nikon Labophot 238913
☐ Nikon Labophot 238917
☐ Nikon Labophot 238079

26. ATC Project Manager: YANNIS EFSTATHIOU

27. Results To: YANNIS EFSTATHIOU EXT. 2[illegible]
Beeper/Phone #'s call 646.772.1155

28. Comments:

Analysis Methodology
PCM - NIOSH 7400A
TEM - AHERA

CITY_21MC100_003087570

ATC ASSOCIATES INC

7299

AIR MONITORING DATA AND CHAIN OF CUSTODY FORM

TURNAROUND TIME
☐ 2 hrs ☐ 6 hrs ☐ 48 hrs ☐ Standard
☐ 4 hrs ☐ 24 hrs ☐ 72 hrs ☒ Other RUSH

PROJECT INFORMATION

1. Client: NYC BOE
2. Project Name: H.S. PER LEADERSHIP & PUBLIC SERVICE (M594)
2a. Project Address: 90 TRINITY PLACE, NY NY
3. Project #: 14584-0664
4. Project Monitor: ——
4a. Air Sampler: A. KHOLODENKO
4c. Rotameter Number: HP 53
5. Date: 3/28/02
6. Abatement Location: AS PER PROTOCOL
7. ☐ PCM (0.8 micron MCE) Cassette/Filter Manufacture ___ Lot # ___
8. ☒ TEM (0.45 micron MCE) Cassette/Filter Manufacture MMI Lot # ___
9. Type: a ☐ Background b ☐ Pre Abate c ☐ Abatement d ☐ Post-Abate e ☐ OSHA f ☐ Environmental g ☒ Ambient h ☐ Other ___

DAILY AIR SAMPLE RECORD

10. Sample I.D. Number	11. Pump Number	12. Sample Location: 12a IWA	12b OWA	12c. Sample Coordinates	13. Time (24 hrs clock): 13a. Start	13b. End	13c. Total	14. Flow Rate (L/min.): 14a Start	14b. End	14c. Avg	15. Total Air Vol (liters)	16. # Fibers/ Fields Minus Blank	17. Fiber Conc. F/CC
				Field Blank									
				Field Blank									
-16				3rd Floor - corridor adj to elevators	1145	15:32	227	8.0	8.0	8.0	1816		
-17				2nd Floor - auditorium west side	1148	15:35	227	8.0	8.0	8.0	1816		
-18				Basement - gym, adj to entrance to boy's locker	1150	15:39	229	8.0	8.0	8.0	1832		
-19				Outside of Building By main entrance	1135	15:42	227	8.0	8.0	8.0	1816		
-20				1st Floor hallway By South wall	1137	15:44	227	8.0	8.0	8.0	1816		
-21				On roof - Adj to HVAC intake	1141	15:47	226	8.0	8.0	8.0	1808		

CHAIN OF CUSTODY

18. Relinquished By:	19. Received By	20. Date	21. Time
I. [signature]	[signature]	3/28/02	17:00
II.			
III.			

LAB INFORMATION (ATC ELAP # 10879, ATC NVLAP # 1187)

22. Lab Name: ATC Tech	23. Date	24. Time
a. Analyzed By: [signature]	3/28	21:15
b. QC By:		
c. Lab Batch #:		

25. Microscope Make/Serial #
☐ Nikon Labophot 238913
☐ Nikon Labophot 238917
☐ Nikon Labophot 239079

26. ATC Project Manager: YANNIS EFSTATHIOU

27. Results To: YANNIS EFSTATHIOU EXT. 2 ...
Beeper/Phone #'s call 646.772.1155

28. Comments:

Analysis Methodology
PCM - NIOSH 7400A
TEM - AHERA

CITY_21MC100_003087571