AIRTEK ENVIRONMENTAL CORP	Date: 11/27/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 29 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/28/01

Sample	FV -1127-01	FV -1127-02	FV -1127-03	FV -1127-04	FV -1127-05
Location	ADJ,CLEAN RM PERSON. DECON 50 MURRAY ST. ENTRANCE	OWA,1ST FL. WITHIN 15FT. EAST FROM ENT.	OWA,1ST FL. WITHIN 25' WEST FROM ENTRANCE	IWA,1ST FL. STAIRCASE 20FT. FROM CLEANING ZONE	IWA,2ND FL. SE SIDE OF FL. ACTIVE CLEANING AREA
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal	- -				
Avg Flow	7.0	7.0	7.0	7.0	7.0
Cal Date	11/27/01	11/27/01	11/27/01	11/27/01	11/27/01
Time On	07:30A	07:33A	07:35A	08:40A	08:43A
Time Off	11:00A	11:03A	11:05A	12:00P	12:03P
Tot Time	210 min	210 min	210 min	200 min	200 min
Tot Vol	1470 ltr	1470 ltr	1470 ltr	1400 ltr	1400 ltr
AV Cnt Fibr Per Fld	.31	.01	.01	.22	1.46
Fibr Cnt Fibr Per CC	0.0103	< 0.0018	< 0.0018	0.0077	0.0511
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/27/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 30 Code: FV

--Types of Project--

Address: LIONS HEAD 110
DEVELOPEMENT LLC
110 CHURCH STREET
State: Zip:

Date Analyzed: 11/28/01

Sample	FV -1127-06	FV -1127-	FV -1127-	FV -1127-	FV -1127-
Location	IWA,3RD FL. ADJ. TO ENT. STAIRCASE 25FT.CLEANING				
Activity	DURING ABATEMENT				
Personal	- -				
Avg Flow	7.0	0.0	0.0	0.0	0.0
Cal Date	11/27/01	11/27/01	11/27/01	11/27/01	11/27/01
Time On	08:46A				
Time Off	12:06P				
Tot Time	200 min				
Tot Vol	1400 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.67				
Fibr Cnt Fibr Per CC	0.0235				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/27/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 31 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/28/01

Sample	FV -1127-07	FV -1127-08	FV -1127-09	FV -1127-10	FV -1127-11
Location	IWA,22ND FL. STAIRWELL TO ELEVATOR MOTOR RM.	IWA,ELEVATOR MOTOR RM. PENTHOUSE 23RD FLOOR	ADJ,CLEAN RM PERSON.DECON 50 MURRAY ST. ENTRANCE	OWA,1ST FL. 15FT. FROM 50 MURRAY ST. ENTRANCE	OWA,1ST FL. WIHTIN 25FL. 50 MURRAY ST. ENTRANCE
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal	- -				
Avg Flow	5.0	5.0	7.0	7.0	7.0
Cal Date	11/27/01	11/27/01	11/27/01	11/27/01	11/27/01
Time On	08:58A	08:59A	11:00A	11:03A	11:05A
Time Off	03:18P	03:19P	02:00P	02:03P	02:05P
Tot Time	380 min	380 min	180 min	180 min	180 min
Tot Vol	1900 ltr	1900 ltr	1260 ltr	1260 ltr	1260 ltr
AV Cnt Fibr Per Fld	.02	.34	.05	.01	.01
Fibr Cnt Fibr Per CC	< 0.0014	0.0088	< 0.0021	< 0.0021	< 0.0021
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____

NYC-WTC_000366156

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/27/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 32 Code: FV

--Types of Project--

Address: LIONS HEAD 110
DEVELOPEMENT LLC
110 CHURCH STREET
State: Zip:

Date Analyzed: 11/28/01

Sample	FV -1127-12	FV -1127-	FV -1127-	FV -1127-	FV -1127-
Location	IWA,1ST FL. STAIRCASE WITHIN 20FT. CLEANING ZONE				
Activity	DURING ABATEMENT				
Personal	- -				
Avg Flow	7.0	0.0	0.0	0.0	0.0
Cal Date	11/27/01	11/27/01	11/27/01	11/27/01	11/27/01
Time On	12:00P				
Time Off	03:00P				
Tot Time	180 min				
Tot Vol	1260 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.12				
Fibr Cnt Fibr Per CC	0.0047				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature

NYC-WTC_000366157

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/27/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 33 Code: FV

--Types of Project--


Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/28/01

Sample	FV -1127-13	FV -1127-14	FV -1127-15	FV -1127-16	FV -1127-17
Location	IWA,2ND FL. SE SIDE OF FLOOR ACTIVE CLEANING AREA	IWA,3RD FL. ADJ. TO ENT. STAIRCASE 25 FT. CLEANING	ADJ,CLEAN RM PERSON. DECON 50 MURRAY ST. ENTRANCE	OWA,1ST FL. WITHIN 15FT. 50 MURRAY ST. ENTRANCE	OWA,1ST FL. STAIRCASE WITHIN 20FT. CLEANING ZONE
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal	- -				
Avg Flow	7.0	7.0	7.0	7.0	7.0
Cal Date	11/27/01	11/27/01	11/27/01	11/27/01	11/27/01
Time On	12:03P	12:06P	02:00P	02:03P	02:05P
Time Off	03:03P	03:06P	05:30P	05:13P	05:15P
Tot Time	180 min	180 min	210 min	190 min	190 min
Tot Vol	1260 ltr	1260 ltr	1470 ltr	1330 ltr	1330 ltr
AV Cnt Fibr Per Fld	.30	1.08	.03	.01	.01
Fibr Cnt Fibr Per CC	0.0117	0.0420	< 0.0018	< 0.0020	< 0.0020
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature 

NYC-WTC_000366158

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/27/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 34 Code: FV

--Types of Project--

Address: LIONS HEAD 110
DEVELOPEMENT LLC
110 CHURCH STREET
State: Zip:

Date Analyzed: 11/28/01

Sample	FV -1127-18	FV -1127-	FV -1127-	FV -1127-	FV -1127-
Location	IWA,1ST FL. STAIRCASE WIHTIN 20FT. CLEANING ZONE				
Activity	DURING ABATEMENT				
Personal	- -				
Avg Flow	7.0	0.0	0.0	0.0	0.0
Cal Date	11/27/01	11/27/01	11/27/01	11/27/01	11/27/01
Time On	03:00P				
Time Off	05:00P				
Tot Time	120 min				
Tot Vol	840 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.27				
Fibr Cnt Fibr Per CC	0.0158				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON-LABOPHOT - PCM

Authorized Signature _____

NYC-WTC_000366159

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/27/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 35 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/28/01

Sample	FV -1127-19	FV -1127-20	FV -1127-21	FV -1127-22	FV -1127-23
Location	IWA,2ND FL. NE SIDE OF FL ACTIVE CLEANING AREA	IWA,3RD FL. ADJ. TO ENT. STAIRCASE 25 FT. CLEANING	IWA,23RD FL. PENTHOUSE ELEV. MOTOR RM.	IWA,23RD FL. PENTHOUSE ELEV. MOTOR RM.	FIELD BLANK
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	Other
Personal					- -
Avg Flow	7.0	7.0	10.0	10.0	0.0
Cal Date	11/27/01	11/27/01	11/27/01	11/27/01	11/27/01
Time On	03:03P	03:06P	03:28P	03:29P	
Time Off	05:18P	05:19P	05:28P	05:29P	
Tot Time	135 min	133 min	120 min	120 min	
Tot Vol	945 ltr	931 ltr	1200 ltr	1200 ltr	0000000000
AV Cnt Fibr Per Fld	.40	.43	.195	.15	BDL
Fibr Cnt Fibr Per CC	0.0208	0.0227	0.0080	0.0061	
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/27/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 36 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET'


State: Zip:

Date Analyzed: 11/28/01

Sample	FV -1127-24	FV -1127-	FV -1127-	FV -1127-	FV -1127-
Location	FIELD BLANK				
Activity	Other				
Personal	- -				
Avg Flow	0.0	0.0	0.0	0.0	0.0
Cal Date	11/27/01	11/27/01	11/27/01	11/27/01	11/27/01
Time On					
Time Off					
Tot Time					
Tot Vol	0000000000	0	0	0	0
AV Cnt Fibr Per Fld	BDL				
Fibr Cnt Fibr Per CC					
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature



NYC-WTC_000366161

AIRTEK ENVIRONMENTAL CORP	Date: 11/27/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 37 Code: FV

--Types of Project--

Address: LIONS HEAD 110
DEVELOPEMENT LLC
110 CHURCH STREET
State: Zip:

Date Analyzed: 11/28/01

Sample	FV -1127-25	FV -1127-26	FV -1127-	FV -1127-	FV -1127-
Location	FIELD BLANK	FIELD BLANK			
Activity	Other	Other			
Personal	- -	- -			
Avg Flow	0.0	0.0	0.0	0.0	0.0
Cal Date	11/27/01	11/27/01	11/27/01	11/27/01	11/27/01
Time On					
Time Off					
Tot Time					
Tot Vol	0000000000	0000000000	0	0	0
AV Cnt Fibr Per Fld	BDL	BDL			
Fibr Cnt Fibr Per CC					
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____