NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/29/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 47 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/30/01

Sample	FV -1129-01	FV -1129-02	FV -1129-03	FV -1129-04	FV -1129-05
Location	ADJ,CLEAN RM PERSON. DECON 50 MURRAY ST. ENTRANCE	OWA,1ST FL. 15FT. EAST FROM 50 MURRAY ST.ENT	OWA,1ST FL. 20FT.WEST 50 MURRAY ST. ENTRANCE	IWA,1ST FL. WITHIN 10FT. FROM MAIN STAIRCASE	IWA,1ST FL. EAST ELEVATOR BANK
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal	- -	- -	- -	- -	- -
Avg Flow	7.0	7.0	7.0	7.0	7.0
Cal Date	11/29/01	11/29/01	11/29/01	11/29/01	11/29/01
Time On	07:20A	07:22A	07:23A	07:26A	07:27A
Time Off	10:00A	10:02A	10:03A	10:06A	10:07A
Tot Time	160 min	160 min	160 min	160 min	160 min
Tot Vol	1120 ltr	1120 ltr	1120 ltr	1120 ltr	1120 ltr
AV Cnt Fibr Per Fld	.03	.01	.015	.005	.01
Fibr Cnt Fibr Per CC	< 0.0024	< 0.0024	< 0.0024	< 0.0024	< 0.0024
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____

NYC-WTC_000366173

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/29/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 48 Code: FV

--Types of Project--

Address: LIONS HEAD 110
DEVELOPEMENT LLC
110 CHURCH STREET
State: Zip:

Date Analyzed: 11/30/01

Sample	FV -1129-06	FV -1129-	FV -1129-	FV -1129-	FV -1129-
Location	IWA,2ND FL. NORTH CENTER SIDE OF FLOOR				
Activity	DURING ABATEMENT				
Personal	- -				
Avg Flow	7.0	0.0	0.0	0.0	0.0
Cal Date	11/29/01	11/29/01	11/29/01	11/29/01	11/29/01
Time On	07:30A				
Time Off	10:10A				
Tot Time	160 min				
Tot Vol	1120 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.04				
Fibr Cnt Fibr Per CC	< 0.0024				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____



NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/29/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 49 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/30/01

Sample	FV -1129-07	FV -1129-08	FV -1129-09	FV -1129-10	FV -1129-11
Location	IWA,BSMT. RAMP AREA NW SIDE OF FL.	IWA,BSMT. NORTH CENTER SIDE OF AREA	CLEAN RM PERSON. DECON 50 MURRAY ST. ENTRANCE	OWA,1ST FL. 15FT. FROM 50 MURRAY ST. ENTRANCE	OWA,1ST FL. 20FT. WEST 50 MURRAY ST. ENTRANCE
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal	- -				
Avg Flow	7.0	7.0	7.0	7.0	7.0
Cal Date	11/29/01	11/29/01	11/29/01	11/29/01	11/29/01
Time On	07:40A	07:42A	10:00A	10:02A	10:03A
Time Off	10:20A	10:22A	01:20P	01:22P	01:23P
Tot Time	160 min	160 min	200 min	200 min	200 min
Tot Vol	1120 ltr	1120 ltr	1400 ltr	1400 ltr	1400 ltr
AV Cnt Fibr Per Fld	.08	.20	.05	.025	.02
Fibr Cnt Fibr Per CC	0.0035	0.0088	< 0.0019	< 0.0019	< 0.0019
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____

NYC-WTC_000366175

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/29/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 50 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC
110 CHURCH STREET
State: Zip:

Date Analyzed: 11/30/01

Sample	FV -1129-12	FV -1129-	FV -1129-	FV -1129-	FV -1129-
Location	IWA,1ST FL. 10FT. SOUTH OF EAST ELEV. BANK				
Activity	DURING ABATEMENT				
Personal	- -				
Avg Flow	7.0	0.0	0.0	0.0	0.0
Cal Date	11/29/01	11/29/01	11/29/01	11/29/01	11/29/01
Time On	10:08A				
Time Off	01:28P				
Tot Time	200 min				
Tot Vol	1400 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.02				
Fibr Cnt Fibr Per CC	< 0.0019				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____

NYC-WTC_000366176

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/29/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 51 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/30/01

Sample	FV -1129-13	FV -1129-14	FV -1129-15	FV -1129-16	FV -1129-17
Location	IWA,2ND FLOOR NORTH CENTER SIDE OF FLOOR	IWA,SUB BSMT. RAMP AREA NW. SIDE OF FLOOR	IWA,BASEMENT NORTH CENTER SIDE OF FL.	ADJ,CLEAN RM PERSON. DECON 50 MURRAY ST. ENTRANCE	OWA,1ST FL. 15FT. EAST FROM MURRAY ST. ENTRANCE
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal	- -				
Avg Flow	7.0	7.0	7.0	7.0	7.0
Cal Date	11/29/01	11/29/01	11/29/01	11/29/01	11/29/01
Time On	10:10A	10:20A	10:22A	01:20P	01:22P
Time Off	01:30P	01:40P	01:42P	05:30P	05:22P
Tot Time	200 min	200 min	200 min	250 min	240 min
Tot Vol	1400 ltr	1400 ltr	1400 ltr	1750 ltr	1680 ltr
AV Cnt Fibr Per Fld	.07	.115	.17	.02	.01
Fibr Cnt Fibr Per CC	0.0025	0.0040	0.0060	< 0.0015	< 0.0016
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature

NYC-WTC_000366177

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/29/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 52 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/30/01

Sample	FV -1129-18	FV -1129-	FV -1129-	FV -1129-	FV -1129-
Location	OWA,1ST FL. 20FT. WEST FROM MURRAY ST. ENTRANCE				
Activity	DURING ABATEMENT				
Personal	- -				
Avg Flow	7.0	0.0	0.0	0.0	0.0
Cal Date	11/29/01	11/29/01	11/29/01	11/29/01	11/29/01
Time On	01:23P				
Time Off	05:23P				
Tot Time	240 min				
Tot Vol	1680 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.01				
Fibr Cnt Fibr Per CC	< 0.0016				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature

NYC-WTC_000366178

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/29/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 53 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/30/01

Sample	FV -1129-19	FV -1129-20	FV -1129-21	FV -1129-22	FV -1129-23
Location	IWA,1ST FL. 10FT. SOUTH OF EAST ELEV. BANK	IWA,SUB BSMT. RAMP AREA NW SIDE OF FL.	IWA,BSMT. NORTH CENTER SIDE OF FLOOR	IWA,BSMT NE SIDE OF FLOOR	FIELD BLANK
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	Other
Personal	- -				- -
Avg Flow	7.0	7.0	7.0	7.0	0.0
Cal Date	11/29/01	11/29/01	11/29/01	11/29/01	11/29/01
Time On	01:28P	01:40P	01:42P	01:45P	
Time Off	05:28P	05:20P	05:32P	05:35P	
Tot Time	240 min	220 min	230 min	230 min	
Tot Vol	1680 ltr	1540 ltr	1610 ltr	1610 ltr	0000000000
AV Cnt Fibr Per Fld	.15	.11	.06	.10	BDL
Fibr Cnt Fibr Per CC	0.0044	0.0035	0.0018	0.0030	
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature 

NYC-WTC_000366179

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 11/29/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 54 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 11/30/01

Sample	FV -1129-24	FV -1129-	FV -1129-	FV -1129-	FV -1129-
Location	FIELD BLANK				
Activity	Other				
Personal	- -				
Avg Flow	0.0	0.0	0.0	0.0	0.0
Cal Date	11/29/01	11/29/01	11/29/01	11/29/01	11/29/01
Time On					
Time Off					
Tot Time					
Tot Vol	0000000000	0	0	0	0
AV Cnt Fibr Per Fld	BDL				
Fibr Cnt Fibr Per CC					
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature

NYC-WTC_000366180

AIRTEK ENVIRONMENTAL CORP	Date: 11/29/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 55 Code: FV

--Types of Project--

Address: LIONS HEAD 110
DEVELOPEMENT LLC
110 CHURCH STREET
State: Zip:

Date Analyzed: 11/30/01

Sample	FV -1129-25	FV -1129-26	FV -1129-	FV -1129-	FV -1129-
Location	FIELD BLANK	FIELD BLANK			
Activity	Other	Other			
Personal	- -	- -			
Avg Flow	0.0	0.0	0.0	0.0	0.0
Cal Date	11/29/01	11/29/01	11/29/01	11/29/01	11/29/01
Time On					
Time Off					
Tot Time					
Tot Vol	0000000000	0000000000	0	0	0
AV Cnt Fibr Per Fld	BDL	BDL			
Fibr Cnt Fibr Per CC					
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature

