NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 12/04/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 61 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 12/06/01

Sample	FV -1204-01	FV -1204-02	FV -1204-03	FV -1204-04	FV -1204-05
Location	OWA,CLEAN ROOM PERSON. DECON 50 MURRAY ST.ENT	OWA,1ST FLOOR WITHIN 15FT. EAST FROM 50 MURRAY STREET	OWA,1ST FLOOR WITHIN 25FT. WEST FROM 50 MURRAY STREET	IWA,21ST FL. SE SIDE OF THE FLOOR	IWA,20TH FL. SW SIDE OF THE FLOOR
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal					
Avg Flow	7.0	7.0	7.0	7.0	7.0
Cal Date	12/04/01	12/04/01	12/04/01	12/04/01	12/04/01
Time On	07:20A	07:21A	07:22A	07:40A	07:44A
Time Off	11:20A	11:21A	11:22A	11:40A	11:44A
Tot Time	240 min	240 min	240 min	240 min	240 min
Tot Vol	1680 ltr	1680 ltr	1680 ltr	1680 ltr	1680 ltr
AV Cnt Fibr Per Fld	.195	.005	.005	.34	.235
Fibr Cnt Fibr Per CC	0.0057	< 0.0016	< 0.0016	0.0099	0.0069
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature

NYC-WTC_000366185

NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 12/04/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 62 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 12/06/01

Sample	FV -1204-06	FV -1204-	FV -1204-	FV -1204-	FV -1204-
Location	IWA,19TH SOUTH CENTER SIDE OF FLOOR				
Activity	DURING ABATEMENT				
Personal					
Avg Flow	7.0	0.0	0.0	0.0	0.0
Cal Date	12/04/01	12/04/01	12/04/01	12/04/01	12/04/01
Time On	07:47A				
Time Off	11:47A				
Tot Time	240 min				
Tot Vol	1680 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.69				
Fibr Cnt Fibr Per CC	0.0201				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____

NYC-WTC_000366186

AIRTEK ENVIRONMENTAL CORP	Date: 12/04/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 63 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC 110 CHURCH STREET

State: Zip:

Date Analyzed: 12/06/01

Sample	FV -1204-07	FV -1204-08	FV -1204-09	FV -1204-10	FV -1204-11
Location	IWA,22ND FL. NW SIDE OF THE FLOOR	IWA,1ST FL. ADJ. TO ELEV. ENT. BANK (EAST)	OWA,CLEAN ROOM PERSON. DECON 50 MURRAY ST.ENT	OWA,1ST FL. 15FT. EAST FROM 50 MURRAY ST.	OWA,1ST FL. 25FT. WEST FROM 50 MURRAY ST.
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT
Personal					
Avg Flow	7.0	7.0	5.0	5.0	5.0
Cal Date	12/04/01	12/04/01	12/04/01	12/04/01	12/04/01
Time On	07:51A	07:55A	11:20A	11:21A	11:22A
Time Off	11:51A	11:55A	05:20P	05:21P	05:02P
Tot Time	240 min	240 min	360 min	360 min	340 min
Tot Vol	1680 ltr	1680 ltr	1800 ltr	1800 ltr	1700 ltr
AV Cnt Fibr Per Fld	.02	.165	.205	.005	.005
Fibr Cnt Fibr Per CC	< 0.0016	0.0048	0.0056	< 0.0015	< 0.0016
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____



NYC 9/11 Public Portal Document

AIRTEK ENVIRONMENTAL CORP	Date: 12/04/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 64 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC
110 CHURCH STREET
State: Zip:

Date Analyzed: 12/06/01

Sample	FV -1204-12	FV -1204-	FV -1204-	FV -1204-	FV -1204-
Location	IWA,21ST FL. SE SIDE OF FLOOR				
Activity	DURING ABATEMENT				
Personal					
Avg Flow	5.0	0.0	0.0	0.0	0.0
Cal Date	12/04/01	12/04/01	12/04/01	12/04/01	12/04/01
Time On	11:40A				
Time Off	05:10P				
Tot Time	330 min				
Tot Vol	1650 ltr	0	0	0	0
AV Cnt Fibr Per Fld	.14				
Fibr Cnt Fibr Per CC	0.0042				
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____

NYC-WTC_000366188

AIRTEK ENVIRONMENTAL CORP	Date: 12/04/01 AIR SAMPLING RESULTS	Proj Num: 01-1212 Page: 65 Code: FV

--Types of Project--

Address: LIONS HEAD 110 DEVELOPEMENT LLC
110 CHURCH STREET
State: Zip:

Date Analyzed: 12/06/01

Sample	FV -1204-13	FV -1204-14	FV -1204-15	FV -1204-16	FV -1204-17
Location	IWA,20TH FL. SW SIDE OF FLOOR	IWA,19TH FL. SOUTH CENTER SIDE OF FLOOR	IWA,22ND FL. NW SIDE OF THE FLOOR	IWA,1ST FL. ADJ. TO ELEV. ENT. EAST ELEV. BANK	FIELD BLANK
Activity	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	DURING ABATEMENT	Other
Personal					- -
Avg Flow	5.0	5.0	5.0	5.0	0.0
Cal Date	12/04/01	12/04/01	12/04/01	12/04/01	12/04/01
Time On	11:44A	11:47A	11:51A	11:55A	
Time Off	05:14P	05:17P	05:11P	04:55P	
Tot Time	330 min	330 min	320 min	300 min	
Tot Vol	1650 ltr	1650 ltr	1600 ltr	1500 ltr	0000000000
AV Cnt Fibr Per Fld	.73	.58	.315	.255	BDL
Fibr Cnt Fibr Per CC	0.0217	0.0172	0.0097	0.0083	
Comments					

ANALYSIS: NIOSH 7400 METHOD, A RULES - NIKON LABOPHOT - PCM

Authorized Signature _____