NYC 9/11 Public Portal Document

Bureau of Air, Noise & Haz. Mat.

AIR MONITORING DATA SHEET
&
CHAIN OF CUSTODY FORM

PROJECT INFORMATION

1. PROJECT NAME:	2. ADDRESS: WTC	3. BORO: Man
4. DATE: 9/22/01	5. AIR MONITOR: E. Brutus	6.(a)Background: __ (b) OSHA: __ (c) Pre-Abate:__ (d)PostAbate:__ (e) Abatement: __ (f) Ambient: X (g) PCM(0.8μMCE) __ (h)TEM (0.45μMCE) __

AIR SAMPLING DATA ROTOMETER No: SAMPLING TIME FLOW RATE OF PUMP (L/min)

7. Sample ID	8. Pump No:	9. Sample Location	10. Start Time	End Time	Total Mins	11. Start Flow	End Flow	Avg. Flow	12. Total Vol (L)	13. Fiber Conc.
10922/A307004		Albany St & S. End Ave	130	215	45	15	15	15	675	<0.007
10922/A307005		Reston Pl (West side)	335	410	45	15	15	15	675	<0.007

CHAIN OF CUSTODY Turnaround Time: 2hrs ___ 6hrs ___ 24hrs ___ 48hrs ___ 72hrs ___

14. Relinquished by	15. Received by	16. Date	17. Time	18. Analysis Requested
P E. Brutus	P L. Attelonet	9/22/01	5:45 PM	NIOSH 7400: X
S	S			AHERA:
P	P			OTHER:
S	S			
P	P			
S	S			

New York City Department of Environmental Protection
Bureau of Air, Noise & Hazardous Materials
Division of Emergency Response and Technical Assessment
96-05 Horace Harding Expressway
Corona, New York 11368

CITY_21MC100_0030748555

NYC-WTC_000203162

NYC 9/11 Public Portal Document

AIR MONITORING DATA SHEET
&
CHAIN OF CUSTODY FORM

PROJECT INFORMATION

1. PROJECT NAME:	2. ADDRESS: WTC	3. BORO: MN
4. DATE: 9/22/01	5. AIR MONITOR: E. Beckus	6.(a)Background: __ (b) OSHA: __ (c) Pre-Abate:__ (d)PostAbate:__ (e) Abatement: __ (f) Ambient:__ (g) PCM(0.8μMCE) __ (h)TEM (0.45μMCE) __

AIR SAMPLING DATA ROTOMETER No: SAMPLING TIME FLOW RATE OF PUMP (L/min)

7. Sample ID	8. Pump No:	9. Sample Location	10. Start Time	End Time	Total Mins	11. Start Flow	End Flow	Avg. Flow	12. Total Vol (L)	13. Fiber Conc.
10922/A307001		W. Side of Warren St & North End Ave	1045	1130	45	15	15	15	675	0.009
10922/A307002		N.W Side Park Pl (U.C) & North End Ave	1140	1225	45	15	15	15	675	<0.007
10922/A307003		River Ter & Vesey St	1250	125	45	15	15	15	675	<0.007

CHAIN OF CUSTODY Turnaround Time: 2hrs ___ 6hrs ___ 24hrs ___ 48hrs ___ 72hrs ___

14. Relinquished by	15. Received by	16. Date	17. Time	18. Analysis Requested
P L. WYATT	P G. FAUCHTMAN	9/22/01	3pm	NIOSH 7400: X
S	S			AHERA:
P	P			OTHER:
S	S			
P	P			
S	S			

New York City Department of Environmental Protection
Bureau of Air, Noise & Hazardous Materials
Division of Emergency Response and Technical Assessment
96-05 Horace Harding Expressway
Corona, New York 11368

CITY_21MC100_003074856

NYC-WTC_000203163