NYC 9/11 Public Portal Document

ATC Associates

104 East 25 Street, New York, NY 10010

Phone: (212) 353-8280 Fax: (212) 353-8306

Attn: Mr. Fabio Pedone
Warren & Panzer Engineers , P.C.
228 E. 45th Street
New York NY 10017

Fax: (212) 922-0630 **Phone:** (212) 922-0077

Project: NYC DEP, W&P# 1079.01.02
125 Cedar Street

Received: 7/22/02 8:00:00 AM
ATC Group #: 8569
Analysis Date: 7/22/02

Asbestos Fiber Analysis by Transmission Electron Microscopy (TEM) Performed by EPA 40 CFR Part 763 Final Rule (AHERA)

Sample	*Volume*	*Area Analyzed*	*Non Asb*	*Asbestos Type(s)*	*# Structures 0.5μ-5*	*5μ*	*Analytical Sensitivity (S/cc)*	*Asbestos Concentration (S/mm²)*	*(S/cc)*	*Notes*
DE01 *8569 -1*	1620.00	0.0562	0	None Detected	0	0	0.0042	<17.79	<0.0042	
DE02 *8569 -2*	1620.00	0.0562	0	None Detected	0	0	0.0042	<17.79	<0.0042	
DE03 *8569 -3*	1620.00	0.0562	0	None Detected	0	0	0.0042	<17.79	<0.0042	
DE04 *8569 -4*	1620.00	0.0562	0	CHRYSOTILE	0	1	0.0042	17.79	0.0042	
DE05 *8569 -5*	1620.00	0.0562	0	CHRYSOTILE	1	1	0.0042	35.59	0.0085	

ROMAN PEYSAKHOV
Analyzed by:

MICHAEL A. GORYCKI, Ph.D.
Approved by:

Disclaimer: The laboratory is not responsible for data reported in structures/cc, which is dependent on volume collected by non-laboratory personnel. This lab is only responsible for data reported in structures/mm². This report may not be reproduced, except in full, without written approval by ATC Associates Inc. This report may not be used to claim product endorsement by NVLAP or any other agency of the U.S. Government. This reports relates only to the samples reported above. Quality control data (including 95% confidence limits and laboratory and analysis' accuracy and precision) is available upon request.

Accredited for NVLAP PLM/TEM #101187-0, NY State ELAP #10879

CITY_21MC100_002992052

NYC-WTC_000205964

TEM Asbestos (air) Count Sheet

Client Name:	Warren & Panzer	**Volume (liters):**	1620
Lab Group #:	8569	**Filter Type / Filter Area:**	MCE 385 mm²
Lab Sample #:	1	**Grid Opening Size:**	0.01124
Client Sample #:	DE01	**Area Examined:**	0.0562 mm²
GRID BOX:	1315	**Magnification:**	20,000
GRID ID:	8HJ	**Accelerating Voltage:**	100 KeV
# Grid Openings:	5	**Analysis Date:**	7/22/02

Analysis Performed By: RP
ROMAN PEYSAKHOV

GO		Structure No	Structure Type				Length		ID of Structure N or √				EDS (Nonadb Elements)
No	Coord		F	B	C	M	>=05 µ <5µ	>=5µ	Chrys	Amphibole	Nonasb	Ambig/ND	
8H 1	PY	NSD											
2	V2	4											
3	X2	4											
4	52	4											
5	02	4											
8J													

Struct = > 0.5µ > 5:1 Aspect Ratio

√= Positive diffraction pattern properties conforming to laboratory identification criteria observed

√= EDS spectrum conforming to laboratory identification criteria observed

F = Single Fiber
B = Bundle (<3 fibers <1 fiber diameter apart
C = Cluster (>3 Intersections)
M = Matrix
NSD = No Structures Detected

Grid acceptance:
<50% undissolved filter, overlapped or folded
<10% particulate coverage >50% coverage ate least 20 unfolded or overlapped grid squares <5% holes or opaque areas

AMPHIBOLES
Amosite
Crocidolite
Anthophyllite
Tremolite
Actinolite

Totals

	F	B	C	M	>5µ
Chrysotile					
Amphibole					
Ambiguous					
Non-Asbestos					
Non-Identified					

TEM Asbestos (air) Count Sheet

Client Name:	Warren & Panzer	**Volume (liters):**	1620
Lab Group #:	8569	**Filter Type / Filter Area:**	MCE 385 mm²
Lab Sample #:	2	**Grid Opening Size:**	0.01124
Client Sample #:	DE02	**Area Examined:**	0.0562 mm²
GRID BOX:	1315	**Magnification:**	20,000
GRID ID:	9Ae	**Accelerating Voltage:**	100 KeV
# Grid Openings:	5	**Analysis Date:**	7/22/02

Analysis Performed By: RP
ROMAN PEYSAKHOV

GO		Structure No	Structure Type				Length		ID of Structure N or √				EDS (Nonadb Elements)
No	Coord		F	B	C	M	>=05 µ <5µ	>=5µ	Chrys	Amphibole	Nonasb	Ambig/ND	
9A 1	J2	NSD											
2	Q2	11											
3	X1	11											
4	R1	11											
5	J2	11											
9C													

Struct = > 0.5µ > 5:1 Aspect Ratio

√= Positive diffraction pattern properties conforming to laboratory identification criteria observed

√= EDS spectrum conforming to laboratory identification criteria observed

F = Single Fiber
B = Bundle (<3 fibers <1 fiber diameter apart
C = Cluster (>3 Intersections)
M = Matrix
NSD = No Structures Detected

Grid acceptance:

<50% undissolved filter, overlapped or folded <10% particulate coverage >50% coverage ate least 20 unfolded or overlapped grid squares <5% holes or opaque areas

AMPHIBOLES
Amosite
Crocidolite
Anthophyllite
Tremolite
Actinolite

Totals

	F	B	C	M	>5µ
Chrysotile					
Amphibole					
Ambiguous					
Non-Asbestos					
Non-Identified					

NYC 9/11 Public Portal Document

TEM Asbestos (air) Count Sheet

Client Name:	Warren & Panzer	**Volume (liters):**	1620
Lab Group #:	8569	**Filter Type / Filter Area:**	MCE 385 mm²
Lab Sample #:	3	**Grid Opening Size:**	0.01124
Client Sample #:	DE03	**Area Examined:**	0.0562 mm²
GRID BOX:	1315	**Magnification:**	20,000
GRID ID:	9EC	**Accelerating Voltage:**	100 KeV
# Grid Openings:	5	**Analysis Date:**	7/22/02

Analysis Performed By: RP
ROMAN PEYSAKHOV

GO. No	GO. Coord	Structure No	Structure Type F	B	C	M	Length >=05 µ <5µ	Length >=5µ	ID of Structure N or √ Chrys	Amphibole	Nonasb	Ambig/ND	EDS (Nonadb Elements)
9E 1	K1	NSD											
2	R1	〃											
3	Y2	〃											
4	V3	〃											
5	P6	〃											
9G													

Struct = > 0.5µ > 5:1 Aspect Ratio

√= Positive diffraction pattern properties conforming to laboratory identification criteria observed

√= EDS spectrum conforming to laboratory identification criteria observed

F = Single Fiber
B = Bundle (<3 fibers <1 fiber diameter apart
C = Cluster (>3 Intersections)
M = Matrix
NSD = No Structures Detected

Grid acceptance:
<50% undissolved filter, overlapped or folded <10% particulate coverage >50% coverage ate least 20 unfolded or overlapped grid squares <5% holes or opaque areas

AMPHIBOLES
Amosite
Crocidolite
Anthophyllite
Tremolite
Actinolite

Totals

	F	B	C	M	>5µ
Chrysotile					
Amphibole					
Ambiguous					
Non-Asbestos					
Non-Identified					

NYC-WTC_000205967

NYC 9/11 Public Portal Document

TEM Asbestos (air) Count Sheet

Client Name:	Warren & Panzer	**Volume (liters):**	1620
Lab Group #:	8569	**Filter Type / Filter Area:**	MCE 385 mm²
Lab Sample #:	4	**Grid Opening Size:**	0.01124
Client Sample #:	DE04	**Area Examined:**	0.0562 mm²
GRID BOX:	13/5	**Magnification:**	20,000
GRID ID:	9I 10B	**Accelerating Voltage:**	100 KeV
# Grid Openings:	5	**Analysis Date:**	7/22/02

Analysis Performed By: RP
ROMAN PEYSAKHOV

GO		Structure	Structure Type				Length		ID of Structure N or √				EDS
No	Coord	No	F	B	C	M	>=05 µ <5µ	>=5µ	Chrys	Amphibole	Nonasb	Ambig/ND	(Nonadb Elements)
9I													
1	I1	NSD											
2	P1	4											
3	V1	4											
4	V2	1		√				√	√				
5	P2	NSD											
10B													

Struct = > 0.5µ > 5:1 Aspect Ratio

√= Positive diffraction pattern properties conforming to laboratory identification criteria observed

√= EDS spectrum conforming to laboratory identification criteria observed

F = Single Fiber

B = Bundle (<3 fibers <1 fiber diameter apart

C = Cluster (>3 Intersections)

M = Matrix

NSD = No Structures Detected

Grid acceptance:

<50% undissolved filter, overlapped or folded <10% particulate coverage >50% coverage ate least 20 unfolded or overlapped grid squares <5% holes or opaque areas

AMPHIBOLES

Amosite
Crocidolite
Anthophyllite
Tremolite
Actinolite

Totals

	F	B	C	M	>5µ
Chrysotile					
Amphibole					
Ambiguous					
Non-Asbestos					
Non-Identified					

NYC-WTC_000205968

TEM Asbestos (air) Count Sheet

Client Name:	Warren & Panzer	**Volume (liters):**	1620
Lab Group #:	8569	**Filter Type / Filter Area:**	MCE 385 mm²
Lab Sample #:	5	**Grid Opening Size:**	0.01124
Client Sample #:	DE05	**Area Examined:**	0.0562 mm²
GRID BOX:	1315	**Magnification:**	20,000
GRID ID:	10DF	**Accelerating Voltage:**	100 KeV
# Grid Openings:	5	**Analysis Date:**	7/22/02

Analysis Performed By: RP
ROMAN PEYSAKHOV

GO		Structure	Structure Type				Length		ID of Structure N or √				EDS
No	Coord	No	F	B	C	M	>=05 µ <5µ	>=5µ	Chrys	Amphibole	Nonasb	Ambig/ND	(Nonadb Elements)
10D 1	P2	1											
2	Q3	4											
3	S2	4											
4	X1	1				√		√	√				
5	Q2	2				√	√		√				
10F													

Struct = > 0 5µ > 5:1 Aspect Ratio

√= Positive diffraction pattern properties conforming to laboratory identification criteria observed

√= EDS spectrum conforming to laboratory identification criteria observed

F = Single Fiber
B = Bundle (<3 fibers <1 fiber diameter apart
C = Cluster (>3 Intersections)
M = Matrix
NSD = No Structures Detected

Grid acceptance:

<50% undissolved filter, overlapped or folded <10% particulate coverage >50% coverage ate least 20 unfolded or overlapped grid squares <5% holes or opaque areas

AMPHIBOLES
Amosite
Crocidolite
Anthophyllite
Tremolite
Actinolite

Totals

	F	B	C	M	>5µ
Chrysotile					
Amphibole					
Ambiguous					
Non-Asbestos					
Non-Identified					